### CARLSBAD (CBD)

## SCOS97-NARSTO AUDIT SUMMARY RADAR PROFILER/RASS/SODAR/SURFACE METEOROLOGY

Site:

Carlsbad (CBD)

Audit Dates:

July 25 - 27, 1997

Instrumentation Audited:

Radar Profiler, RASS, Surface Meteorology

Key Person(s):

Cat Russell

**Auditor:** 

Alexander N. Barnett

The purpose of this summary is to provide a preliminary report of any significant audit findings. The site is operated by NOAA/ETL. Key elements of the audit are identified below.

#### **AUDIT INSTRUMENTATION**

Noise from a recycling facility made data capture by the audit sodar impossible during the hours from 13:00 pdt to 16:00 pdt on 7/25/97. Once the recycling facility closed at 16:00 pdt, it was possible to resume the collection of sodar data. Since the recycling facility was scheduled to resume operations at 07:30 pdt on 7/26/97, it was decided to move the sodar to another location approximately 300 meters north of the original location.

#### SITE CHARACTERISTICS

The site is located on a bluff behind the Carlsbad fire station # 5. The bluff faces east and south. Trees line the extension of the bluff on the northeast side. Buildings of a light-industry industrial park are visible on the bluff across the adjacent canyon at approximately  $\frac{1}{2}$  to  $\frac{1}{2}$  mile. Palomar Airport parallels Palomar Airport Road.

#### SYSTEM AUDIT NOTES

1. The orientation of the RWP oblique antennas were measured at 95° for the east antenna and 184° for the south antenna by the audit. The RWP controller settings for the oblique antenna pointing angles was 95° and 187°. Following the audit the pointing direction of the south antenna was changed to 185°, the angle measured by the NOAA/ETL site operator during the audit.

SCOS97-NARSTO Audit Summary

Site: Carlsbad (CBD)

- 2. The south RWP antenna zenith angle was measured to be 15.1° and the east antenna zenith angle was measured as 14.8°. The RWP set up puts these zenith angles at 15°. A calculation of the wind speed and wind direction error attributed to these discrepancies are approximately 0.4% and 1.2%, respectively. The controller should be reset to compensate for these differences so that the winds are calculated correctly.
- 3. The levels of the south RASS acoustic source dish exceeded the EPA PAMS recommended criteria of  $\pm$  1.0°. The dish was leveled following the audit. No further action is required.
- 4. The NOAA/ETL RASS acoustic sources consist of a parabolic dish and a "floating" acoustic driver that is not connected to the dish. There is a question about how the position of the driver with respect to the focus of the parabolic dish may effect the altitude that the RASS acoustic source signals can reach and the vertical range of the RASS measurements.
- 5. The temperature and relative humidity sensors are in a non-aspirated radiation shield. The data should therefore not be used in dispersion modeling.
- 6. There are no signs warning of potential audio or radio frequency radiation. Appropriate signage is recommended.
- 7. The site is visited approximately once every four weeks. There is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

#### POTENTIAL ACTIVE NOISE SOURCES

No RFI was detected from a scan of the frequencies between 914 and 916 mHz and a listen only check.

#### POTENTIAL PASSIVE NOISE SOURCES

No passive sources were noted. The east antenna data did not indicate clutter from the trees that line the bluff to the immediate northeast of the site.

#### ANTENNA LEVEL AND ALIGNMENT

The level of the west RASS acoustic source driver was outside of the audit criteria of ±1.0°.

SCOS97-NARSTO Audit Summary

Site: Carlsbad (CBD)

#### RADAR PROFILER PERFORMANCE AUDIT

The results of the comparisons between the 7/25/97 15:00 pdt rawinsonde winds and radar profiler winds and the 7/26/97 10:00 pdt rawinsonde winds and the radar profiler winds are as follows:

#### Wind Speed

Soundings	Low Mode			High Mode		
	Comparable Data Points	Average Diff.	Std. Dev.	Comparable Data Points	Average Diff.	Std. Dev.
7/25 1500 pdt	33	-0.2	1.4	28	-0.6	1.3
7/26 1000 pdt	7	-1.1	2.6	8	-0.3	1.8

#### Wind Direction

Sounding	Low Mode			High Mode		
	Comparable Data Points	Average Diff.	Std. Dev.	Comparable Data Points	Average Diff.	Std. Dev.
7/25 1500 pdt	33	12	23	28	8	16
7/26 1000 pdt	7	22	67	8	18	28

Where there is sufficient data to compare, the two measurement systems tend to compare very well.

#### RASS PERFORMANCE AUDIT

The RASS data was compared with virtual temperature data calculated from the temperature, humidity and pressure data collect by on-site rawinsonde soundings. Preliminary results showed good agreement between the two measurement systems at altitudes above 800 meters in the morning, and 500 meters in the afternoon. The morning sounding showed the RASS data to underestimate the instability under the inversion and the height of the bottom of the mixed layer, as compared with the rawinsonde data. In the afternoon sounding, the two virtual temperature profiles are almost identical, but with the difference that the RASS virtual temperature values were, on the average, 1°C less than the corresponding rawinsonde values.

#### RADAR PROFILER DATA INTERNALCONSISTENCY

SCOS97-NARSTO Audit Summary

Site: Carlsbad (CBD)

1. Overall, the data look reasonable and consistent between the two modes of operation. A review of the data collected during the three days prior to the audit showed the data collected in the low mode to have a maximum altitude of around 1,000 to 1,200 meters during the morning and evening hours, while the high mode winds extended well into the 2,000 meter range. During the afternoon the data in both modes extended close to the maximum height settings. The limited altitudes during the evening and morning hours appeared to be caused by a layer of clutter that may have been associated with a dry layer aloft. Support for this can be seen in the morning rawinsonde soundings where a relatively strong elevated inversion was present between 700 and 900 meters. An inversion was also present in the midafternoon sounding, but it was weaker than the inversion present in the morning sounding.

#### **RASS DATA INTERNAL CONSISTENCY**

- The RASS data, like the RWP wind data, are limited to between 1,000 and 1,200 meters, on the average, in the morning and evening hours increasing to at times the maximum height setting altitudes during the afternoon hours.
- 2. It is recommended the RASS be operated at a finer resolution (about 60 m), such as other systems in the project. The current mode of operation is 106 m. This will remove some of the spatial averaging and provide a much clearer picture of the atmosphere. When changing the resolution, the height range should be maintained by increasing the number of range gates collected.

#### SURFACE METEOROLOGY PERFORMANCE AUDIT

- All sensors are scanned every 10 seconds with five minute averages recorded. However, not all of the variables could be audited completely. A summary of these audits are provided below:
  - Due to the wiring and the method of sensor installation, the wind direction sensor was not removed from the tower to perform the torque test. Future installations should consider an alternate installation that will allow for appropriate sensor evaluation.
- 2. Wind data recorded include scalar wind speed and resultant vector wind direction.

SCOS97-NARSTO Audit Summary

Site: Carlsbad (CBD)

### SCOS97-NARSTO

### SITING AND SYSTEM AUDIT FORM

MEASUREMENTS GROUP: NOAA/ETL

SITE NAME AND LOCATION: Carlsbad (CBD)

AUDITOR: Alexander N. Barnett

DATE: July 25 - 27, 1997

KEY PERSON: Cat Russell

#### Observables

#### A. Meteorological

Observable	Method	Manufacturer	Model	Serial #	Range
Wind Speed/ Wind Direction	Radar Profiler	NOAA/ETL	915 MHz	915-32-7	Lo 138 - 2282 m at 58 m inc.
					Hi 138 - 3890 m at 101 m inc.
Virtual Temperature	RASS	NOAA/ETL	915 MHz	915-32-7	157 - 1628 m at 105 m inc. (see below)
	Audio amplifier	Crest Audio	NA	NA	NA
10 m Wind Speed	Propeller	RM Young	05103	23305	0 - 50 m/s
10 m Wind Direction	Vane	RM Young	05103	23305	0 - 355 degrees
2 m ambient temperature	RTD	Campbell	CS-500	NA	-35 - 50 °C
2 m relative humidity	Solid State	Campbell	CS-500	NA	0 - 100%
Data Logging	Digital	Campbell	21X	NA	NA

Comments: It is recommended the RASS be operated at a finer resolution (about 60 m), such as other systems in the project while retaining the altitude coverage.

Are there any required variables which are not measured?

Are there any methods and/or equipment that are not in the SOP?

Yes

Do any operating ranges differ from those specified in the SOP?

See

Below
Are there any significant differences between instrumentation on site and the No

Comments: Station is also monitoring total solar and net radiation and barometric pressure.

As indicated above the RASS resolution should be increased to about 60 m.

### B. Auxiliary Equipment

Type	Manufacturer	Model	Serial#	Last Calibration Date
Communications computer	SMT	NA	NA	NA
RWP computer	Diversified Technology	NA	NA	NA
RASS amplifier	Crown	460-CSL	NA	NA
Power conditioner	Best	MD1-4kva	NA	NA
Optical Disk	NA	NA	NA	NA

Comments:

SOP?

### B. Station Check Equipment

Туре	Manufacturer	Model	Serial #	Comments
NA¹	NA	NA	NA	NA
NA	NA	NA	NA	NA
NA	NA NA	NA	NA	NA

#### Comments:

1. Station check equipment is carried with the NOAA engineers and not left on site.

# II. Sensor/Probe height and Exposure A. Radar Profiler/RASS/Sodar

	Variable	Value	Meet SOP (Yes/No)
1.	Orientation (three axis radar antenna)	Radar – 1°, 3° 10 m Vane – 4°	No Yes
2.	Level (level and inclination of the horiz ant)	Radar – 14.8° RASS – 1.9°	No No
3.	Distance to closest obstruction	Not significant	Yes
4.	Distance to closest active noise source	No significant active RF sources	Yes

#### Comments:

- 1. The the orientation of the east RWP antenna differs from the audit determined orientation by 1°. The orientation of the south antenna differs from the audit determined orientation by 3°.
- 2. The south RASS acoustic source dish was out of level by 1.9°. The dish was leveled following the audit.
- 4. A listen only test of the radar revealed no significant RF sources nearby.

### B. Surface Meteorology

	Variable	Value	Meet SOP (Yes/No)
1.	Height of wind sensors above ground	10 m	Yes
2.	Distance to nearest obstacle	None	Yes
3.	Is separation at least 10x obst. height?	No	No
4.	Are instruments on a rooftop?	No	NA
5.	Is exposure 1.5x height above roof	NA	NA
6.	Arc of unrestricted flow	360°	Yes
7.	Height of temp sensor above ground	3 m	Yes
8.	Distance of temp sensor from obst.	None	Yes
9.	Height of DP/RH sensor above ground	2 m	Yes
10.	Distance of DP/RH sensor from obst.	None	Yes
11.	Are the distances 4x the obst. height?	Yes	see below
12.	Is the sensor shielded or aspirated?	Shielded	Yes
13.	Are the T/DP/RH abv representative terrain?	Yes	Yes
14.	Are there significant differences between on- site equipment and the monitoring plan?	No	Yes

#### Comments:

- 1,2,3. Wind data recorded include scalar wind speed and resultant vector wind direction. All surface sensors are scanned every 10 seconds with five minute averages recorded.
- 12. The temperature and relative humidity sensors are in a non-aspirated radiation shield. The data should therefore not be used in dispersion modeling.

#### III. Operation

#### A. Radar Profiler, RASS and Surface Meteorology

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is all instrumentation operational?	Yes	Yes
2.	Are all cables secure?	Yes	Yes
3.	Are all cables connected according to SOPs or instrument manuals?	Yes	Yes
4.	Are connections clean and rust free?	Yes (see below)	Yes
5.	Are serial numbers available?	Yes	Yes
6.	Do data system times agree with audit times.	Yes	Yes
	If not, what is the deviation?	~ 30 sec.	
7.	Is the printer functional?	NA	NA
8.	Overall, is the site maintenance sufficient to meet the DQOs?	See below	Yes

#### Comments:

8. The site is visited approximately every four weeks for routine maintenance. There is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

### B. Radar Profiler/RASS/Sodar Settings

Question	Response (Yes/No)	Meet SOP (Yes/No)
Software version	POP 4.1	Yes
2. High mode pulse length	700 ns	Yes
3. Low mode pulse length	400 ns	Yes
4. RASS pulse length	700 ns	Yes
5. RASS acoustic temperature Range?	10 - 40°C	Yes
6. RASS acoustic source range?	10 - 40°C	Yes
7. Time zone	GMT	Yes
8. Wind data consensus	53 min (see below)	Yes
9. RASS consensus	7 min (see below)	Yes

#### Comments:

8, 9. The configuration was changed to gave a 53 minute wind data consensus and a 7 minute RASS consensus. This was done in response to findings at other NOAA sites where it was

found that the polling of the surface data during the first five minutes of the hour only gave about a 3.5 minute RASS consensus.

	Wind Low Mode	Wind High Mode	RASS
First Gate	138 m	138 m	157 m
Last Gate	2282 m	3890 m	1628 m
Spacing	58 m	101 m	105 m
Full Scale Velocity	10.2 m/s	10.2 m/s	409.6 m/s

Comments: It is recommended the RASS be operated at a finer resolution (about 60 m), such as other systems in the project while retaining the altitude coverage.

#### **Auxiliary Equipment** B.

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is the A/C unit sufficient to maintain temperatures in the range specified in the SOPs?	Yes	Yes
2.	Is the site temperature recorded?	No	See below
3.	Is the site temperature maintained at 20-30°C?	Yes	See below
4.	Is the site kept clean enough to allow operation of all instruments as specified in the SOP?	Yes	Yes
5.	Does the modem work?	Yes	Yes
6.	Does the telephone work?	Yes	Yes
7.	Is the site secure?	Yes (see below)	Yes
8.	Overall, is the auxiliary equipment maintenance sufficient to meet the DQOs?	Yes	Yes

- Comments: 2. There is no measurement of the shelter temperature. It was indicated that the temperature is not critical for the system operation.
  - 7. Security is good. There are no signs warning of potential audio or radio frequency radiation. Appropriate signage is recommended.

#### C. Station Check Procedures and Documentation

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Are the station logs present?	Yes	Yes
2.	Are the station logs up to date?	Yes	Yes
3.	Do station logs contain details as required by the SOPs?	Yes	Yes
4.	Are routine checklists used?	Yes	Yes
5.	Do the routine checklists contain details as required by the SOPs?	Yes	Yes
6.	Are the calibration forms present?	No	See below
7.	Do the calibration forms contain details as required by the SOPs?	NA	NA
8.	Are the SOPs present?	Yes	Yes
9.	Are the instrument manuals present?	No	See below
10.	Do the SOPs include quality control tests?	Yes	Yes
11.	If quality control tests are included then how are the results of the tests documented?	In site checklist	Yes
12.	Has the site technician undergone training as specified in the SOPs?	See Below	Yes
13.	Is the site visited twice weekly?	No	See below
14.	Does the site technician understand the SOPs?	Yes	Yes (see below)

- Comments: 6. Calibration records are maintained at NOAA/ETL
  - 9. Manuals are maintained at NOAA/ETL. If repairs are needed then the engineer brings the manuals to the site.
  - 12. There are no site technicians. During most times there is an engineer in the field that travels from site to site for the checks and needed maintenance.
  - 13, 14. The site is visited approximately every four weeks for routine maintenance. In between the visits the data are polled and reviewed on a regular basis. Data are retrieved hourly and reviewed daily. There is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

#### **Chain of Custody** D.

1.	Review paper work for chain of custody from field to data processing.	Comments: The site is inspected every four weeks with all data archived at that time. Paperwork older than about two months is forwarded to NOAA/ETL.
2.	How are data stored?	Data are stored locally on the computer hard drive with consensus files and surface data transferred on an hourly basis to the communications computer. The files on the communications computer are downloaded to NOAA/ETL on an hourly basis and then erased.
3.	How often are the data backed up?	Files are copied to an optical drive on an hourly basis. These data are recovered on a monthly basis when the engineer visits the site.

Comments: 1. It is recommended a carbonless or similar form be used for the site checklist. In that manner a copy could be left at the site while the original can be sent back to NOAA/ETL.

#### Preventive Maintenance V.

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is preventive maintenance discussed in the SOPs?	Yes	Yes
2.	Is preventive maintenance being performed?	Yes	Yes
3.	Are field operators given special training in preventive maintenance?	Yes	Yes
4.	Are tools and spare parts adequate at the site to meet the requirements of the SOPs?	See below	Yes
5.	Are maintenance logs maintained and reviewed?	Yes	Yes

### Comments:

4. Tools and spares are carried with the field engineers. Some spares such as RASS transducers are stored at various sites throughout the NOAA/ETL network.

#### VI. Overall Comments

	Question	Response (Yes/No)	Meet Work Plan (Yes/No)
1.	Overall, is the station maintenance sufficient to meet the DQOs?	Yes	Yes
2.	Does the siting meet the program objectives?	Yes	Yes
3.	Overall, is the site technician trained as specified in the SOPs?	Yes	Yes
4.	Does the QC program appear to be working?	Yes	Yes
5.	Overall, does the meteorological data look reasonable?	Yes	See below
6.	Overall, does the data appear to meet the program objectives?	Yes	Yes

#### Comments:

5. It is recommended the RASS be operated at a finer resolution (about 60 m), such as other systems in the project. The current mode of operation is 106 m. The finer resolution will remove some of the spatial averaging and provide a much clearer picture of the atmosphere. When changing the resolution, the height range should be maintained by increasing the number of range gates collected.

### **SCOS97-NARSTO AUDIT RECORD VISTA, ORIENTATION AND LEVEL**

Site Name: Carlsbad

Instrument: NOAA/ETL

Date: Time:

7/25/97 - 7/27/97

Receiver s/n: 915-32-7

Interface s/n: 915-32-7

Measurements group:

**NOAA/ETL** 

Frimware version:

POP-4.1

Key contact: Audited by:

Cat Russell

System rotation angle:

95°, 185°

Site longitude:

Alex Barnett 117° 15.91'W

Measured orientation: Orientation difference: 94°, 184° 1°, 1°

Site latitude:

Vertical antenna level:

N-S: 0.2° E-W: 0.3°

33° 08.22'N

Beam zenith angle:

15.1°, 14.8°

Site elevation: Magnetic declination: 14°E

Beam directions:

Mag.	True	Terrain	
Az.	Az.	El.	
Angle	Angle	Angle	Features and Distances
(deg)	(deg)	(deg)	
NA	0	<2	West edge of aircraft parking apron. Hangers
			in the distance.
NA	30	<2	Aircraft parking apron. Aircraft hangers in the
			distance.
NA	60	<2	Aircraft parking apron.
NA	90	<2	South edge of aircraft parking apron.
NA	120	<2	Open area south of aircraft parking apron. 1/4
			mile to busy street.
NA	150	<2	Strawberry field. 4' chain link fence 30m away.
		<u> </u>	1/4 mile to busy street.
NA	180	<2	Strawberry field. 4' chain link fence 30m away.
		~~	1/4 mile to busy street.
NA NA	210	5	Strawberry field. 150m to base boundary that
			runs along Red Hill Road. 20' tall trees line
		1	Red Hill Road. Single story industrial park on
			West side of Red Hill Road.
-			
NA	240	5	120m to base boundary that runs along Red Hill
		ţ	Road. 20' tall trees line Red Hill Road. Single
1		]	story industrial park on West side of Red Hill
			Road.
NA	270	5	100m to base boundary that runs along Red Hill
1		ļ	Road. 20' tall trees line Red Hill Road. Single
			story industrial park on West side of Red Hill
			Road.
NA NA	300	10	Building 15' high 10m from site.
NA NA	330	10	Building 15' high 10m from site.
		1 10	Denoning to ingli tom nem error

Comments:

### SCOS97-NARSTO AUDIT RECORD **VISTA, ORIENTATION AND LEVEL**

Site Name: Carlsbad

Instrument: NOAA/ETL

Date:

7/25/97 - 7/27/97

Receiver s/n: 915-32-7

Time:

Measurements group: NOAA/ETL

Frimware version: POP-4.1

Interface s/n: 915-32-7

Key contact:

Cat Russell

System rotation angle: 95°, 185°

Site longitude:

Audited by: Alex Barnett 117° 15.91'W

Measured orientation: 94°, 184° Orientation difference: 1°, 1°

Site latitude: 33° 08.22'N

Vertical antenna level:

N-S: 0.2°

E-W: 0.3°

Site elevation: Magnetic declination: 14°E

Beam zenith angle:

15.1°, 14.8°

Beam directions:

Mag. Az.	True Az.	Terrain El.	
Az. Angle (deg)	Az. Angle (deg)	Angle (deg)	Features and Distances
NA	0	<2	West edge of aircraft parking apron. Hangers in the distance.
NA	30	<2	Aircraft parking apron. Aircraft hangers in the distance.
NA	60	<2	Aircraft parking apron.
NA	90	<2	South edge of aircraft parking apron.
NA	120	<2	Open area south of aircraft parking apron. 1/4 mile to busy street.
NA	150	<2	Strawberry field. 4' chain link fence 30m away. 1/4 mile to busy street.
NA ·	180	<2	Strawberry field. 4' chain link fence 30m away. 1/4 mile to busy street.
NA	210	5	Strawberry field. 150m to base boundary that runs along Red Hill Road. 20' tall trees line Red Hill Road. Single story industrial park on West side of Red Hill Road.
NA	240	5	120m to base boundary that runs along Red Hill Road. 20' tall trees line Red Hill Road. Single story industrial park on West side of Red Hill Road.
NA	270	5	100m to base boundary that runs along Red Hill Road. 20' tall trees line Red Hill Road. Single story industrial park on West side of Red Hill Road.
NA	300	10	Building 15' high 10m from site.
NA	330	10	Building 15' high 10m from site.

Comments:

#### AeroVironment Environmental Services Inc. HORIZONTAL WIND SPEED

Date: 07/25/97

Site Name: Carlsbad

Start:

17:30 PDT

Operator: NOAA-ETL

Finish:

17:50 PDT

Project: NOAA-ETL

Audited By: Alex Barnett

Witness: Cat Russell

Model: 05103

Manufacturer: R.M. Young

Sensor Ht.: 10 meters

Serial No.: 23305 K factor:

Starting torque: 0.2 gm cm

Range:

50 m/s

Starting threshold:

0.38 m/s

Cal. Factors

Chart 1.000

DAS 1.000

Last calibration date:

Slope: Int.:

0.000

m/s

0.000

m/s

WS	m/s	m/s	m/s	
Audit	Input	Chart	Diff.	
Point	-		Chart	

Diff. DAS DAS

T	
2	

Point

0.00 #N/A #N/A 2.50 #N/A #N/A

0.00 4.50 0.00 2.00

Audit Criteria: +/-.25 m/s; ws <= 5 m/s

Audit	m/s	m/s	% Diff.	m/s % Diff.	
Point	Input	Chart	Chart	DAS DAS	
3	14.70 34.30	#N/A #N/A	#N/A #N/A	8.70 -40.8 16.90 -50.7	

Audit Criteria: +/-5%; ws > 5 m/s

#### AeroVironment Environmental Services Inc. HORIZONTAL WIND DIRECTION

Site Name: Carlsbad Date: 07/25/97 Operator: NOAA-ETL Start: 17:30 PDT Project: NOAA-ETL Finish: 17:50 PDT

Audited By: Alex Barnett Witness: Cat Russell

Model: 05103 Manufacturer: R.M. Young

Sensor Ht.: 10 meters Serial No.: 2305

29.8 Starting torque: 5 gm cm K factor: 0.41 m/s Starting threshold: 355 Deg Range:

DAS

Crossarm: 0 Deg true

Chart 1.000 1.000 Last calibration date: Slope: 0.0 Int.: 0.0

WD Audit Degrees Degrees Diff. Degrees Chart Point DAS DAS

Reference Chart 36 #N/A #N/A 32 -4 1 121 #N/A #N/A 170 #N/A #N/A 256 #N/A #N/A 120 -1 2 168 -2 3 258 2

Audit Criteria: +/- 5 degrees

## AeroVironment Environmental Services Inc. AMBIENT TEMPERATURE

Date: 07/25/97 Site Name: Carlsbad Start: 18:00 PDT Operator: NOAA-ETL Finish: 18:12 PDT Project: NOAA-ETL

Audited By: Alex Barnett Witness: Cat Russell

Manufacturer: Campbell Model: CS-500

Serial No.: NA Sensor Ht.: 1.5 Meters

Lower Range: -50 Deg C Upper Range: 50 Deg C

Last calibration date: Cal. Factors

Chart DAS Slope: 1.000 1.000 Int.: 0.000 0.000 Deg C Deg C Deg C Deg C Deg C Temperature Diff. DAS Diff. Input Chart Audit Point Chart DAS \_\_\_\_\_\_ 22.3 #N/A #N/A 22.5 0.2

Audit Criteria: +/- 1.0 degree Celsius

## AeroVironment Environmental Services Inc. RELATIVE HUMIDITY

Date: 07/25/97 Site Name: Carlsbad Start: 17:26 PDT Operator: NOAA-ETL Finish: 17:30 PDT Project: NOAA-ETL

Audited By: Alex Barnett Witness: Cat Russell

Manufacturer: Campbell Model: CS-500

Serial No.: NA Sensor Ht.: 1.5 Meters

Psychro. Units:Deg C

Last calibration date: Cal. Factors

					Chart	DAS	
			•	Slope:	1.000	1.000	
				Int.:	0.00	0.00	
	R.H.	R.H.	R.H.	R.H.	R.H.	R.H.	
	Audit	Input	Chart	Diff.	DAS	Diff.	
	Point	_		Chart		DAS	
-	1	67.5	30.0	-37.5	76.8	9.3	-

Audit Criteria: N/A

Equivalent Dew Point	Deg C Input	Deg C Chart	Deg C Diff. Chart	Deg C DAS	Deg C Diff. DAS	
1	15.2	3.1	-12.1	15.9	0.7	•

Audit Criteria: +/- 1.5 degrees Celsius

Site: Carlsbad
Date: July 26 - 27, 1997
Measurements Group: NOAA-ETL
Radar Profiler: NOAA-ETL
Audit Sodar: AeroVironment Inc. Model 2000

#### **High Mode of Operations**

Overall Difference	Wind
Radar Profiler - Sodar	Speed
	(m/s)
Average:	-1.8
Maximum:	2.1
Minimum:	-7.4
Standard Deviation:	1.7
Root Mean Square (RMS):	2.5

		Wind Sp	eed Differen	ce (m/s, Rad	dar Profiler -	Sodar)		
ļ			Level (m)					
Date	Hour	138	239	340	441	542	643	
	8:15:00		-1.1	-3.1	-5.0	-5.2	-7.4	
i i	9:15:00	-1.8	-1.6	•	i	-1.6	-1.8	
j i	10:15:00			-3.3				
1 i	11:15:00	·	-0.8	-1.5	-4.2	-5.3		
	12:15:00	-0.6	-1.0	-1.1	-3.4	-4.4		
	13:15:00		-2.7	-3.7	1	-5.1	-1.7	
	14:15:00		-0.3	-2.4	-5.1	-3.4	-2.0	
	15:15:00		-0.2	0.7	-0.2			
	16:15:00		-1.9	-2.3	-3.2	-3.4		
	17:15:00			-1.5	-1.3	1	-0.7	
· ·	18:15:00			-1.7	-2.0	ļ	0.9	
	19:15:00	į		i	-0.2		-0.3	
	20:15:00			0.1	-0.5		-1.6	
	21:15:00			-1.4	-0.9	ļ		
	22:15:00		ŀ	-0.3	-1.2			
	23:15:00	Ī	ĺ			-0.7	-0.8	
07/27/98	0:15:00			•			-1.8	
	1:15:00		į	0.3	-2.2	-1.4		
	2:15:00			ı	-0.4		-0.2	
	3:15:00	1			-1.4	-1.7	0.5	
	4:15:00	į	j	ı	-2.9	-2.8		
	5:15:00		1				-1.1	
	6:15:00	1			-1.3			
	7:15:00		-2.0	·	- 1	8	-3.6	
	8:15:00	-1.2	-0.3	į	-0.5	-2.9	-2.7	
	9:15:00	i	-1.0	ł			-1.4	
	10:15:00	-1.6	-1.2	-2.0	-2.5	-2.2	-2.4	
	11:15:00	2.1		0.3	0.4	-1.5	-6.3	
	Average:	-0.6	-1.2	-1.4	-1.9	-3.0	-1.9	
	Std Dev:	1.6	0.8	1.4	1.6	1.6	2.1	
	RMS:	1.6	1.4	1.9	2.5	3.3	2.8	
	Maximum:	2.1	-0.2	0.7	0.4	-0.7	0.9	
	Minimum:	-1.8	-2.7	-3.7	<u>-5.1</u>	-5.3	-7.4	

Site: Carlsbad
Date: July 26 - 27, 1997
Measurements Group: NOAA-ETL
Radar Profiler: NOAA-ETL
Audit Sodar: AeroVironment Inc. Model 2000

#### **High Mode of Operations**

Overall Difference	Wind
Radar Profiler - Sodar	Dir.
l	(deg)
Average:	-7
Maximum:	119
Minimum:	-172
Standard Deviation:	65
Root Mean Square (RMS):	65

		Wind Dir. Difference (deg, Radar Profiler - Sodar) Level (m)					
Date	Hour	138	239	340	441	542	643
	8:15		-10.1	-66.5	-19.0	77.4	-13.2
i	9:15	-2.1	-167.8	i		-132.5	-70.1
	10:15			-12.3		- 1	
	11:15		-40.0	-69.0	-77.0	18.9	
	12:15	-171.9	51.9	50.2	-24.3	-68.4	
	13:15	i	<b>-47.8</b>	-44.6		-53.5	-123.5
	14:15	j	20.4	-1.8	-15.6	-20.4	-14.7
	15:15		80.0	45.7	30.5		
	<b>1</b> 6:15		-10.9	-8.1	45.1	44.2	
1	17:15		1	17.7	-16.5		5.0
	18:15	1	1	14.4	23.8		8.2
	19:15				-16.7	ľ	46.3
•	20:15		ŀ	47.5	27.4		-9.8
	21:15	1		54.6	17.2		
1	22:15	i		28.2	4.6		
	23:15	i	1		į.	-120.3	-69.4
07/27/98	0:15	i				اہہ	3.2
	1:15	l		70.5	98.6	-3.7	
<b>l</b> :	2:15		. 1		75.4		-30.3
	3:15			j	111.6	72.5	-35.2
	4:15				97.7	22.9	
	5:15				00.4		8.1
	6:15		20.0		82.1		00.4
1	7:15	126 4	22.8		4.0	40.0	-23.4
}	8:15 9:15	-136.1	-148.5 -107.5		1.9	19.3	5.8
		97.0		-50.4	40.4	-83.7	118.7
	10:15 11:15	87.3 -151.0	-39.3	35.0	10.4 7.9	-63.7 -18.5	54.0 23.1
$\vdash$	Average:	-151.0 -75	-33	35.01 7	23	-10.3	<u> </u>
	Std Dev:	112	76	45	49	66	53
	RMS:	125	80	44	53	66	52
	Maximum:	87	80	71	112	77	119
1	Minimum:	-172	-168	-69	-77	-132	-124

Site: Carlsbad
Date: July 26 - 27, 1997
Measurements Group: NOAA-ETL
Radar Profiler: NOAA-ETL
Audit Sodar: AeroVironment Model 2000

#### Low Mode of Operation

Overall Difference Radar Profiler - Sodar	Wind Dir. (deg)
Average:	1
Maximum:	162
Minimum:	-178
Standard Deviation:	67
Root Mean Square (RMS):	67

				W	Vind Dir. Diffe		Radar Profile	r - Sodar)		·····	
Date	Hour	138	1961	254	312	Level ( 370	(m) 428	486	544	6021	66
Date	8:15	130		-165.6	-45.8	-62.8	-4.2	-3.1	-136.8	82.2	66 30.
	9:15	- 1	-101.3	-100.01	45.0	-02.0	7.4-	100.9	69.4	-149.6	-5.
	10:15	- 1	-101.5	-75.8	-74.1	-90.2	ì	100.0	30.4	.40.0	•
	11:15	1	]	2.0	-5.4	-0.9		-55.8	-117.4	1	
	12:15	-177.8	1	85.7	43.6	46.1	38.3	36.8	28.8	1	
	13:15	108.1	67.6	74.9	63.5	61.5	55.5	19.0		9.1	57.
	14:15	100.1	15.6	-23.1	-22.8	٠٠	-14.0	-19.8	-34.7	0	-95.
	15:15	51.5	75.6	36.0	48.5	34.7	10.2	-3.9	J		
	16:15	31.5	99.3	62.3	59.6	-15.6	-13.9	23.7	3.9		-114.
	17:15		00.0	٠	23.8	-4.0	52.4	28.5	J.,	-84.8	-28.
	18:15		1	43.8	22.1	7.9	22.4	6.6	1	-42.3	-14.
	19:15			70.0			-4.5		1	91.3	
	20:15		1		- 1	8.2	10.8	-11.1	1	-13.0	-35.
	21:15				67.5	69.1	44.9	16.9	1	10.0	
	22:15				00	47.6	43.7	20.2	1		
	23:15				i	66.4	-9.5				
7/27/97	0:15				- 1	23.4	30.6				-78.
	1:15					72.9	2.1	43.4	4		-22.
	2:15				- 1		-61.6	-45.1	- 1		48.
	3:15 4:15 5:15				- 1		111.3	91.6			
	4:15				- 1	-76.8	-24.2	~40.3	-11.6		
	5:15			10.1	35.1		•			-137.4	-11.
	6:15						54.5		1	3.1	
	7:15		5.4	11.2	61.7	36.1				-0.3	<b>-</b> 0.
	8:15		-165.6		- 1		-4.0	68.0	77.2	51.3	57.
	9:15		-174.2	-146.5	- 1				161.6	37.0	
	10:15	-170.2	-153.0	-127.3	- 1	-2.4	-16.2	14.5	-60.4	12.8	
	11:15	136.0			33,4	-2.4 -9.4	-3.4	30.3	30.2	17.9	
	Average:	-10	-37	-16	22	12	13	16	1	-9	-1
	Std Dev:	152	112	86	44	48	37	41	87	73	5 5 5
	RMS:	137	111	84	48	48	38	43	83	. 71	5
	Maximum:	136	99	86	67	73	111	101	162	91	5
	Minimum:	-178	-174	-166	-74	-90	-62	-56	-137	-150	-11

Site: Carlsbad
Date: July 26 - 27, 1997
Measurements Group: NOAA-ETL
Radar Profiler: NOAA-ETL
Audit Sodar: AeroVironment Model 2000

#### Low Mode of Operation

Overall Difference	Wind
Radar Profiler - Sodar	Speed
	(m/s)
Average:	-1.5
Maximum:	2.0
Minimum:	-7.7
Standard Deviation:	1.6
Root Mean Square (RMS):	2.2

	1,11		ene (remo).								
					Wind Spec	od Difference	(m/s, Radar evel (m)	Profiler - So	dar)		
Date	Hour	138	1961	254	312	370	428	486	544	602	. 6
7/26/97	8:15			-2.1	-2.0	-3.4	-4.1	-5.2	-6.6	-7.7	-(
	9:15		-1.7			1		-2.3	-3.5	-0.5	
	10:15	1		-0.5	-1.2	-3.0					
	11:15	1	1	-1.9	-1.2	-0.7		-4.0	-5.2	l l	
	12:15	-1.2		-1.3	-2.0	-1.3	-2.3	-3.4	-1.7	1	
	13:15	-0.5	-1.8	-3.6	-1.9	-2.9		-5.0		-2.5	-1
	14:15		-0.3	-1.8	-2.4		-3.9	-4.1	-3.4	1	-2
	15:15	-0.6	0.1	-1.2	0.7	1.3	-0.5	-0.2		1	
	16:15		-0.6	-1.7	-2.5	-3.2	-3.1	-2.6	-2.6		-
	17:15				-0.2	0.3	-0.7	-0.8		-0.9	-
	18:15			2.0	-1.6	-1.6	-0.4	0.4		-1.6	
	19:15					امما	-0.9	أء		-2.3	
ļ	20:15				اء	0.0	-0.3	-0.1		-2.8	-
į.	21:15				0.7	-2.4 -1.3	-0.7 -0.7	0.1 -0.5		į.	
. 1	22:15 23:15					0.6	-0.3	-0.5			
//27/97	0:15					-0.6	-0.3				-
12/19/	1:15					-0.9	-1.7	-0.3			
	2:15				ŀ	-0.5	1.9	0.6	ļ		-
	3:15						-0.2	-0.8	- 1		
	4:15					0.0	-2.4	-2.7	-2.4		
	5:15			-1.0	-0.9	٠.٠١	1	1		-0.9	-
	6:15				5.5		1.3		1	-1.3	
	7:15	ŀ	-1.3	-1.1	-1.0	-1.4	]		Į.	-4.3	-
	8:15	l	-1.9				-0.6	0.2	-2.2	-0.6	-
	9:15		-1.4	-1.8	ŀ				-0.2	-2.3	
	10:15	-0.1	1.0	-0.6		0.4	-0.7	-1.9 -1.3	-2.3 -3.9	-1.8	
	11.15	0.1			0.5	-0.4	-1,8			-3.8	
	Average:	-0.5	-0.9	-1.3	-1.1	-1.1	-1.1	-1.7	-3.1	-2.4	-
	Std Dev:	0.5	1.0	1.3	1.1	1.4	1.5	1.9	1.7	1.9	
	RMS:	0.6	1.3	1.8	1.5	1.7	1.8	2.5	3.5	3.0	
	Maximum:	0.1	1.0	2.0	0.7	1.3	1.9	0.6	+0.2	-0.5	
	Minimum:	-1.2	-1.9	-3.6	-2.5	-3.4	-4.1	-5.2	-6.6	-7.7	

#### SCOS97-NARSTO Audit Report Radar Profiler - Rawinsonde Wind Comparison

Site: Carlsbad Date: July 25-26, 1997 Measurements Group: NOAA Radar Profiler: Radian LAP-3000 Audit Rawinsonde: VIZ Model W-9000

High Mode Overall Difference RWP - Rawinsonde	Wind Speed (m/s)
Average:	1.7
Maximum:	21.0
Minimum:	-5.1
Standard Deviation:	6.2
Root Mean Square:	6.4

High Mode Overall Difference RWP - Rawinsonde	Wind Direction (deg)
Average:	7
Maximum:	46
Minimum:	-65
Standard Deviation:	22
Root Mean Square:	22

WS Difference (m/s)						
Altitude	7/25/97 1500	7/26/97 1000				
138 239 340 441 542 643 744 845 946 1047 1148 1350 1451 1552 1653 1754 1855 1956 2057 2158 2259 2360 2461 2562 2663 2763 2763 3168 3269 3370 3471 3572	9.2. -1.8. -1.7. -1.6. -1.5. -1.0. -1.9. -	-5.1 -4.0 -0.4 1.9 2.8 0.6 2.3 1.7 -0.3 3.9 8.6 13.3 19.0 19.2 21.0				
Average:	-2.2 1.3	5.6				
Maximum:	1.3	21.0				
Minimum:	-13.1	-5.1				
Std Dev:	2.9	8.5				
RMS:	3.6	10.0				

WD	Difference (	deg)
	7/25/97	7/26/97
Altitude 138	1500	1000
239 340 441 542 643 744 845 946 1047 1148 1249 1350 1451 1552 1653 1754 1855 2956 2259 2360 2461 2562 2663 2764 2865 2966 3067 3168 3269 3370 3471 3572	45 49 28 97 25 14 10 16 7 4 4 6 4 6 17 19 20 4 1-6 22 46	-130 -5 34 22 5 -65 -47 -49 35 27 24 30 24 12 8
Average:	11	-5
Maximum:	49	35 120
Minimum:	-24	-130
Std Dev:	16	47
RMS:	19	46

## SCOS97-NARSTO Audit Report Radar Profiler - Rawinsonde Wind Comparison

Site: Carlsbad Date: July 25-26, 1997 Measurements Group: NOAA Radar Profiler: Radian LAP-3000 Audit Rawinsonde: VIZ Model W-9000

Low Mode	Wind
Overall Difference	Speed
RWP - Rawinsonde	(m/s)
Average:	0.8
Maximum:	9.6
Minimum:	-6.6
Standard Deviation:	3.3
Root Mean Square:	3.4

Low Mode Overall Difference RWP - Rawinsonde	Wind Direction (deg)
Average:	17
Maximum:	117
Minimum:	-72
Standard Deviation:	33
Root Mean Square:	37

WS	Difference (	m/s)
	7/25/97	7/26/97
Altitude	1500	1000
138	<b>-2.7</b>	-1.8
196	-3.1	-0.7
254	-3.5	-0.1
312 370	0.7 0.0	
428	1.1	
486	1,1	
544		
602	0.6	-3.9
660	1.7	-6.6
718	-1.5	-6.4
776	-1.3	-5.9
834	-1.1	-3.5
892	-1.6	-0.6
950	-1.5	0.0
1008	-1.6	0.0
1066	-1.6	4.0 5.1
1124 1182	-1.1	5.1
1240	-0.9	4.5
1298	0.0	4.0
1356	1.0	5.8
1414	1.4	6.7
1472	2.7	3.3
1530	1.7 2.3	0.6
1588	2.3	0.9
1646	0.3	1.2
1704	0.2	1.0
1762	-1.6	3.1
1820	-2.0 -0.9	2.8 4.7
1878 1936	-0.9 0.2	5.3
1994	-0.5	5.5 5.5
2052	1.0	6.6
2110	0.3	5.6
2168	-0.7	9.6
2226	-1.3	9.0
		4.5
Average:	-0.4	1.6
Maximum:	2.7	9.6
Minimum:	-3.5	-6.6
Std Dev:	1.5	4.2
RMS:	1.5	4.4

WD Difference (deg)						
	7/25/97	7/26/97				
Altitude	1500	1000				
138	2	44				
196	_8	-33				
254	53	-42				
312	10					
370 428	16 13					
486	10					
544						
602	46	63				
660	58	106				
718	57	117				
776	58	33 17				
834 892	41	17				
950	25 10	27 28				
1008	10	33				
1066	-9	15				
1124	13	8				
1182		_				
1240	30	-50				
1298	18.					
1356	14	-72				
1414	16	-68				
1472	11	-22				
1530 1588	12	-2 16				
1646	-3	28				
1704	1	32				
1762	i	32 32				
1820	7	31 36				
1878	1	36				
1936	0	47				
1994	3	49				
2052	-3 -2 1 1 7 1 0 3 -8 -3	51				
2110	-3	34				
2168	1	8				
2226	2 15					
Average:		20				
Maximum:	58	117				
Minimum:	-9	-72				
Std Dev:	20	44				
RMS:	25	47				

Comments:

#### AeroVironment Environmental Services Inc. **Audit Report RASS Summary**

7/25/97 Date: Start: 15:00 PDT


End: 15:43 PDT

Key Person: Cat Russell Auditor: Alex Barnett

Instrument: ETL 915-32-7

RASS	SS RASS Airsonde		
Alt	Τv	Tv	Diff.
(m)	(oC)	(oC)	(oC)
1417	9999	21.8	NA
1312	9999	22.2	NA
1207	9999	22.6	NA
1102	9999	22.9	NA
997	23.8	23.0	0.8
892	23.9	23.2	0.7
787	24.1	23.1	1.0
682	23.7	22.3	1.4
577	22.8	20.9	1.9
472	17.6	15.8	1.8
367	17.7	16.0	1.7
262	18.4	17.0	1.4
157	20.8	21.8	-1.0

Site Name: Carlsbad Project: Upper-Air Audit Measurement Org.: NOAA



Results Summary **Audit Sonde Data** 

Min. Diff.: -1.0 Max Diff.: 1.9 Ave. Diff.:

1.1 Std. Dev.: 0.9

Audit Criteria: +/- 1oC

Sonde Serial #: 2000974

Td offset (oC): -2.0 RH offset (%) 5.0

Sonde Pressure (mb): 1001.6

Ref Pressure (mb): 1001.3

Difference (mb): 0.3

Comments: The sonde data was vertically averaged to match the RASS levels. The sonde Td and Tw offsets were included in the Tv calculations.

# AeroVironmnet Environmnetal Services Inc. Audit Report RASS Summary

Date: 7/26/97 Start: 10:00 PDT End: 10:39 PDT


Key Person: Cat Russell Auditor: Alex Barnett

Instrument: ETA 915-32-7

RASS	RASS	Airsonde	
Alt	Tv	Tv	Diff.
(m)	(oC)	(oC)	(oC)
1522	9999	21.5	NA
1417	9999	22.1	NA
1312	9999	22.6	NA
1207	9999	23.2	NA
1102	9999	23.5	NA
997	9999	23.3	NA
892	21.4	22.5	-1.1
787	14.8	15.5	-0.7
682	14.8	14.4	0.4
577	14.9	15.5	-0.6
472	15.1	17.6	-2.5
367	15.7	18.7	-3.0
262	16.9	19.5	-2.6
157	18.2	20.5	-2.3

Site Name: Carlsbad Project: Upper-Air Audit

Measurement Org.: NOAA



Results Summary

Min. Diff. : -3.0 Max Diff. : 0.4 Ave. Diff. : -1.6

Std. Dev.: 1.2

Audit Criteria: +/- 1oC

Audit Sonde Data

Sonde Serial #: 2000683

Td offset (oC): 0.8 RH offset (%) 6.0

Sonde Pressure (mb): 1000.9

Ref Pressure (mb): 1000.8 Difference (mb): 0.1

Comments: The sonde data was vertically averaged to match the RASS levels.

The sonde Td and Tw offsets were included in the Tv calculations.

### **EL MONTE (EMT)**

# SCOS97-NARSTO AUDIT SUMMARY RADAR PROFILER/RASS/SODAR/SURFACE METEOROLOGY

Site:

El Monte (EMT)

Audit Dates:

July 28 - 30, 1997

Instrumentation Audited:

Radar Profiler, RASS, Surface Meteorology

Key Person(s):

Reggie Smith

Auditor:

Alexander N. Barnett

The purpose of this summary is to provide a preliminary report of any significant audit findings. The site operator is the CARB technician who has operated RWP and RASS for a number of field programs and is very familiar with the systems.

Key elements of the audit are identified below.

#### **AUDIT INSTRUMENTATION**

No problems were encountered with the audit instrumentation.

#### SITE CHARACTERISTICS

The site is located in the extreme northeast corner of the El Monte Airport approximately eight feet below the level of Lower Azusa Road, that runs along the north side. Low hangers form the south boundary for the site approximately 75 meters away. The east exposure consists of a retaining wall that is topped by a chain-link fence and bushes.

#### **SYSTEM AUDIT NOTES**

- The audit determined the orientation of the RWP antenna to be 350°. The RWP setup was 345°. Following the audit, the site operator changed the antenna orientation to 350°. No further action is required.
- 2. Acoustic source level: The north, east, and west acoustic source antenna levels exceeded the EPA PAMS recommended level criteria of  $\pm$  1.0°. The acoustic sources should be leveled as soon as possible.
- 3. The RASS acoustic temperature and acoustic source ranges were set too low for the expected temperature ranges in the El Monte area. They were adjusted to more suitable ranges following the audit. No further actions are required.
- 4. The RASS range gate spacing is set to 100 meters. For the purposes of an air quality study, it is recommended the RASS be operated at a finer resolution (about 60 m), while retaining the altitude coverage.

Site: El Monte (EMT)

Page 2

5. The site is visited approximately every four weeks for routine maintenance. In between the visits the data are polled and reviewed on a regular basis. Data are retrieved hourly and reviewed daily. There is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

6. The RASS measurements are restricted to between 08:00 and 21:00 hours PST due to neighbor complaints.

#### POTENTIAL ACTIVE NOISE SOURCES

No active noise sources were detected by a scan of the radio frequencies and a listen only check.

#### POTENTIAL PASSIVE NOISE SOURCES

- 1. The movement of the automobiles on Lower Azusa Road toward the north to northwest.
- 2. The trees that line Lower Azusa Road toward the northwest.

#### ANTENNA LEVEL AND ALIGNMENT

- 1. The audit determined the orientation of the RWP antenna to be 350°. The RWP setup was 345°. Following the audit, the site operator changed the antenna orientation to 350°.
- 2. Antenna level: NW = 0.2°, SW = 0.2°. Okay.
- 3. Acoustic source level: The north, east, and west acoustic source antenna levels exceeded the EPA PAMS recommended level criteria of ± 1.0°.

#### RADAR PROFILER PERFORMANCE AUDIT

#### RWP - Sodar Comparison

Sodar data was collected at the El Monte site between 12:00 hrs. PDT on 7/28/97 and 8:00 hrs. PDT on 7/30/97, but the comparison was only possible for the hours 12:00 hr. PDT to 12:00 hr. PDT on 7/29/97 because of the RWP locking up as a result of changes made to the RASS operating parameters. This problem was not discovered until after the audit was complete on 7/31/97. The sodar data was collected at 30 meter intervals to a maximum altitude of 750 meters. The sodar data was spatially averaged to correspond with the RWP low mode data range gates of 110, 166, 221, 276, 331, 387, 442, 497, 552, 608, and 663 meters. They were also spatially averaged to match the high mode range gates or 117, 214, 311, 407, 504, and 601 meters. The overall sodar and validated RWP (level one) wind data compared as follows:

Site: El Monte (EMT)

Page 3

	Low	Mode	High Mode		
	WD WS		WD	WS	
	(deg)	(m/s)	(deg)	(m/s)	
Average Difference:	35	-5.6	60	-4.8	
Standard Deviation:	90	6.1	88	6.1	
Root Mean Squared:	96	8.2	106	7.7	
Maximum Difference:	150	1.3	179	2.1	
Minimum Difference:	-178	-23.3	-166	-21.6	

The audit results showed that the RWP and sodar wind speed and wind direction average differences did not agree within the audit criteria of  $\pm$  10° for wind direction, and  $\pm$  1.0 m/s for wind speed. This lack of agreement did not indicate poor performance on the part of the RWP. Instead, the reason for the poor agreement between the audit sodar and the RWP was due to a combination of active and passive noise interference to the audit sodar data collection. The active noise sources were from aircraft and other vehicular traffic at the El Monte Airport, and a main thoroughfare (Santa Anita Avenue) that ran along the east side of the airport, approximately 100 yards from the sodar location. This noise interference limited the height to which the sodar could collect data or prevented the sodar from collecting data at all. The passive noise interference resulted from reflections of the sodar signal off nearby buildings because of limited siting alternatives at the airport that were suitable for sodar operations. The effect of the passive interference was to bias the component wind speeds to lower values at altitudes that corresponded to the distance that the reflective surfaces were from the sodar.

#### RWP - Rawinsonde Comparison

Rawinsonde soundings were conducted at the El Monte site on 7/28/97 at 1700 hours PDT, and 7/29/97 at 1000 hours, PDT. RWP wind data was not available for the 7/29/97 1000 PDT comparison because of the system malfunction as a result of resetting RASS data collection parameters.

Comparisons between the rawinsonde and the high mode RWP winds agreed well within the audit criteria of  $\pm 10^{\circ}$  for wind direction, and  $\pm 1.0$  m/s for wind speed. The comparison between the rawinsonde and the RWP low mode winds marginally exceeded the  $\pm 10^{\circ}$  audit criteria only because of the difference between the sodar and RWP wind at the 110 meter level. The audit results were as follows:

	Low Mode		High Mode	
	WD	WS	WD	WS
	(deg)	(m/s)	(deg)	(m/s)
Average Difference:	11	-0.3	5	-0.4
Standard Deviation:	41	1.2	34	1.5
Root Mean Squared:	41	1.2	33	1.5

Site: El Monte (EMT)

Page 4

Maximum Difference:	137	3.0	130	3.2
Minimum Difference:	-53	-1.8	-62	-3.3

If the differences for the low mode110 range gate, and the high mode 117 meter range gate are eliminated from the average difference calculations, the wind direction average difference for the low mode drops to 6° (well within the audit criteria), and the high mode wind direction average difference becomes zero. The reason for the large differences in the lowest range gates may be due to ground clutter caused by the trees and vehicular traffic on the adjacent street that runs along the north side of the site. The data reviewers should carefully review the data in the lowest range gates and flag or invalidate this data as necessary. The audit results with the low mode 110 meter, and high mode 117 meter average differences removed are as follows:

	Low	Mode	High Mod		
	WD WS		WD	WS	
	(deg)	(m/s)	(deg)	(m/s)	
Average Difference:	6	-0.3	0	-0.4	
Standard Deviation:	31	1.2	23	1.5	
Root Mean Squared:	30	1.2	23	1.5	
Maximum Difference:	66	3.0	52	3.2	
Minimum Difference:	-53	-1.8	-62	-3.3	

#### **RASS PERFORMANCE AUDIT**

The audit virtual temperature comparison data was provided by the pressure, temperature, and humidity data from the 7/28/97, 1700 hours PDT, and 7/29/97, 1000 hours PDT rawinsondes. The average difference for both soundings were well within the audit criteria of  $\pm$  1.0°C, although the comparison for the 7/29/97 1000 PDT sounding was based on only four data points. RASS data for this sounding was not available above the 428 meter range gate. The audit results were as follows:

7/28/97	7/29/97
1700 PDT	1000 PDT
(oC)	(oC)
0.4	0.5
0.5	0.4
0.9	1.3
-0.3	0.0
	1700 PDT (oC) 0.4 0.5 0.9

Site: El Monte (EMT)

Page 5

#### RADAR PROFILER DATA INTERNAL CONSISTENCY

No problems noted.

#### **RASS DATA INTERNAL CONSISTENCY**

No problems noted.

#### SURFACE METEOROLOGY SYSTEM AUDIT

- 1. An audit of these measurements was not possible since It was not possible to reach the sensors.
- 2. The wind sensors were obstructed by the retaining wall, bushes, and trees on the east side of the site. The arc of unobstructed flow for these measurements was between 180° and 200°.
- 3. The temperature and relative humidity sensors were obstructed and/or influenced by the retaining wall, bushes, and trees on the east side of the site.

					•	
	•					
· .	•					
-						

### **SCOS97-NARSTO**

### SITING AND SYSTEM AUDIT FORM

MEASUREMENTS GROUP: CARB

SITE NAME AND LOCATION: El Monte (EMT)

AUDITOR: Alex Barnett

DATE: July 28 - 30, 1997

KEY PERSON: Reggie Smith

### 1.

# Observables A. Meteorological

Observable	Method	Manufacturer	Model	Serial #	Range
Wind Speed/ Wind Direction	Radar profiler	Radian	LAP-3000	Rx/Tx: 7183 Interface: 7203	Lo 110-1436 m at 55 m inc. Hi 117-3307 m at 106 m inc.
Virtual Temperature	RASS	Radian	LAP-3000	Rx/Tx: 7183 Interface: 7203	112 - 1477 m at 105 m inc. (see below)
	Audio Amplifier	Peavey	CS-800X	07674672	
Wind Speed		Met One	010C	P1069	0 - 50 m/s
Wind Dir.		Met One	020C	P3075	0 - 540°
Amb. Temp.		Met One	060-A	P8701	
Rel. Hum.		Met One	083	P6319	0 - 100%
	Data Logger	ESC	8800	1471	

### Comments:

Are there any required variables which are not measured?	No
Are there any methods and/or equipment that are not in the SOP?	No
Do any operating ranges differ from those specified in the SOP?	No
Are there any significant differences between instrumentation on site and the SOP?	No

# B. Auxiliary Equipment

Туре	Manufacturer	Model	Serial #	Last Calibration Date
Radar panel	Ball	915 MHz	0116-0119	
Final amplifier	Radian		CARB 1	
Audio amp.	Peavey	CS-800X	07674672	
Interface	Radian	LAP-3000	7203	
Receiver/Mod.	Radian	LAP-3000	7183	
Radar Comp.	IBM	486DX2/Tp	23CHCZB	
Gateway Comp	IBM	486DX2/Tp	23CHKPW	
Data logger	ESC	8800	1471	

### Comments:

# B. Station Check Equipment

Туре	Manufacturer	Model	Serial #	Comments
Ear defenders				
Bubble level		· · · · · · · · · · · · · · · · · · ·		
Ladder		· · · · · · · · · · · · · · · · · · ·		

# Comments:

# II. Sensor/Probe height and Exposure

### A. Radar Profiler and RASS

	Variable	Value	Meet SOP (Yes/No)
1.	Orientation	345°	No
2.	Level	NW: 0.2° SW: 0.2°	Yes
3.	Distance to closest obstruction	None	Yes
4.	Distance to closest active noise source	100'	No <sup>1</sup>

1. Traffic on Lower Azusa Road and trees that line Lower Azusa Road toward the north and northwest.

### B. Surface Meteorology

Variable	Value	Meet SOP (Yes/No)
Height of wind sensors above ground	10 meters	Yes
Distance to nearest obstacle	20'1	No
3. Is separation at least 10x obst. Height?	Yes	Yes
4. Are instruments on a rooftop?	Yes	Yes
5. Is exposure 1.5X height above the roof?	Yes	Yes
6. Arc of unrestricted flow?	200°	No
7. Height of temp sensor above ground.	10 meters	Yes
8. Distance of temp sensor from obst.	20'2	yes
9. Hgt of Dew pt/RH sensor above ground.	10 meters	Yes
10. Distance Dew pt/RH sensor from obst.	20'2	No
11. Are the distances 4X from obst. Hgt.?	No	No
12. Is sensor shielded/motor asp?	Yes	Yes
13. Are temp/Dew pt/RH sensor above representative terrain?	Yes	Yes
Are there any significant differences     between the on site equipment and the     monitoring plan?	No	Yes

- 1. Trees to the east of the site are closer than the EPA recommended criteria of 10 times the height of the potential obstruction.
- 2. The trees to the east of the site are closer than the EPA recommended criteria of 4 times the height of the obstruction.

# III. Operation A. Radar Profiler, RASS, and Surface Meteorology

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is all instrumentation operational?	Yes	Yes
2.	Are all cables secure?	Yes	Yes
3.	Are all cables connected according to SOPs or instrument manuals?	Yes	Yes
4.	Are connections clean and rust free?	Yes	Yes
5.	Are serial numbers available?	Yes	Yes
6.	Do data system times agree with audit times. If not, what is the deviation?	Yes	Yes
7.	Is the printer functional?	NA	Yes
8.	Overall, is the site maintenance sufficient to meet the DQOs?	See below	Yes

### Comments:

8. The site is visited approximately every four weeks for routine maintenance. There is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

# B. Radar Profiler Settings

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Software version?	POP-3 v1.41B	Yes
2.	High mode wind pulse length?	700 ns	Yes
3.	Low mode wind pulse length?	400 ns	Yes
4.	RASS pulse lenght?	700 ms	Yes
4.	Time zone	PST	No
5.	RASS acoustic temperature range?	36.18 to - 5.18°C	No <sup>1</sup>
6.	RASS acoustic source range?	-0.05 to 35.06°C	No <sup>2</sup>
7.	Wind data consensus	55 minutes	Yes
8.	RASS consensus	5 minutes	Yes

### Comments:

- 1. Range was too low for the season and location. It was adjusted to 40.0 to 5.0°C.
- 2. Range was too low for the season and location. It was adjusted to 5.0 to 40.0°C.

	Wind Low Mode	Wind High Mode	RASS
First Gate	0.12 km	0.13 km	0.11 km
Last Gate	1.56 km	3.59 km	1.48 km
Spacing	60.0 m	105.0 m	105.0 m
Full Scale Velocity	10.5 m/s	10.2 m/s	409.8 m/s

Comments: It is recommended the RASS be operated at a finer resolution (about 60 m), such as other systems in the project while retaining the altitude coverage.

# C. Auxiliary Equipment

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is the A/C unit sufficient to maintain temperatures in the range specified in the SOPs?	Yes	Yes
2.	Is the site temperature recorded?	No <sup>1</sup>	See below
3.	Is the site temperature maintained at 20-30°C?	yes	Yes
4.	Is the site kept clean enough to allow operation of all instruments as specified in the SOP?	Yes	Yes
5.	Does the modem work?	Yes	yes
6.	Does the telephone work?	Yes	yes
7.	Is the site secure?	Yes	Yes
8.	Overall, is the auxiliary equipment maintenance sufficient to meet the DQOs?	Yes	Yes

### Comments:

1. There is no measurement of the shelter temperature. It was indicated that the temperature is not critical for the system operation.

### C. Station Check Procedures and Documentation

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Are the station logs present?	Yes <sup>1</sup>	Yes
2.	Are the station logs up to date?	Yes <sup>1</sup>	Yes
3.	Do station logs contain details as required by the SOPs?	Yes <sup>1</sup>	Yes
4.	Are routine checklists used?	Yes <sup>1</sup>	Yes
5.	Do the routine checklists contain details as required by the SOPs?	Yes	Yes
6.	Are the calibration forms present?	Yes	Yes
7.	Do the calibration forms contain details as required by the SOPs?	Yes	Yes
8.	Are the SOPs present?	Yes	Yes
9.	Are the instrument manuals present?	Yes	Yes
10.	Do the SOPs include quality control tests?	Yes	Yes
11.	If quality control tests are included then how are the results of the tests documented?	On Maint. Sheet	Yes
12.	Has the site technician undergone training as specified in the SOPs?	Yes	Yes
13.	Is the site visited twice weekly?	Twice monthly <sup>2</sup>	Yes
14.	Does the site technician understand the SOPs?	Yes	Yes

- 1. The LAP-3000 Monthly Maintenance Sheet is used to record all checks performed and action taken.
- 2. The site is visited approximately every four weeks for routine maintenance. In between the visits the data are polled and reviewed on a regular basis. Data are retrieved hourly and reviewed daily. There is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

# D. Chain of Custody

1.	Review paper work for chain of custody from field to data processing.	Comments: No paper work.
2.	How are data stored?	Computer hard disk
3.	How often are the data backed up?	Polled daily by Sacramento Office.

### V. Preventive Maintenance

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is preventive maintenance discussed in the SOPs?	Yes	Yes
2.	Is preventive maintenance being performed?	Yes	Yes
3.	Are field operators given special training in preventive maintenance?	Yes	Yes
4.	Are tools and spare parts adequate at the site to meet the requirements of the SOPs?	Yes	Yes
5.	Are maintenance logs maintained and reviewed?	Yes	Yes

### Comments:

### VI. Overall Comments

	Question	Response (Yes/No)	Meet Work Plan (Yes/No)
1.	Overall, is the station maintenance sufficient to meet the DQOs?	Yes <sup>1</sup>	Yes
2.	Does the siting meet the program objectives?	Yes <sup>2</sup>	Yes
3.	Overall, is the site technician trained as specified in the SOPs?	Yes	Yes
4.	Does the QC program appear to be working?	Yes	Yes
5.	Overall, does the meteorological data look reasonable?	Yes <sup>3</sup>	Yes
6.	Overall, does the data appear to meet the program objectives?	Yes <sup>3</sup>	Yes

### Comments:

1. Since the site is visited approximately every four weeks for routine maintenance, there is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

- 2. The proximity of Lower Azusa Road to the north of the site presents potential clutter in the data.
- 3. Although the data quality has improved markedly since the replacement of the preamplifier, it will have to be screened carefully during the validation process.

It is recommended the RASS be operated at a finer resolution (about 60 m), such as other systems in the project. The current mode of operation is 106 m. The finer resolution will remove some of the spatial averaging and provide a much clearer picture of the atmosphere. When changing the resolution, the height range should be maintained by increasing the number of range gates collected.

### SCOS97-NARSTO AUDIT RECORD **VISTA, ORIENTATION AND LEVEL**

Site Name: El Monte

Instrument: LAP-3000

Date: 7/28/97 - 7/30/97

Receiver s/n: 7183

Time:

Interface s/n: 7203

Measurements group: CARB

Key contact: Reggie Smith

Frimware version: POP-3 System rotation angle: 345° True

Audited by: Alex Barnett

Measured orientation:

350° True

Site latitude: 34° 05.50'N

Site longitude: 118° 01.75'W

Orientation difference:

-5°

Array level:

NW: 0.2° SW: 0.2 °

Site elevation: 90 meters Magnetic declination: 14°E

Beam zenith angle:

Beam directions: NW and SW

Mag. Az. Angle (deg)	True Az. Angle (deg)	Terrain El. Angle (deg)	Features and Distances
NA	0	5	Moderate traffic 15m away
NA	30	5	Moderate traffic 15m away. Tall Sign (30m) 100m away
NA	60	5	Moderate traffic 25m asay.
NA	90	30	Retaining wall next to site Bushes on wall 5-6m above site.
NA	120	45	Retaining wall next to site Bushes on wall 5-6m above site. Telephone pole 20m above site, 30m away.
NA	150	45	Retaining wall next to site Bushes on wall 5-6m above site. Tree 20m above site, 40m away.
NA	180	30	Retaining wall next to site Bushes on wall 5-6m above site. Power pole 15m above site, 100m away.
NA	210	<2	Low aircraft hangers 150m away.
NA	240	<2	Low industrial building ~½ mile away.
NA	270	5	Low aircraft hangers 150m away
NA	300	30	Moderate traffic and tree 10m tall, 50 meter away
NA	330	30	Moderate traffic 50m away, tree 15m tall, 75m away

Site: El Monte Date: July 28 - 30, 1997 Measurements Group: CARB

Radar Profiler: Radian Inc. Model Lap-3000 Audit Sodar: AeroVironment Model 2000

### **High Mode of Operations**

Overall Difference	Wind
Radar Profiler - Sodar	Dir.
	(deg)
Average:	60
Maximum:	179
Minimum:	-166
Standard Deviation:	88
Root Mean Square (RMS):	106

		Wind Dir.	. Difference	e (deg, Rad	dar Profiler		
٦.		4.455				Level (m)	201
Date	Hour	117	214	311	407	504	601
07/28/97	12:15			57			
1	13:15			133			
ì	14:15			142	ŀ		
	15:15						
	16:15			129			
	17:15	110	49				
	18:15		40	-113			
	19:15		31				
	20:15				-		
	21:15		-154	Ī	-26	-39	
	22:15	163	170				
	23:15			-72	125	104	121
7/29/97	0:15			27	132	128	179
	1:15			1	128		
	2:15				113	121	110
	3:15				85		
	4:15				139	139	
	5:15			1	36	78	-166
	6:15	· ·					
	7:15		112	14			
	8:15			<u> </u>			
	9:15			63	l		
	10:15			79	ł		
,	11:15	117	-64		-60	-44	-19
	12:15		64	98	1		
<u> </u>	Average:	130	31	51	75	70	45
	Maximum:	163	170	142	139	139	179
	Minimum:	110	-154	-113	-60	-44	-166
	Std Dev:	29	100	83	74	78	138
	RMS:	132	99	94	102	100	132

Site: El Monte Date: July 28 - 30, 1997 Measurements Group: CARB Radar Profiler: Radian Inc. Model Lap-3000 Audit Sodar: AeroVironment Model 2000

### **High Mode of Operations**

Overall Difference	Wind
Radar Profiler - Sodar	Speed
	(m/s)
Average:	-4.8
Maximum:	2.1
Minimum:	-21.6
Standard Deviation:	6.1
Root Mean Square (RMS):	7.7

		Wind Spee	d Difference	ce (m/s, Ra			
Date	Hour	117	214	311	407	Level (m) 504	601
07/28/97	12:15			1.3			
	13:15			-0.4		į	
l	14:15		i	-9.5		ŀ	
	15:15			***		ľ	
1	16:15		1	-1.6			
	17:15	1.2	2.1			1	
	18:15		-1.7	-2.4			
į	19:15		1.2			ŀ	
1	20:15			}	İ	- 1	
	21:15	1	-1.0		-1.2	-2.0	
ł	22:15	0.1	-1.0	1	ľ		
ľ	23:15		İ	-16.1	-2.7	-3.2	-3.0
7/29/97	0:15			0.0	-2.8	-4.7	<b>-9</b> .0
	1:15				-3.9		
	2:15		i		-9.7	-13.6	-12.8
	3:15		- 1	i	-6.7		
	4:15		[		-5.5	-10.4	
	5:15	1	1		-2.2	-6.8	-5.2
	6:15	1	1				
	7:15		-1.8	-4.6	ľ	- 1	
	8:15	-	į			i	
	9:15			0.2	i		
1	10:15			0.2		İ	
	11:15	-1.0	-1.7		-21.0	-19.2	-21.6
<u>,</u>	12:15		0.5	-3.0			
	Average:	0.1	-0.4	-3.3	-6.2	-8.5	-10.3
	Maximum	1.2	2.1	1.3	-1.2	-2.0	-3.0
	Minimum:	-1.0	-1.8	-16.1	-21.0	-19.2	-21.6
	Std Dev:	1.1	1.5	5.2	6.1	6.2	7.3
·	RMS:	0.9	1.4	6.0	8.5	10.3	12.2

Site: El Monte
Date: July 28 - 30, 1997

Measurements Group: CARB
Radar Profiler: Radian Inc. Model Lap-3000
Audit Sodar: AeroVironment Model 2000

Overall Difference	Wind
Radar Profiler - Sodar	Dir.
	(deg)
Average:	35
Maximum:	150
Minimum:	-178
Standard Deviation:	90
Root Mean Square (RMS):	96

Low Mode of Operation

		Wind Dir.	Difference	(deg, Rada		Sodar) Level (m)						
Date	Hour	110	166	221	276	331	387	442	497	552	602	663
07/28/97	12:15											
	13:15		-171	-32	ł	- 1	{				1	
i	14:15		82			1	- 1					
- 1	15:15		1	1			- 1				1	
	16:15			1		1	i				1	
- 1	17:15	86	66	40 33	18 18	- 1					1	
- [	18:15		26	33	18						1	
- 1	19:15		i	ſ	1	i		1			1	
1	20:15			ı	-4			ŀ			1	
	21:15			117	146	-1	41	52	136	-12		
07/29/97	22:15	150		-178		-165	81					
- 1	23:15			1	10		104	77	86	97	1	
· · i	0:15			I	33	.56	101	74	1	86	82	43
	1:15			1	107	126	136	94				65
i	2:15	- 1		i	148	120	106	120	121	116	112	59
	3:15	1	ŀ	i		122	42	75			- 1	
	4:15	1			32	-70	-158	47	129	145		
	5:15		1		440	1	50		70	117	-174	
	6:15 7:15	i		-157	-118	i				}	1	
	8:15	ŀ	1	-197	1							
]	9:15		1					İ			- 1	
l	10:15		i	ŀ				]		ŀ		
{	11:15	89	99	-94	-82	-94	-68	-57		-80	-16	-10
[	12:15	95	اک	-33	-39	-04	~~	~'		~~	-   0	-10
- '	Average:	108	21	-38	22	12	44	60	108	67	<del>- 1</del>	39
	Maximum.	150	99	117	148	126	136	120	136	145	112	65
	Minimum:	86	-171	-178	-118	-165	-158	-57	70	-80	-174	-10
	Std Dev:	36	110	101	82	112	91	53	29	82	129	34
	RMS:	112	101	102	81	106	96	78	112	101	112	49

Site: El Monte Date: July 28 - 30, 1997 Measurements Group: CARB Radar Profiler: Radian Inc. Model Lap-3000 Audit Sodar: AeroVironment Model 2000

Overall Difference	Wind
Radar Profiler - Sodar	Speed
	(m/s)
Average:	-5.6
Maximum:	1.3
Minimum:	-23.3
Standard Deviation:	6.1
Root Mean Square (RMS):	8.2

Low Mode of Operation

		Wind Spee	d Differenc	e (m/s, Ra		er - Sodar) Level (m)			·	<del></del>		
Date	Hour	110	166	221	276	331	387	442	497	552	602	663
07/28/97	12:15											- 000
	13:15		-3.1	1.2	ŀ		1		ŀ		T I	
	14:15	1	-0.5	ļ			1					
	15:15 16:15	1 1	[	- 1	ł							
1	17:15	-1.2	1.2	0.6	0.2	1						
	18:15		-0.8	-2.5	0.2 -5.1	Ī			1		1	
	19:15		***		<b>*</b>	ŀ			- 1	i	i	
	20:15	1		1	-0.6				1		- 1	
	21:15	] [		-2.0	-2.4	-2.1	-2.1	-0.9	-0.8	-4.3	- 1	
07/29/97	22:15		- 1	-1.2		-1.5	-4.4	1				
	23:15				0.2		-7.3	-3.5	-3.6	-2.0		
	0:15 1:15				1.3	0.0	-2.1	-4.9		-5.8	-8.2	-9.8
	2:15			1	0.6 -10.3	-3.0 -8.7	-3.6 -5.3	-4.4 -11.7	-15.8	44.0	اممه	-10.7
	3:15			- 1	-10.3	-2.5	-5.5 -4.2	-8.9	-15.6	-11.0	-14.4	-13.4
	4:15			- 1	-1.7	-2.4	-3.2	-9.3	-7.8	-10.2	l	
	5:15	1 1		l l			-2.8	3.5	-6.7	-5.1	-5.2	
	6:15	!!	- 1		-2.6	1			· · · ·	· · · · · · · · · · · · · · · · · · ·	١	
	7:15		Ī	-2.2	- 1	- 1			1			
1	8:15				1		:	1				
	9:15			1				İ				
1	10:15 11:15		-0.8	-4.0	-15.8	-17.5	22.2	40.7	1	40.7	04.0	
	12:15		-0.6	-1.8	-15.0	-17.5	-23.3	-19.7	j	-19.7	-21.9	-22.1
	Average:		-0.8	-1.5	-3.1	-4.7	-5.8	-7.9	-6.9	-8.3	-12.4	-14.0
·	Maximum:	-0.5	1.2	1.2	1.3	0.0	-2.1	-0.9	-0.8	-2.0	-5.2	-9.8
	Minimum:		-3.1	-4.0	-15.8	-17.5	-23.3	-19.7	-15.8	-19.7	-21.9	-22.1
	Std Dev:	0.4	1.6	1.7	5.1	5.8	6.3	5.9 9.7	5.7	5.9	7.4	5.6
	RMS:	0.9	1.6	2.2	5.8	7.2	8.4	9.7	8.6	10.0	14.0	14.8

#### SCOS97-NARSTO Audit Report Radar Profiler - Rawinsonde Wind Comparison

Site: El Monte

Date: July 28-29, 1997 Measurements Group: CARB

Radar Profiler: Radian LAP-3000 Audit Rawinsonde: VIZ Model W-9000

High Mode	Wind
Overall Difference	Speed
RWP - Rawinsonde	(m/s)
Average:	-0.4
Maximum:	3.2
Minimum:	-3.3
Standard Deviation:	1.5
Root Mean Square:	1.5

High Mode Overall Difference RWP - Rawinsonde	Wind Direction (deg)
Average:	5
Maximum:	130
Minimum:	-62
Standard Deviation:	34
Root Mean Square:	33

Low Mode	Wind
Overall Difference	Speed
RWP - Rawinsonde	(m/s)
Average:	-0.3
Maximum:	3.0
Minimum:	-1.8
Standard Deviation:	1.2
Root Mean Square:	1.2

Low Mode	Wind
Overall Difference	Direction
RWP - Rawinsonde	(deg)
Average:	11
Maximum:	137
Minimum;	-53
Standard Deviation:	41
Root Mean Square:	I 41

WS Difference (m/s)					
	7/28/97 7/29/97				
Altitude	1700	1000			
117	-1.7				
214	3.2				
311	0.7				
408	1.1				
505	2.6				
602	0.7				
699	-0.3				
796	-0.5				
893	-0.4				
990	-1.3				
1087	-1.4				
1184	-0.6				
1281	-0.2				
1378	-1.5				
1475	-2.1				
1572	-3.3				
1669	-2.4				
1766	0.2				
1863	-0.5				
1960	-0.1				
2057	-1.8				
2154 2251	-2.6				
2348	-0.4				
2346 2445	0.9 0.8				
2542					
2639	0.3				
2736	0.3				
Average:	0.2 -0.4				
Maximum:	3.2				
Minimum:	-3.2 -3.3				
Std Dev:	1.5				
RMS:	1.5				

WD Difference (deg)				
7/28/97 7/29/97				
Altitude	1700	1000		
117	130	1000		
214	18			
311	52			
408	49			
505	-11			
602	-62			
699	-31			
796	-10			
893	-9			
990	20			
1087	27	;		
1184	15			
1281	9			
1378	18			
1475	1			
1572	-18	·		
1669	-14			
1766	-7			
1863	-7			
1960	-8			
2057	-15			
2154	-22			
2251	-10			
2348	-13 2 2 9			
2445	2			
2542	2			
2639	9			
2736	13			
Average:	5			
Maximum:	130			
Minimum:	-62			
Std Dev: RMS:	34 33			

WS Difference (m/s)				
7/28/97 7/29/9				
Altitude	1700	1000		
110	-1.7			
166				
221	-0.2			
276	-1.0			
331	0.0			
387	-1.6			
442	3.0			
497	1.7			
552	1.1			
608	1.2			
663	-0.1			
718	-0.9			
773	-0.1			
828	-0.5			
884	-0.7			
939	-0.3			
994	-1.8			
1049	-1.6			
1105	-1.0			
1160	-0.6			
1215	0.1			
1270	0.2			
1326	-0.4			
1381	-1.7			
Average: Maximum:	-0.3			
Minimum:	3.0 -1.8			
Std Dev:				
RMS:	1.2			
I KIVIO. 1	1.2			

WD					
	7/28/97	7/29/97			
Altitude	1700	1000			
110	137	ĺ			
166	l				
221	-40				
276	30				
331	38				
387	66				
442	56				
497	-16				
552	-44				
608	-53				
663	-28				
718	-11				
773	-19				
828	-3				
884	9				
939	24				
994	10				
1049	27				
1105	26				
1160	14				
1215	12				
1270	5				
1326	11				
1381	11				
Average:	11				
Maximum:	137				
Minimum:	-53				
Std Dev:	41				
RMS:	41				

- 1. RWP data was not available during the 7/29/97 10:00 AM sounding.
- 2. The low mode RWP first range gate reading does not correlate well with the data for the rest of the sounding. It appears that this point should have been invalidated during the data validation process.

# SCOS97-NARSTO Audit Report RASS - Rawinsonde Virtual Temperature Comparison

Date: 7/28/97

Site Name: El Monte

Start: 7:00 PDT

Project: Upper-Air Audit


End: 7:46 PDT

Measurement Org.: CARB

Key Person: Reggie Smith Auditor: Alex Barnett

Instrument: Radian LAP-3000

RASS	RASS	Airsonde	
Alt	Tv	Tv	Diff.
(m)	(oC)	(oC)	(oC)
1477	21.0	20.8	0.2
1372	20.3	19.0	1.3
1268	20.4	20.3	0.1
1163	20.9	20.5	0.4
1058	20.8	20.8	0.0
952	21.2	20.5	0.7
848	19.7	18.7	1.0
743	18.9	18.3	0.6
637	19.6	19.0	0.6
533	20.4	19.9	0.5
428	21.4	20.7	0.7
322	22.4	21.7	0.7
218	23.3	22.6	0.7
112	23.9	23.9	0.0



Results Summary		Audit Sonde Data	<u>l</u>
Average Difference:	0.5	Sonde Serial #:	1535578
Standard Deviation:	0.4		
Maximum Difference:	1.3	Td offset (oC):	-1.1
Minimum Difference:	0.0	RH offset (%)	-3.0
Audit Criteria: +/- 1oC	;	Sonde Pressure (mb):	1003.3
		Ref Pressure (mb):	1003.0
		Difference (mb):	0.3

- 1. The sonde data was vertically averaged to match the RASS levels.
- 2. The sonde Td and Tw offsets were included in the Tv calculations.

### SCOS97-NARSTO Audit Report **RASS - Rawinsonde Virtual Temperature Comparison**

Date: 7/29/97 Start: 9:55 PDT


End: 0:34 PDT

Key Person: Reggie Smith

Auditor: Alex Barnett

Instrument: Radian LAP-3000

RASS	RASS	Rawin	
Alt	Tv	Tv	Diff.
(m)	(oC)	(oC)	(oC)
1477	21.5	9999	
1372	21.9	9999	
1268	21.8	9999	
1163	20.0	9999	
1058	16.3	9999	
952	13.7	9999	
848	14.1	9999	
743	14.7	9999	
637	15.2	9999	
533	15.9	9999	
428	16.7	15.8	0.9
322	17.4	16.8	0.6
218	18.2	17.9	0.3
112	18.8	19.1	-0.3



Site Name: El Monte

Measurement Org.: CARB

Project: Upper-Air Audit

Results Summary Average Difference:

0.4 0.5

Maximum Difference: 0.9

Standard Deviation:

Minimum Difference: -0.3

Audit Criteria: +/- 1oC

**Audit Sonde Data** 

Sonde Serial #: 2000652

Td offset (oC):

3.1

RH offset (%)

1.0

Sonde Pressure (mb):

1007.1 1006.0

Ref Pressure (mb): Difference (mb):

1.1

- 1. The sonde data was vertically averaged to match the RASS levels.
- 2. The sonde Td and Tw offsets were included in the Tv calculations.
- 3. The rawinsonde PTH data stream stopped collecting data between 486 and 1485 meters.

# HESPERIA (HPA)

# SCOS97-NARSTO AUDIT SUMMARY RADAR PROFILER/RASS/SODAR/SURFACE METEOROLOGY

Site:

Hesperia (HPA)

Audit Dates:

June 20, 1997

Instrumentation Audited:

Radar Profiler, RASS, Surface Meteorology

Key Person(s):

Tim Dye, Joe Guasti

Auditor:

Robert A. Baxter Rad

The purpose of this summary is to provide a preliminary report of any significant audit findings. The audit was performed immediately following the STI training of the site technician. Key elements of the audit are identified below.

### **AUDIT INSTRUMENTATION**

No problems were encountered with the audit instrumentation.

### SITE CHARACTERISTICS

The site is adjacent to a water tank on the west side of I-15. The view in the beam directions is clear with brush and low trees being the primary obstructions.

### SYSTEM AUDIT NOTES

- Power was not yet installed. Power during the audit was provided from an extension cord. To prevent instrument overheating, all instruments were turned off at the audit conclusion. Power is expected to be installed early during the week of June 23. No data will be collected until that time.
- 2. The surface wind measurements will not be accurate when winds are from the Southeast. The water tank will form an obstruction that exceeds the EPA siting criteria for distance from obstructions.
- 3. The site technician was unaware of the combination for the locks on the gate and trailer. The combination was provided during the audit.
- 4. There was some confusion in the reading of the site clock. 11:05 was read as 11:01 (the clock is analog with the numbers 1 through 12 around the clock face). Care should be taken in the reading of the clock.

SCOS97-NARSTO Audit Summary

Site: Hesperia (HPA)

Page 2

5. Batch and processing files are being updated and as a result there was some confusion in locating the surface meteorological data file. It was indicated the new files will be in place in the next few days.

- 6. The radar level was checked in one direction. The level of the radar array should be checked in at least two directions.
- 7. It is recommended the site technician review the SOPs carefully and understand all needed steps before the next site check.
- The RASS temperature range is from 2° to 36°C. The upper boundary should be increased to include temperatures that are normally expected in the desert environment.

### POTENTIAL ACTIVE NOISE SOURCES

No problems noted. The radar was operated in a "listen only" mode and no problems were noted.

### POTENTIAL PASSIVE NOISE SOURCES

Traffic on the adjacent highway could produce some clutter. To minimize this possibility the beam directions are aimed away from this potential source.

### ANTENNA LEVEL AND ALIGNMENT

The system alignment differed from the audited direction by -5°. The site operator verified the difference and adjusted the software setting in the radar. The SSW RASS source level was off by 1.3°. This was corrected during the audit. No problems were found with the radar array level.

### RADAR PROFILER PERFORMANCE AUDIT

Not applicable (no performance audit performed).

### RASS PERFORMANCE AUDIT

Not applicable (no performance audit performed).

### RADAR PROFILER DATA INTERNAL CONSISTENCY

The amount of data for review was limited because the site does not yet have power. The instruments were run on temporary power for the audit but will not be run continuously until permanent power and air conditioning are available. Power and air

SCOS97-NARSTO Audit Summary

Site: Hesperia (HPA)

Page 3

conditioning are expected early in the week of June 23. The data reviewed did look reasonable.

### **RASS DATA INTERNAL CONSISTENCY**

- Data are limited due to the lack of power at the site. Of the data obtained, it looks reasonable. The height range was increased during the audit from 12 gates (780 m) to 20 gates (1280 m). Consideration should be given to raising it to 1560 meters.
- 2. As indicated above, given the anticipated range of temperatures in the desert, the RASS range should be adjusted to measure temperatures above 36°C.

### SURFACE METEOROLOGY PERFORMANCE AUDIT

The relative humidity sensor failed the audit criteria. The site effective dew point temperature was 4.8° high, which is outside of the ±1.5°C criteria. The site relative humidity was 12% higher than the calculated audit relative humidity. This is also outside of the manufacturers' specifications. The sensor should be repaired or replaced.

# gradient de la companya de la companya de la companya de la companya de la companya de la companya de la compa

.

### SCOS97-NARSTO

### SITING AND SYSTEM AUDIT FORM

MEASUREMENTS GROUP:

Sonoma Technology, Inc./Radian

SITE NAME AND LOCATION:

Hesperia (HPA)

**AUDITOR:** 

Robert A. Baxter

DATE:

June 20, 1997

**KEY PERSON:** 

Tim Dye/Joe Guasti

### Observables

### A. Meteorological

Observable	Method	Manufacturer	Model	Serial #	Range
Wind Speed/ Wind Direction	Radar Profiler	Radian Corp.	LAP-3000 Interface Receiver/ Modulator Profiler Monitor Antennas	NA	Lo 110 - 1429 m at 55 m inc. Hi 254 - 4006 m at 96 m inc.
Virtual Temperature	RASS	Radian Corp.	LAP-3000	NA	120 - 1260 m at 60 m inc. (see below)
	Audio amplifier	Peavey	CS-800X	NA	NA
10 m Wind Speed	Cup	Met One	010B		0 - 50 m/s
10 m Wind Direction	Vane	Met One	020B		0 - 540 degrees
2 m ambient temperature	RTD	Met One	060A	NA	-50 - 50 °C
2 m relative humidity	Solid State	Met One	083C	NA	0 - 100%
Data Logging	Digital	Odessa	DSM 3260	NA	NA

Comments: The RASS range was changed during the audit to about 1260 meters. The surface wind speed is reported in miles per hour. The indicated radar wind profiler hi mode was programmed on the day of the audit.

Are there any required variables which are not measured?

Are there any methods and/or equipment that are not in the SOP?

No

Do any operating ranges differ from those specified in the SOP?

See
Below

Are there any significant differences between instrumentation on site and the No SOP?

Comments: The altitude operating range of the RASS should be increased further, if possible.

#### В. **Auxiliary Equipment**

Туре	Manufacturer	Model	Serial #	Last Calibration Date
Modem	NA	NA	NA	NA
Gateway Computer and Monitor	NA	NA	NA	NA
Zip drive	Iomega	Parallel	NA	NA

### Comments:

#### **Station Check Equipment** B.

Type	Manufacturer	Model	Serial #	Comments
Clock	NA	Analog	NA	NA
Level	NA	NA	NA	NA
Ladder	NA	NA	NA	NA
Hearing Protection	NA	NA	NA	NA
Shovel	NA	NA	NA	NA
Flashlight	NA	NA	NA	NA
Tool Kit	NA	NA	NA	NA
Broom	NA	NA	NA	NA NA

### Comments:

#### Sensor/Probe height and Exposure 11. Radar Profiler/RASS/Sodar

Variable	Value	Meet SOP (Yes/No)
1. Orientation	Radar5° 10 m Vane 1°	Yes
2. Level	Radar <0.3° RASS 1.3°	Yes No
3. Distance to closest obstruction	Various trees, not significant	Yes
4. Distance to closest active noise source	No significant active RF sources	Yes

- Comments: 1. The radar antenna orientation differed from the audit value by -5°. This was corrected during the audit.
  - 2. One RASS source was out of level by 1.3°. This was corrected during the audit.

# B. Surface Meteorology

	Variable	Value	Meet SOP (Yes/No)
1.	Height of wind sensors above ground	10 m	Yes
2.	Distance to nearest obstacle	~25 m	see below
3.	Is separation at least 10x obst. height?	No	see below
4.	Are instruments on a rooftop?	No	NA
5.	Is exposure 1.5x height above roof	NA	NA
6.	Arc of unrestricted flow	340°	Yes
7.	Height of temp sensor above ground	2 m	Yes
8.	Distance of temp sensor from obst.	trailer ~12 m	Yes
9.	Height of DP/RH sensor above ground	2 m	Yes
10.	Distance of DP/RH sensor from obst.	trailer ~12 m	Yes
11.	Are the distances 4x the obst. height?	Yes	Yes
12.	Is the sensor shielded or aspirated?	Aspirated	· Yes
13.	Are the T/DP/RH abv representative terrain?	Yes	Yes
14.	Are there significant differences between on- site equipment and the monitoring plan?	No	Yes

Comments: 2. Water tank ~25 m to the southeast is an obstruction to the flow.

### III. Operation

### A. Radar Profiler, RASS and Surface Meteorology

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is all instrumentation operational?	Yes	Yes
2.	Are all cables secure?	Yes	Yes
3.	Are all cables connected according to SOPs or instrument manuals?	Yes	Yes
4.	Are connections clean and rust free?	Yes	Yes
5.	Are serial numbers available?	See below	NA
6.	Do data system times agree with audit times.  If not, what is the deviation?	No	See below
7.	Is the printer functional?	No	Not used
8.	Overall, is the site maintenance sufficient to meet the DQOs?	Yes	Yes

Comments: Permanent power was not yet available for the site. Temporary power was used during the audit.

- 5. Did not want to move profiling equipment to get serial numbers.
- 6. The battery backup feature in the surface meteorological sensor data logger did not restore the clock to the proper time.

### B. Radar Profiler/RASS/Sodar Settings

Question	Response (Yes/No)	Meet SOP (Yes/No)
Software version	POP 4	Yes
2. High mode pulse length	96 m	Yes
3. Low mode pulse length	54 m	Yes
4. RASS pulse length	59 m	Yes
5. Time zone	PST	Yes
6. Wind data consensus	55 min	Yes
7. RASS consensus	5 min	Yes

Comments: The RASS temperature range is from 2° to 36°C. The upper boundary should be increased to include temperatures that are normally expected in the desert environment.

	Wind Low Mode	Wind High Mode	RASS
First Gate	110 m	254 m	120 m
Last Gate	1429 m	4006 m	1260 m
Spacing	55 m	96 m	60 m
Full Scale Velocity	10.2	10.2	NA

Comments:

The RASS range was changed during the audit to 1260 meters. It is recommended the RASS be operated to a higher altitude. The Hi mode winds were set to 4006 meters from 3525 meters during the audit. It is unknown if it was changed back.

### B. Auxiliary Equipment

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is the A/C unit sufficient to maintain temperatures in the range specified in the SOPs?	No	No
2.	Is the site temperature recorded?	No	See below
3.	Is the site temperature maintained at 20-30°C?	No	See below
4.	Is the site kept clean enough to allow operation of all instruments as specified in the SOP?	Yes	Yes
5.	Does the modem work?	Yes	Yes
6.	Does the telephone work?	Yes	Yes
7.	Is the site secure?	Yes	Yes (see below)
8.	Overall, is the auxiliary equipment maintenance sufficient to meet the DQOs?	No	No

Comments:

1, 2, 3, 8. Permanent power and A/C was not available yet for the shelter. When power is available the site will be left on and should function acceptably.

7. The site is secure but the technician was unaware of the gate lock combination. The combination was provided during the audit.

### C. Station Check Procedures and Documentation

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Are the station logs present?	Yes	Yes
2.	Are the station logs up to date?	Yes	Yes
3.	Do station logs contain details as required by the SOPs?	Yes	Yes
4.	Are routine checklists used?	Yes	Yes
5.	Do the routine checklists contain details as required by the SOPs?	Yes	Yes
6.	Are the calibration forms present?	No	See below
7.	Do the calibration forms contain details as required by the SOPs?	NA	NA
8.	Are the SOPs present?	Yes	Yes
9.	Are the instrument manuals present?	No	See below
10.	Do the SOPs include quality control tests?	Yes	Yes
11.	If quality control tests are included then how are the results of the tests documented?	Yes	See below
12.	Has the site technician undergone training as specified in the SOPs?	Yes	Yes
13.	Is the site visited twice weekly?	No	See below
14.	Does the site technician understand the SOPs?	Yes	Yes (see below)

- Comments: 6. Calibration records are maintained at STI and Radian.
  - 9. Manuals are maintained at STI and Radian. If repairs are needed then the technician brings the manuals to the site.
  - 11. Documentation of the QC test results were not specifically addressed. The QC test results should be placed in the maintenance checklist log.
  - 13. The site is visited every two weeks for routine maintenance. In between the visits the data are polled and reviewed daily.
  - 14a. There was some confusion in the reading of the site clock. 11:05 was read as 11:01 (the clock is analog with the numbers 1 through 12 around the clock face). Care should be taken in the reading of the clock.
  - 14 b. The radar level was checked in one direction. The level of the radar array should be checked in at least two directions.

# D. Chain of Custody

1.	Review paper work for chain of custody from field to data processing.	Comments: The site is inspected every two weeks with all data archived and paperwork forwarded to STI in pre addressed envelopes.
2.	How are data stored?	Data are stored locally on the computer hard drives with CDF files downloaded on a daily basis.
3.	How often are the data backed up?	All data (CDF, moments) are copied to Zip disks every two weeks and shipped to STI.

Comments: Batch and processing files are being updated and as a result there was some confusion in locating the surface meteorological data file. It was indicated the new files will be in place in the next few days.

### V. Preventive Maintenance

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is preventive maintenance discussed in the SOPs?	Yes	Yes
2.	Is preventive maintenance being performed?	Yes	Yes
3.	Are field operators given special training in preventive maintenance?	Yes	Yes
4.	Are tools and spare parts adequate at the site to meet the requirements of the SOPs?	Yes	Yes
5.	Are maintenance logs maintained and reviewed?	Yes	Yes

#### VI. **Overall Comments**

	Question	Response (Yes/No)	Meet Work Plan (Yes/No)
1.	Overall, is the station maintenance sufficient to meet the DQOs?	Yes	Yes
2.	Does the siting meet the program objectives?	Yes	Yes
3.	Overall, is the site technician trained as specified in the SOPs?	Yes	See below
4.	Does the QC program appear to be working?	Yes	Yes
5.	Overall, does the meteorological data look reasonable?	Yes	Yes (see below)
6.	Overall, does the data appear to meet the program objectives?	See below	See below

- Comments: 3. It is recommended the site technician review the SOPs carefully and understand all needed steps before the next site check.
  - 5, 6. Data are limited due to the lack of power at the site. Of the data obtained, it looks reasonable. The height range on the RASS was increased during the audit from 12 gates (780 m) to 20 gates (1280 m). Consideration should be given to raising it to 1560 meters.

### **SCOS97-NARSTO AUDIT RECORD VISTA, ORIENTATION AND LEVEL**

Site Name: Hesperia

Instrument: Radian LAP 3000

Date: June 20, 1997 Time: 1000 PDT

Receiver s/n: NA

Interface s/n: NA

Measurements group: STI

The second second second

Firmware version: POP 4

Key contact: Tim Dye

System rotation angle: 242°

Audited by:

**Bob Baxter** 

Measured orientation: 247°

Site longitude:

117° 24.79' W

Orientation difference: -5°

Array level: < 0.3°

Site latitude:

34° 23.42' N

Beam zenith angle: 23.6°

Site elevation: NA Magnetic declination:

15° (appx)

Beam directions: 332°, 242° ind.

Mag. Az.	True Az.	Terrain El.	
Angle (deg)	Angle (deg)	Angle (deg)	Features and Distances
NA	0	3	No obstructions, low brush at ~60 m. Road at ~30 m.
NA	30	<2	
NA	56	8	Power pole at ~60 m.
NA	60	8	Power lines at ~50 m.
NA	90	10	Power lines at ~10 m.
NA	120	12	Antenna on top of adjacent building. Freeway at ~150 m.
NA	150	19	Water tank in fenced area.
ÑΑ	180	6	Fence and freeway at ~250 m.
- NA	210	3	Power lines at ~2 - 3 km.
NA	240	<2	
NA	270	<2	
NA	300	3	Brush and trees at ~60 m.
NA	317	7	Joshua tree at ~50 m.
NA	330	3	Brush and dirt road ~60 m.

Comments:

RASS level is off by 1.3° on the SSW source. This was corrected during the

audit.

The antenna orientation was 5° low. The orientation was verified by the site operator and a correction made in the software following the audit.

The indicated features and distances were taken from the initial site review. The antenna is set up in the location where the April 8, 1997 measurements were performed.

### SCOS97-NARSTO AUDIT RECORD HORIZONTAL WIND SPEED

Date: June 20, 1997

Site name: Hesperia (HPA)

Start: 1430 PDT

Project: SCOS97-NARSTO

Finish: 1500 PDT

Operator: Radian/STI

Auditor: Bob Baxter

Site Operator: T. Dye

Sensor Mfg: Met One

Model: 010B

Sensor s/n: NA

Sensor Ht.: ~10 m

K factor: 1.4

Starting torque: 0.3 gm-cm

Range: 0 - 50 m/s

Starting Threshold:

0.46 m/s

Logger: Odessa

Logger s/n: DSM-3260

Cal. Factors Chart

Prop s/n: NA

1.000 Slope:

DAS 1.000

Last calibration date: unknown

Int.: 0.000

0.000

WS Calibration Point	M/S Input	M/S Chart	M/S Diff. Chart	m/s DAS	M/S Diff. DAS	% Diff. DAS
1	0.3	#N/A	#N/A	0.3	0.0	#N/A
2	5.7	#N/A	#N/A	5.8	0.1	1.2
3	11.9	#N/A	#N/A	12.0	0.1	1.2
4	21.6	#N/A	#N/A	21.6	0.0	0.1
5	32.2	#N/A	#N/A	32.2	0.0	-0.1
6	42.9	#N/A	#N/A	42.8	-0.1	-0.2

Pass/Fail Criteria: +/-.25 m/s; ws <= 5 m/s +/-5%; ws > 5 m/s

Data logger reports in miles per hour. Sensor passed. Comments:

### SCOS97-NARSTO AUDIT RECORD HORIZONTAL WIND DIRECTION

Date: June 20, 1997

Site name: Hesperia (HPA)

Start: 1100 PDT

Project: SCOS97-NARSTO

Finish: 1430 PDT

Operator: Radian/STI

Auditor: Bob Baxter

Site Operator: T. Dye

Sensor Mfg: Met One

Model: 020B

Serial No.: NA

Sensor Ht.: ~10 m

K Factor: 28.4

Starting torque: 4.0 gm-cm

Range: 0 - 540°

Starting threshold:

0.38 **M/S** 

Logger: Odessa

Logger s/n: DSM-3260

Last calibration date: unknown

Cal. Factors

Chart DAS

Crossarm:

1 deg true

1.000 Slope:

1.000

Int.: 0.000 0.000

WD		Corrected					Total
Audit	Degrees	Degrees	Degrees	Diff.	Degrees		Diff
Point	Reference	Reference	Chart	Chart Deg.	DAS	Linearity	DAS Deg.
Orientation	1.0				360.0		-1.0
Offentacion	1.0				300.0		-1.0
1	360	361.0	#N/A	#N/A	360.0	0.8	-1.0
2	90	91.0	#N/A	#N/A	89.0	-0.2	-2.0
3	180	181.0	#N/A	#N/A	178.0	-1.2	-3.0
. 4	270	271.0	#N/A	#N/A	270.0	0.8	-1.0
5	360	361.0	#n/A	#N/A	360.0	0.8	-1.0
6	450	451.0	#N/A	#N/A	448.0	-1.2	-3.0
7					•		
8							
9							
10							
11							

Avg difference: -1.8 Maximum difference: -1.2 -3.0

Criteria: Orientation:

+/- 2 degrees

Linearity:

+/- 3 degrees

Maximum Difference: +/- 5 degrees

Comments: Sensor passed criteria.

## SCOS97-NARSTO AUDIT RECORD AMBIENT TEMPERATURE

Date: June 20, 1997 Site name: Hesperia (HPA)
Start: 0940 PDT Project: SCOS97-NARSTO
Finish: 0957 PDT Operator: Radian/STI

Auditor: Bob Baxter Site Operator: T. Dye

Sensor Mfg: Met One Model: 060A
Serial No.: NA Sensor Ht.: ~10 m

Range: -50 - 50 Deg C

Logger: Odessa Cal. Factors
Logger s/n: DSM-3260 Chart DAS

Slope: 1.000 1.000

Last calibration date: unknown Int.: 0.000 0.000

Temperature Audit Point	Deg C Input	Deg C Chart	Deg C Diff. Chart	Deg C DAS	Deg C Diff. DAS
1 2	4.7 21.3	#N/A #N/A	#N/A #N/A	4.7	0.0
3	41.4	#N/A	#N/A	41.6	0.2

Criteria: +/- 0.5 degree Celsius

Comments: none

## SCOS97-NARSTO AUDIT RECORD RELATIVE HUMIDITY (DEW POINT TEMPERATURE)

Date: June 20, 1997

Site name: Hesperia (HPA)

Start: 0915 PDT

Project: SCOS97-NARSTO

Finish: 0930 PDT Auditor: Bob Baxter Operator: Radian/STI Site Operator: T. Dye

Sensor Mfg: Met One

Model: 083C

Serial No.: NA

Sensor Ht.: ~10 m (on bldg)

Range: 0 - 100 Percent

Logger: Odessa

Cal. Factors

Logger s/n: DSM-3260

Chart DAS

hogger a/n. bbm-5200

Slope: 1.000 1.000

Last calibration date: unknown

Int.: 0.000 0.000

RH/DP Audit Point	%RH Input	_		_	Deg C Diff. Chart		Deg C DAS	Deg C Diff. DAS
1	30.2	5.2	#N/A	#N/A	#N/A	42.0	10.1	4.8

Criteria: +/- 1.5 degree Celsius

Comments: Sensor failed criteria. Multiple readings were taken to verify

the results. All showed roughly the same differences.

## LOS ALAMITOS (LAS)

# SCOS97-NARSTO AUDIT SUMMARY RADAR PROFILER/RASS/SODAR/SURFACE METEOROLOGY

Site:

Los Alamitos (LAS)

**Audit Dates:** 

July 16, 1997

Instrumentation Audited:

Sodar, Radar Wind Profiler, RASS, Surface Meteorology

Key Person(s):

Brian Templeman

Auditor:

Robert A. Baxter Rass

The purpose of this summary is to provide a preliminary report of any significant audit findings. The site is operated by NOAA/ETL. Key elements of the audit are identified below.

### **AUDIT INSTRUMENTATION**

Some difficulties were encountered in finding the appropriate responding variables for the sodar. These were resolved after determining the sodar had rejection algorithms for extremely consistent frequencies in the received audio spectrum. Since the Acoustic Pulse Transponder (APT) provides very consistent responses, the APT signal was rejected as a non atmospheric return after one averaging interval had been sampled. No other problems were encountered.

### SITE CHARACTERISTICS

The site is located adjacent to the runway at the Los Alamitos Naval Air Station facility. Exposure of the meteorological sensors is good but local agricultural activities tend to leave much dust on all equipment.

### SYSTEM AUDIT NOTES

- 1. The temperature and relative humidity sensors are in a non-aspirated radiation shield. The data should therefore not be used in dispersion modeling.
- 2. There are no signs warning of potential radio frequency radiation. Appropriate signage is recommended.
- 3. The surface wind sensor was found to be misoriented by 7°. The orientation was corrected following the audit.

SCOS97-NARSTO Audit Summary

Site: Los Alamitor (LAS)

Page 2

- 4. Minimal checks of the surface meteorological instrumentation had been performed since the initial setup. Logs were filled out for the sodar and radar wind profiler and RASS, but none for the surface sensors. The initial log sheet did not have a site name, date, operator or time information. Better record keeping and more consistent site checks are recommended.
- 5. The site environment is very dusty due to the nearby agricultural operations. At the time of the audit the solar panel and other sensors were dirty. More frequent cleaning and inspection of the instruments is recommended.
- 6. The site is visited approximately once every four weeks. There is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.
- 7. The radar wind profiler was changed from an operational frequency of 924 MHz to 915 MHz the day before the audit. This seemed to cure the interference problems observed when operating at 924 MHz.
- 8. The RASS is currently using about a 3.5 minute consensus average, with the other 1.5 minutes used in data transfer. Unlike the other systems in the network, the current software in the radar profiler allows selection of either a 5 minute or 10 minute period for the RASS, with no interim periods available (7 minute is desired). The radar manufacturer should be contacted to determine how a 7 minute period can be selected. This will allow consistency among the systems in the network.
- 9. While there is a telephone line at the site for the modem, there was no telephone. Addition of a site telephone is recommended to aid in the site communications.
- 10. The header information in the sodar data is incorrect. It lists the site information for the BAO tower. The proper information should be entered into the header.

### POTENTIAL ACTIVE NOISE SOURCES

There are several sources of noise that could affect the sodar operation. The most significant is an air conditioner on the adjacent trailer (about 5 meters from the sodar antenna. One sodar beam was aimed into the air conditioner. The broad band noise in the direction of the air conditioner averaged about 60 dBA, as opposed to 52 to 54 dBA in the other potential beam directions. A sampling of the spectral noise in the direction of the air conditioner showed active noise around the sodar operational frequency (the sodar frequency is 1889 Hz). Most significant was a band at about 1900 Hz. A quick review of the on-site data (described below) showed the sodar is seriously affected by the noise in the wind levels above about 250 to 300 meters. Aiming the beam away from the air conditioner may not help the problem because the interference is also seen in the vertical beam. The noise from the air conditioner needs to be minimized in order

SCOS97-NARSTO Audit Summary

Site: Los Alamitor (LAS)

Page 3

to achieve reasonable data in the upper ranges of the sodar. Another possibility is to move the operating frequency to about 2400 Hz where the air conditioning frequency spectra was a minimum. However, the best alternative is to separate the noise source from the sodar.

Other active noise sources that could affect the sodar include broad band noise from the aircraft and helicopter operations at the airport and agricultural operations in the adjacent fields. These sources would tend to decrease the altitude capabilities of the sodar.

No significant active noise sources were observed in the radar operational frequency of 915 MHz.

### POTENTIAL PASSIVE NOISE SOURCES

In the direction of the south sodar beam is a radar complex that may show reflections in the lowest range gate of the sodar. This is the beam that is aimed over the trailer air conditioner. If the beam is switched to the north then there may be some hangars and other buildings to the north at a distance of about 1 km, which is outside the range of the sodar.

No significant passive sources are apparent for the radar profiler other than aircraft that take off and land in the directions of the beams.

### ANTENNA LEVEL AND ALIGNMENT

No problems noted for either the sodar or radar wind profiler.

### **SODAR PERFORMANCE AUDIT (APT)**

The simulated signal provided by the APT provided a 180° wind shift through a 115 meter layer with the shift starting at 329 meters and ending at 444 meters. Consistent winds above and below this layer then tested the ability of the sodar to calculate the appropriate wind speeds and directions. Results of the Acoustic Pulse Transponder (APT) audit showed the sodar responded within criteria for the wind and altitude calculations. However, the sodar did show a smoothed profile at the level of the wind shear. The smoothing was a result of the oversampling performed using a 250 ms pulse length and a fine range gate resolution of 20 meters. Even though the reported data will be every 20 meters, it should be recognized there will be a running average, or smoothing, between the levels through about two to three range gates. This should not be considered a problem because the longer pulse length helps to achieve a higher altitude capability.

SCOS97-NARSTO Audit Summary

Site: Los Alamitor (LAS)

Page 4

### **RASS PERFORMANCE AUDIT**

The rawinsonde data were not available at the time of this summary preparation.

### SODAR DATA INTERNAL CONSISTENCY

Daytime sodar data looks reasonable. However, a quick comparison between the sodar and radar wind profiler data showed what appeared to be higher magnitude speeds in the sodar data, while the general wind directions looked reasonable. A further evaluation of the sodar data showed what appeared to be higher than expected vertical velocities in the upper levels. For example, at 1000 GMT (0300 PDT) on July 17, vertical velocities of greater than 1 m/s at about 300 meters were observed. This is not reasonable for nighttime hours. Subsequent hours showed similar patterns. A review of two other days showed similar patterns with higher than expected vertical velocities starting at around 300 meters. It is suspected the fixed frequency rejection algorithms are not working on the potential noise generated by the shelter air conditioner. There is enough mixing of the A/C noise and ambient signals that an apparent peak is picked that is not truly representative of the atmospheric echoes. The fact that it is seen in the vertical antenna, and all data is vertical velocity corrected, means all data will be affected, regardless of the beam directions.


It is recommended a further review of the data should be performed to confirm the interference problem and consideration given to either moving the shelter further away from the antennas or placing a barrier between the air conditioner and the antennas to minimize the noise interference.

### SURFACE METEOROLOGY PERFORMANCE AUDIT


All sensors are scanned every 10 seconds with five minute averages recorded. A summary of significant audit findings is provided below:

- 1. Due to the wiring and the method of sensor installation, the wind direction sensor was not removed from the system to perform the torque tests.
- 2. Wind data recorded include scalar wind speed and resultant vector wind direction.
- 3. The wind direction vane orientation was found to be outside criteria causing directions to read about 7° high. The orientation was corrected during the audit.
- 4. The temperature probe could not be immersed in water baths and the design was not conducive to immersion in a water proof sheath. The audit therefore consisted of a single point comparison, which produced acceptable results.
- 5. While not included in the scope of the audits, the orientation of the sonic anemometer was checked and found to be aimed at 358°.


## Los Alamitos Site Photographs




View of Site




Looking north (0°)




Looking northeast (45°)




Looking east (90°)








Looking southwest (225°)





Looking northwest (315°)

### SCOS97-NARSTO

### SITING AND SYSTEM AUDIT FORM

MEASUREMENTS GROUP: NOAA/ETL

SITE NAME AND LOCATION: Las Alamitos (LAS)

AUDITOR: Robert A. Baxter

DATE: July 16, 1997

KEY PERSON: Brian Templeman

### I. Observables

### A. Meteorological

Observable	Method	Manufacturer	Model	Serial #	Range
Wind Speed/ Wind Direction	Sodar	Radian Corp.	Echosonde 600PA	NA	20 - 400 m in 20 m inc.
Wind Speed/ Wind Direction	Radar Profiler	Radian Corp.	LAP-3000	NA	Lo 110 - 2144 m at 55 m inc. Hi 144 - 3704 m at 96 m inc.
	Audio amplifier	NA	NA	NA	NA
10 m Wind Speed	Propeller	RM Young	Wind Monitor	NA	0 - 50 m/s
10 m Wind Direction	Vane	RM Young	Wind Monitor	NA	0 - 355 degrees
2 m ambient temperature	RTD	Vaisala	HMP35C	NA	-35 - 50 °C
2 m relative humidity	Solid State	Vaisala	HMP35C	NA	0 - 100%
Data Logging	Digital	CSI	CR10	NA	NA

Comments: Primary audit was on the sodar. Some radar profiler information is provided.

Are there any required variables which are not measured?

Are there any methods and/or equipment that are not in the SOP?

Yes

Do any operating ranges differ from those specified in the SOP?

No

Are there any significant differences between instrumentation on site and the No SOP?

Comments: Station has solar and net radiation in addition to pressure being monitored. Also measured are 10 m winds using a sonic anemometer. The orientation of the sonic was verified to be within ±2° of true.

### B. Auxiliary Equipment

Туре	Manufacturer	Model	Serial #	Last Calibration Date
Gateway computer and monitor	NA	NA .	NA	NA
UPS	NA	NA	NA	NA

Comments: The gateway computer system is running in a Windows 95 environment.

### Station Check Equipment B.

Туре	Manufacturer	Model	Serial #	Comments
NA	NA	NA	NA	NA ′
NA	NA NA	NA	NA	NA
NA	NA	NA	NA	NA

Comments: Station check equipment is carried with the NOAA engineers and not left on site.

### Sensor/Probe height and Exposure H.

### Radar Profiler/RASS/Sodar Α.

Variable	Value	Meet SOP (Yes/No)
Orientation (applies to both the sodar and radar mounted on the same trailer)	Antenna trailer – 1° 10 m Vane – 7° Sonic anem. – 2°	Yes No Yes
2. Level (applies to both the sodar and radar mounted on the same trailer)	<0.3°	Yes
3. Distance to closest obstruction	Not significant	Yes
4. Distance to closest active noise source	5 m	See below

- Comments: 1. The orientation of the wind vane was outside of audit criteria. The orientation was corrected during the audit.
  - 4. There are several sources of noise that could affect the sodar operation. The most significant is an air conditioner on the adjacent trailer (about 5 meters from the sodar antenna. One sodar beam was toward the air conditioner. The broad band noise in the direction of the air conditioner averaged about 60 dBA. as opposed to 52 to 54 dBA in the other potential beam directions. A sampling of the spectral noise in the direction of the air conditioner showed active noise around the sodar operational frequency (the sodar frequency is 1889 Hz). Most significant was a band at about 1900 Hz. A quick review of the on-site data showed the sodar is seriously affected by the noise in the wind levels above about 250 to 300 meters. Aiming the beam away from the air conditioner may not help the problem because the interference is also seen in the vertical beam. The noise from the air conditioner needs to be minimized in order to achieve reasonable data in the upper ranges of the sodar. Another possibility is to move the operating frequency to about 2400 Hz where the air conditioning frequency spectra was a minimum. However, the best alternative is to separate the noise source from the sodar.

Other active noise sources that could affect the sodar include broad band noise from the aircraft and helicopter operations at the airport and agricultural operations in the adjacent fields. These sources would tend to decrease the altitude capabilities of the sodar.

No significant active noise sources were observed in the radar operational frequency of 915 MHz.

## B. Surface Meteorology

	Variable	Value	Meet SOP (Yes/No)
1.	Height of wind sensors above ground	10 m	Yes
2.	Distance to nearest obstacle	NA	Yes
3.	Is separation at least 10x obst. height?	NA	NA NA
4.	Are instruments on a rooftop?	No	NA NA
5.	Is exposure 1.5x height above roof	NA	NA
6.	Arc of unrestricted flow	360°	Yes
7.	Height of temp sensor above ground	2 m	Yes
8.	Distance of temp sensor from obst.	NA	Yes
9.	Height of DP/RH sensor above ground	2 m	Yes
10.	Distance of DP/RH sensor from obst.	NA	Yes
11.	Are the distances 4x the obst. height?	NA	Yes
12.	Is the sensor shielded or aspirated?	Shielded	Yes
13.	Are the T/DP/RH abv representative terrain?	Yes	Yes
14.	Are there significant differences between on- site equipment and the monitoring plan?	No	Yes

Comments: Wind data recorded include scalar wind speed and resultant vector wind direction. All surface sensors are scanned every 10 seconds with five minute averages recorded.

12. The temperature and relative humidity sensors are in a non-aspirated radiation shield. The data should therefore not be used in dispersion modeling.

### III. Operation

A. Radar Profiler, RASS and Surface Meteorology

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is all instrumentation operational?	Yes	See below
2.	Are all cables secure?	Yes	Yes
3.	Are all cables connected according to SOPs or instrument manuals?	Yes	Yes
4.	Are connections clean and rust free?	Yes	Yes
5.	Are serial numbers available?	See below	NA
6.	Do data system times agree with audit times. If not, what is the deviation?	Yes	Yes
7.	Is the printer functional?	No	Not used
8.	Overall, is the site maintenance sufficient to meet the DQOs?	See below	Yes

- 1. The radar was just changed from 924 MHz to 915 MHz to move away from interfering frequencies in the 924 MHz band.
- 5. Did not move equipment from rack to get serial numbers.
- 8. The site is visited approximately every two to four weeks for routine maintenance. There is a potential for problems to occur that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP. Additionally, more frequent checks of the surface meteorological equipment are needed. No log book entries were made regarding any checks performed. Included in the site maintenance should be more frequent cleaning of the surface sensors. The site is adjacent to agricultural operations that generate significant amounts of dust.

### Radar Profiler/RASS/Sodar Settings В.

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Software version	Sodar – Echosonde 3.0.33 Radar – POP4	Yes Yes
2.	Pulse length (sodar)	250 ms	Yes
3.	High mode pulse length (radar)	700 ns	Yes
4.	Low mode pulse length (radar)	400 ns	Yes
5.	RASS pulse length	400 ns	Yes
6.	Time zone	GMT	Yes
7.	Wind data consensus	55 min	Yes
8.	RASS consensus	3.5 min	See below

Comments: 8. The RASS was using about a 3.5 minute consensus average, with the other 1.5 minutes used in data transfer. Unlike the other systems in the network, the current software in the radar profiler allows selection of either a 5 minute or 10 minute period for the RASS, with no interim periods available (7 minute is desired). The radar manufacturer should be contacted to determine how a 7 minute period can be selected. This will allow consistency among the systems in the network.

	Wind Low Mode	Wind High Mode	RASS	Sodar
First Gate	110 m	144 m	135 m	50
Last Gate	2144 m	3704 m	1635 m	710
Spacing	55 m	96 m	60 m	20 m
Full Scale Velocity	10.2	10.4	NA	NA

### **Auxiliary Equipment** В.

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is the A/C unit sufficient to maintain temperatures in the range specified in the SOPs?	Yes	Yes
2.	Is the site temperature recorded?	No	See below
3.	Is the site temperature maintained at 20-30°C?	Yes	See below
4.	Is the site kept clean enough to allow operation of all instruments as specified in the SOP?	See below	See below
5.	Does the modem work?	Yes	Yes
6.	Does the telephone work?	No	No
7.	Is the site secure?	See below	Yes
8.	Overall, is the auxiliary equipment maintenance sufficient to meet the DQOs?	Yes	Yes

- Comments: 2, 3. There is no measurement of the shelter temperature. It was indicated that the temperature is not critical for the system operation.
  - 4. As indicated above, more frequent cleaning of the instruments is needed to remove dust from the adjacent agricultural operations.
  - 6. While there is a dial up line at the site there is no phone. Adding a phone is recommended.
  - 7. Security is good. However, there are no signs warning of potential radio frequency radiation. Appropriate signage is recommended.

### C. Station Check Procedures and Documentation

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Are the station logs present?	Yes	Yes
2.	Are the station logs up to date?	No	No
3.	Do station logs contain details as required by the SOPs?	No	No
4.	Are routine checklists used?	Yes	Yes
5.	Do the routine checklists contain details as required by the SOPs?	No	No
6.	Are the calibration forms present?	No	See below
7.	Do the calibration forms contain details as required by the SOPs?	NA	NA
8.	Are the SOPs present?	No	No
9.	Are the instrument manuals present?	No	See below
10.	Do the SOPs include quality control tests?	Yes	Yes
11.	If quality control tests are included then how are the results of the tests documented?	See below	No
12.	Has the site technician undergone training as specified in the SOPs?	See Below	No
13.	Is the site visited twice weekly?	No	See below
14.	Does the site technician understand the SOPs?	NA	See below

- Comments: 2, 3, 5, 11. Minimal checks of the surface meteorological instrumentation had been performed since the initial setup. Logs were filled out for the sodar and radar wind profiler and RASS, but none for the surface sensors. The initial log sheet did not have a site name, date, operator or time information. Better record keeping and more consistent site checks are recommended. Part of the problem comes from different operators at the site with their own equipment. Checks were generally done on the that equipment that was considered in their own "group".
  - Calibration records are maintained at NOAA/ETL
  - 8. The engineer at the site (Brian) was not aware of SOPs for the surface equipment. SOPs should be provided to Brian to aid him in the checks performed when he is at the site.
  - 9. Manuals are maintained at NOAA/ETL. If repairs are needed then the engineer brings the manuals to the site.
  - 12. There are no site technicians. During most times there is an engineer in the field that travels from site to site for the checks and needed maintenance. The engineer at the site (Brian) had not been trained on the checks needed for the

surface meteorological instrumentation. Furthermore, he was unaware he was to do the checks during his visits to maintain the sodar and radar instrumentation.

13, 14. The site is visited approximately every two to four weeks for routine maintenance. In between the visits the data are polled and reviewed on a regular basis. Data are retrieved hourly and reviewed daily. There is a potential for problems to occur such as propeller failure or trailer movement that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

### Chain of Custody

1.	Review paper work for chain of custody from field to data processing.	Comments: The site is inspected every two to four weeks with all data archived at that time. Paperwork older than about two months is forwarded to NOAA/ETL.
2.	How are data stored?	Data are stored locally on the computer hard drives with CDF files downloaded on a daily basis.
3.	How often are the data backed up?	Files are copied from the system computers to the gateway with consensus files downloaded hourly.  Moments data are downloaded once per day.

Comments: 1. It is recommended a carbonless or similar form be used for the site checklist. In that manner a copy could be left at the site while the original can be sent back to NOAA/ETL.

### ٧. **Preventive Maintenance**

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is preventive maintenance discussed in the SOPs?	Yes	Yes
2.	Is preventive maintenance being performed?	No	No
3.	Are field operators given special training in preventive maintenance?	See below	NA
4.	Are tools and spare parts adequate at the site to meet the requirements of the SOPs?	See below	Yes
5.	Are maintenance logs maintained and reviewed?	Yes	Yes

- Comments: 2, 3. Preventive maintenance was lacking due to the confusion in responsibilities for checking the surface sensors.
  - 4. Tools and spares are carried with the field engineers. Some spares such as RASS transducers are stored at various sites throughout the NOAA/ETL network.

### **Overall Comments** VI.

	Question	Response (Yes/No)	Meet Work Plan (Yes/No)
1.	Overall, is the station maintenance sufficient to meet the DQOs?	See below	See below
2.	Does the siting meet the program objectives?	Yes	Yes
3.	Overall, is the site technician trained as specified in the SOPs?	See below	See below
4.	Does the QC program appear to be working?	See below	See below
5.	Overall, does the meteorological data look reasonable?	See below	See below
6.	Overall, does the data appear to meet the program objectives?	See below	See below

- Comments: 1, 3, 4. As indicated previously, preventive maintenance needs improvement with appropriate training and assignment of responsibilities. The QC program is just becoming implemented.
  - 5. Daytime sodar data looks reasonable. However, a quick comparison between the sodar and radar wind profiler data showed what appeared to be higher magnitude speeds in the sodar data, while the general wind directions looked reasonable. A further evaluation of the sodar data showed what appeared to be higher than expected vertical velocities in the upper levels. For example, at 1000 GMT (0300 PDT) on July 17, vertical velocities of greater than 1 m/s at about 300 meters were observed. This is not reasonable for nighttime hours. Subsequent hours showed similar patterns. A review of two other days showed similar patterns with higher than expected vertical velocities starting at around 300 meters. It is suspected that the fixed frequency rejection algorithms are not working on the potential noise generated by the shelter air conditioner. There is enough mixing of the A/C noise and ambient signals that an apparent peak is picked that is not truly representative of the atmospheric echoes. The fact that it is seen in the vertical antenna, and all data is vertical velocity corrected, means all data will be affected, regardless of the beam directions.

It is recommended a further review of the data should be performed to confirm the interference problem and consideration given to either moving the shelter further away from the antennas or placing a barrier between the air conditioner and the antennas to minimize the noise interference.

The header information in the sodar data is incorrect. It lists the site information for the BAO tower. The proper information should be entered into the header.

6. The radar data were not reviewed as part of this audit. The data should be reviewed and comparisons made to the sodar data once the sodar noise contamination problem is resolved.

# SCOS97-NARSTO AUDIT RECORD VISTA, ORIENTATION AND LEVEL

Site Name: Los Alamitos

Instrument: NOAA ETL

RWP/Sodar

Date:

July 16, 1997

Receiver s/n:

NA

Time:

1000 PDT

Interface s/n:

NA .

Measurements group:

NOAA/ETL

Firmware version:

Radar – POP 4

Key contact:

Brian Templeman

System ant. Orientation:

Sodar – NA 182°, 272°

Audited by: Site longitude: Bob Baxter 118° 03.01' W Measured orientation: Orientation difference:

181°, 271° 1°, 1°

Site latitude:

33° 47.31' N

Antenna level diff.:

< 0.3° 14.87°

Site elevation:

NΑ

Horizontal beam angle:

Beam directions:

182°, 272° ind.

Magnetic declination:	15°	(appx)	

Mag. Az. Angle (deg)	True Az. Angle (deg)	Terrain El. Angle (deg)	Features and Distances
0	15	2	Warehouse building outside base at ~2.5 km.
30	45	3	Office building outside base at ~3 km.
60	75	3	Trees in golf course at ~800 m.
90	105	3	Trees in golf course at ~800 m.
120	135	2	Small building with trees behind it at ~1 km
150	165	4	Trees in golf course at ~1 km.
180	195	14	Radar unit at about 30 m.
210	225	2	Trees outside base at ~3 km.
240	255	<2	Runway at ~ 300 m, trees at ~3 km.
270	285	<2	Runway at ~150 m, houses at ~3 km.
300	315	<2	Runway at ~125 m, aircraft hangar at ~1.5 km.
330	345	<2	Runway at ~75 m, long utility building at ~1 km.

Comments:

The sodar, radar wind profiler and RASS were all mounted on the same trailer. The sodar acts as the RASS source during the RASS operations. The indicated levels are for the sodar and apply to the radar. The sodar was the primary instrument audited.

### SCOS97-NARSTO AUDIT RECORD **AMBIENT NOISE**

Site Name: Los Alamitos

Meter Manufacturer:

Realistic

Date:

July 16, 1997

Model Number:

33-2055

Time:

1855 PDT

Averaging:

Slow

Measurements group:

**NOAA/ETL** 

Weighting Scale:

Α 60

Time Averaging (sec): Meter Range (dB)

50 - 70

Key contact: Brian Templeman Audited by: Bob Baxter

Mag. Az. Angle (deg)	True Az. Angle (deg)	Noise Min (dB)	Noise Max (dB)	Noise Avg (dB)	Comments
NA	0	<50	65	52	Toward runway, can hear aircraft.
NA	90	<50	69	54	
NA	180	52	>70	60	Primary noise is from the air conditioner on top of the adjacent equipment trailer. There was also some noise from overhead aircraft.
NA	270	50	64	53	Can hear traffic from a nearby highway.

"Listen Only" Results: Response showed no active noise sources in sodar spectrum during the period of the "listen only" test.

Comments:

There are several sources of noise that could affect the sodar operation. The most significant is an air conditioner on the adjacent trailer (about 5 meters from the sodar antenna. One sodar beam was aimed into the air conditioner. A sampling of the spectral noise in the direction of the air conditioner showed active noise around the sodar operational frequency (the sodar frequency is 1889 Hz). Most significant was a band at about 1900 Hz. A quick review of the on-site data showed the sodar is seriously affected by the noise in the wind levels above about 250 to 300 meters. Aiming the beam away from the air conditioner may not help the problem because the interference is also seen in the vertical beam. The noise from the air conditioner needs to be minimized in order to achieve reasonable data in the upper ranges of the sodar. Another possibility is to move the operating frequency to about 2400 Hz where the air conditioning frequency spectra was a minimum. However, the best alternative is to separate the noise source from the sodar.

### SCOS97-NARSTO AUDIT RECORD HORIZONTAL WIND SPEED

Site name: Los Alamitos (LAS) Date: July 16, 1997

Project: SCOS97-NARSTO Start: 1410 PDT

Operator: NOAA/ETL Finish: 1430 PDT

Auditor: Bob Baxter Site Operator: Brian Templeman

Model: Wind Monitor Sensor Mfg: R.M. Young

Sensor Ht.: 10 m Sensor s/n: NA

Starting torque: 0.2 gm-cm K factor: 2.4 0.29 m/s

Starting Threshold: Range: 0 - 50 m/s

Logger: CSI CR10 Cal. Factors Logger s/n: NA

Prop s/n: 46729 Chart DAS 1.000 1.000 Slope:

0.000 0.000 Last calibration date: unknown Int.:

WS Calibration Point	M/S Input	M/S Chart	M/S Diff. Chart	M/S DAS	M/S Diff. DAS	% Diff. DAS
1	0.0	#N/A	#N/A	0.1	0.1	#N/A
2	2.5	#N/A	#N/A	2.5	0.0	#N/A
3	7.4	#N/A	#N/A	7.4	0.0	0.0
4	12.3	#N/A	#N/A	12.2	-0.1	-0.8
5	22.1	#N/A	#N/A	22.0	-0.1	-0.5
6	34.3	#N/A	#N/A	34.3	0.0	0.0

Pass/Fail Criteria: +/-.25 m/s; ws <= 5 m/s +/- 5%; ws > 5 m/s

The nose cone was removed to perform the torque tests. Comments:

Sensor passed.

## SCOS97-NARSTO AUDIT RECORD HORIZONTAL WIND DIRECTION

Date: July 16, 1997 Site name: Los Alamitos (LAS)

Start: 1230 PDT Project: SCOS97-NARSTO

Finish: 1250 PDT Operator: NOAA/ETL

Auditor: Bob Baxter Site Operator: Brian Templeman

Sensor Mfg: R.M. Young Model: Wind Monitor

Serial No.: NA Sensor Ht.: 10 m

K Factor: NA Starting torque: NA gm-cm

Range: 0 - 355 deg Starting threshold: M/S

Logger: CSI CR10

Logger s/n: NA

Last calibration date: unknown Cal. Factors

Box: 174.5 deg true Slope: 1.000 1.000
Int.: 0.000 0.000

WD			Total				
Audit	Degrees	Degrees	Degrees	Diff.	Degrees		Diff
Point	Reference	Reference	Chart	Chart Deg.	DAS	Linearity	DAS Deg.
Orientation	174.5				181.5		7.0
1	120	113.8	#N/A	#N/A	120.8	0.0	7.0
2	180	173.8	#N/A	#N/A	180.8	0.0	7.0
3	240	233.8	#N/A	#N/A	241.8	1.0	8.0
4	300	293.8	#N/A	#N/A	299.8	-1.0	6.0

Avg difference: 7.0 Maximum difference: -1.0 8.0

Criteria: Orientation: +/- 2 degrees

Linearity: +/- 3 degrees
Maximum Difference: +/- 5 degrees

Comments: Sensor orientation was off by 7° and failed criteria.

The wind direction threshold could not be checked without removing

the sensor from the tower. Due to the method of installation

it was decided not to remove the sensor.

Note the "Corrected Degrees Reference" includes the offset

for the arbitrary markings on the sensor shaft.

Not all of the directions could be tested because of the position

## SCOS97-NARSTO AUDIT RECORD AMBIENT TEMPERATURE

Date: July 16, 1997

Site name: Los Alamitos (

Start: 1505 PDT

Project: SCOS97-NARSTO

Finish: 1506 PDT

Operator: NOAA/ETL

Auditor: Bob Baxter

Site Operator: Brian Templema

Sensor Mfg: Vaisala

Model: HMP35C

Serial No.: NA

Sensor Ht.: 2 m

\_\_\_\_\_

Range: -35 - 50 Deg C

Logger: CSI CR10

Cal. Factors

Logger s/n: NA

Chart 1.000 DAS 1.000

Last calibration date: unknown

Slope: Int.:

0.000

0.000

Temperature Audit Point	Deg C Input	Deg C Chart	Deg C Diff. Chart	Deg C DAS	Deg C Diff. DAS
1	26.5	#N/A	#N/A	26.6	0.1

Criteria: +/- 0.5 degree Celsius

Comments:

The sensor could not be immersed in water. When

placed in a water proof sheath, there was not enough heat transfer to perform the audit. A single point comparison was performed which

showed acceptable results.

## SCOS97-NARSTO AUDIT RECORD RELATIVE HUMIDITY (DEW POINT TEMPERATURE)

Date: July 16, 1997 Site name: Los Alamitos (LAS)

Start: 1145 PDT Project: SCOS97-NARSTO

Finish: 1159 PDT Operator: NOAA/ETL

Auditor: Bob Baxter Site Operator: Brian Templeman

Sensor Mfg: Vaisala Model: HMP35C

Serial No.: NA Sensor Ht.: 2 m

Range: 0 - 100 Percent

Logger: CSI CR10 Cal. Factors

Logger s/n: NA Chart DAS Slope: 1.000 1.000

Last calibration date: unknown Int.: 0.000 0.000

RH/DP Audit Point	%RH Input		% RH Chart	-	Deg C Diff. Chart	%RH DAS	Deg C DAS	Deg C Diff. DAS
1	58.5	17.7	#N/A	#N/A	#N/A	57.7	17.5	-0.2

Criteria: +/- 1.5 degree Celsius

Comments: Sensor passed.

### SCOS97-NARSTO AUDIT RECORD

Date: 7/16/97 Start: 1615 PDT Pinish: 1715 PDT Auditor: Bob Baxter Site name: Los Alamitos Project: SCOS97-NARSTO Operator: NOAA/ETL Site Operator: Brian Templeman

Model: 600 PA

Frequency: 1889 Hz

Sensor Mfg: NOAA/ETL Serial No.: NA

Sodar software ver.: 3.0.33

Range: 50 - 790 m w/20 m gates

Avg. Int.: 60 minute (15 min used in the audit)

Antenna angles: 182°, 272°

Transp. mode: Continuous tone, two frequency wind shear

APT software ver.: 1.06

Measured antenna angles: 181°, 271°
Zenith angle: 14.87°
Mag. Declination: NA

Last cal. date: NA
APT File: 07161204.APT
Array level: Better than ±0.3°

	T	Horizontal									Vertical					
		APT	Input	Sodar	Output	Output Radial Diff.		APT Res In S		Sodar Res Out		Result. Diff.		Audit	Sodar	
Time	l i	Bm 1	Bm 2	Bm 1	Bm 2	Bm 1	Bm 2	Speed	Dir	Speed	Dir	Speed	Dir	Input	Output	Diff
(PDT)	Level	(m/s)	(m/s)	(m/s)	(m/s)	(m/s)	(m/s)	(m/s)	(deg)	(m/s)	(deg)	(m/s)	(deg)	(m/s)	(m/s)	(m/s)
1615 to	1	0.12	0.12	0.19	0.16	0.67	0.04	0.17	226	0.23	229	0.06	3	-1.01	-1.09	-0.08
1630	2	-0.23	-0.23	-0.22	-0.22	0.01	0.01	0.33	46	0.31	47	-0.02	1	1.66	1.73	0.07
1700 <b>t</b> o	1	0.12	0.12	0.23	0.21	0.11	0.09	0.17	226	0.32	228	0.15	2	-1.01	-1.07	-0.06
1715	2	-0.23	-0.23	-0.24	-0.22	-0.01	0.01	0.30	46	0.31	47	0.01	1	1.66	1.73	0.07
			Avg Dif	ference	(level 1)	0.09	0.07			· · · · · · · · · · · · · · · · · · ·		0.11	3			-0.07
					(level 2)	0.00	0.01					-0.01	1			0.07
			Max Dif	ference	(level 1)	0.11	0.09					0.15	3			-0.08
			Max Dif	ference	(level 2)	-0.01	0.01	ŀ				-0.02	1			0.07

Audit Criteria (component): ±0.2 m/s
Audit Criteria (resultant): ±0.5 m/s, ±5°
Audit Criteria (alt. transition): ±1 range gate (20 m)

APT information

Transponding pulse length (ms): Cont.

Transponder delay from pulse detection (ms): 0

Number of reporting altitudes: 2

Anticipated horiz. reporting alt. for transition level 1 (m): 329

Anticipated horiz. reporting alt. for transition level 2 (m): 657

Anticipated vert. reporting alt. for transition level 1 (m): 340

Anticipated vert. reporting alt. for transition level 2 (m): 680

Sodar transmit frequency (Hz): 1889

Assumed speed of sound (m/s): 340

APT Frequency	APT Transponding	Analysis Le	evels (m)	Measure	d Trans.	(m)
Delay (ms)	Frequency (Hz)	Horiz.	Vert.	Horiz.		Vert.
2000	U, V, W = 1900.1	150-250	150-270	250		290
4000	U. V. W = 1870.4	450-610	450-630	610		650

### Comments

The simulated signal provided by the APT gives a 180° wind shift through a layer. Consistent winds above and below this layer then tested the ability of the sodar to calculate the appropriate wind speeds and directions. The \*transition layer" occurred over a period of 700 ms.

The sodar uses a 250 ms pulse and a fine range gate sampling of 20 meters. This will result in oversampling that will tend to smooth profiles. This should not be considered a problem since the longer pulse will help achieve a higher altitude capability.

Results of the performance audit showed the sodar responded outside criteria for the timing and altitude calculations. This is most likely due to the selected long pulse length and small sampling gates. The potential resulting data may get smoothed resulting in the observed differences. The fact that the upper range is within 30 to 50 meters shows the sodar timing is appropriate. The failure of the criteria is therefore not a problem.

The data shown were collected in the vertical velocity correcting mode with equal responding frequencies for each of the radial components. This resulted in relatively high vertical components and correspondingly low horizontal components once the vertical correction was made. Before correction for vertical velocity, the simulated components were 3.93 and -6.49 m/s for the lower and upper levels, respectively. The sodar was operated in the non-vertical correcting mode to observe those data calculations. The results were not stored in the database. The resultant values are shown below and are within the resultant audit criteria.

Time		APT In		Soda	Out	Di	ff
(PDT)		Speed	Dir	Speed	Dir	Speed	Dir
1615	Level	(m/s)	(deg)	(m/s)	(deg)	(m/s)	(deg)
to	Lower	5.6	226	6.1	228	0.5	2
1630	Upper	9-2	46	9.5	47	0.3	1

### Summary

	, ,		RWP VS. RAI	DAR	
RWP	7/16/97	1040PDT	1	7/16/97:	1735PDT
RADAR	'	17:00 GMT	1		0:00 GMT
IVADAIN	00 101	17.00 0			
	1	Average	Std. Dev.	Average	Std. Dev.
	Temp Diff.	1.07	0.74	-1.52	0.56
Hi-Mode	WS Diff.	-1.16	2.36	-0.10	1.07
	WD Diff.	1.18	54.95	1.54	19.85
Low-Mode	WS Diff.	-1.16	2.41	0.09	1.08
	WD Diff.	3.46	85.24	10.26	27.24
RWP	1	1040PDT		1.11	1735PDT
RADAR	JD 197	16:00 GMT		JD 198	0:00 GMT
	İ			!	
		Average	Std. Dev.	Average	Std. Dev.
	Temp Diff.	1.38	1.04	-1.52	0.56
Hi-Mode	WS Diff.	-1.18	2.03	-0.10	1.07
	WD Diff.	-11.90	87.95	1.54	19.85
l and bearing	MO Diff	2.45	2.52	0.09	1.08
Low-Mode	WS Diff.	-2.15 -0.64	70.94	10.26	27.24
	WD Diff.	-0.04	70.94	10.20	21.24
RWP		1040PDT			1735PDT
RADAR	JD 197	18:00 GMT	1	JD 198	1:00 GMT
		Average	Std. Dev.	Average	Std. Dev.
	Temp Diff.	-0.08	1.34	-0.85	0.64
Hi-Mode	WS Diff.	-0.40	1.81	0.73	1.76
i ii-iviode	WD Diff.	-1.55	56.88	-11.56	36.34
	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				
			<u> </u>		
Low-Mode	WS Diff.	-1.91	5.36	-0.29	1.99

### SCOS97-NARSTO Audit Report Radar Profiler - Rawinsonde Wind Comparison

Site: Los Alamitos Date: July 16-17, 1997 Measurements Group: NOAA Radar Profiler: NOAA Audit Rawinsonde: VIZ Model W-9000

High Mode	Wind
Overall Difference	Speed
RWP - Rawinsonde	(m/s)
Average:	8.0
Maximum:	7.8
Minimum:	-1.7
Standard Deviation:	2.2
Root Mean Square:	2.3

High Mode	Wind
Overall Difference	Direction
RWP - Rawinsonde	(deg)
Average:	2
Maximum:	67
Minimum:	-99
Standard Deviation:	25
Root Mean Square:	25

Low Mode	Wind
Overall Difference	Speed
RWP - Rawinsonde	(m/s)
Average:	0.7
Maximum:	6.8
Minimum:	-2.6
Standard Deviation:	2.2
Root Mean Square:	2.3

Low Mode	Wind
Overall Difference	Direction
RWP - Rawinsonde	(deg)
Average:	-17
Maximum:	77
Minimum:	-167
Standard Deviation:	44
Root Mean Square	47

Root Mean Square: 2.3						
WS Difference (m/s)						
7/16/97 7/16/97						
Altitude	1040	1737				
144	1070	110/				
241		-1.5				
337	-1.7	-1.1				
433	-0.9	-0.4				
529	*	-0.4				
625		-1.0				
722		-1.4				
818	l	-1.3				
914	ļ	0.0				
1010	-1.3 1.3	0.0				
1106	1.3	-0.7				
1203		-0.2				
1299		0.9				
1395		-0.6				
1491	0.9	-0.1				
1587	1.5	-0.5				
1684	3.0	0.6				
1780	2.5	1.0				
1876	3.4 4.8	1.4 2.6				
1972 2069	4.8 6.1	2.0				
2009 2165	7.8	2.0				
2261	5.8					
2357	4.9					
2453	1.1	i				
2550	0.5					
2646	1.0					
2742	-0,1					
2838	-0.7					
2934	-0.3					
3031	0.4					
3127	-0.5	1				
3223	0.1					
3319	1.3					
3415	1.5	1				
3512	-1.1					
3608	-0.9					
Average:	1.5	0.0				
Maximum:	7.8	2.6				
Minimum:	-1.7	-1.5				
Std Dev:	2.5	1.1				
RMS:	2.9	1.1				

WD1	Difference	(deg)
_	7/16/97	7/16/97 1737
Altitude	1040	1737
144		
241		-40
337	67	-17
433	59	-24
529		-4
625		-7
722		-22
818		-20
914	-	5
1010	-99	14
1106	-44	17
1203		16
1299		5
1395		-17
1491	-9	0
1587	-2	13
1684	2	24
1780	l 5	8
1876	-9; -2; 2; 0; -13; -2; 7; -1, 8;	19
1972	او۔	36
2069	7	37
2165	-1	"1
2261	ก่	1
2357	Ř	1
2453	16	
2550	14	
2646		i .
2742	6	1
2838	4	l i
2934	1 1	
3031	1	
3127	5	
3223	2	
3319	3	
3415	7	
3512	6 6 4 1 1 5 2 3 7	[ ]
3608	-1	
Average:	1	2
Maximum:	67	37
Minimum:	-99	-40
Std Dev:	28	21
RMS:	28	20
KIND:	28	20

WS	Difference (	(m/s)
	7/16/97	7/16/97
Altitude	1040	1737
110 165 220 275 330 385	-2.1 -2.6 -2.0	0.0 -0.9 -1.4 -1.2 -0.6
440 495 550 605 660 715	-1.1	-0.1 -0.6 -0.8 -0.7 -1.3
770 825 880 935 990 1045 1100	-1.2 -1.2 0.9	-1.1 -0.4 -0.5 0.2 0.3 -1.0 -0.2
1155 1210 1264 1319 1374 1429 1484 1539	0.4 0.9	-0.1 -0.2 0.1 -0.4
1594 1649 1704 1759 1814 1869	2.7 3.9 5.2 2.2 2.5 2.9	-0.2 1.1 3.2 1.0 0.8
1924 1979 2034 2089	4.0 4.7 5.7 6.8	3.0
Average:	2.4	-0.1
Maximum:	6.8	3.2
Minimum:	-1.2	-1.4
Std Dev:	2.5	1.1
RMS:	3.5	1.1

Lucor Mean	roquare.	47
WD	Difference	(deo)
	7/16/97	7/16/97
Altitude	1040	1737
110	10.0	
165		-69
220		-73
275	-167	-47
330	-164	-25
385	11	-25
440		-31
495	77	
550		-11
605		-12
660		-20
715		-27
770		-28
825		-18
880		1
935		13
990	-93	12
1045	-86	12
1100	-33	20
1155 1210		5
1264		
1319		
1374		
1429		-30
1484	4	-3
1539	3	2
1594	-23	37
1649	-26	4
1704	-14	
1759	4	19
1814	-13	16
1869	-10	19
1924	-12	25
1979	-3	
2034	9	
2089	7	
Average:	-28	-9
Maximum:	77	37
Minimum:	-167	-73
Std Dev:	60	28
RMS:	65	28

- 1. RWP data was not available during the 7/29/97 10:00 AM sounding.
- 2. The low mode RWP first range gate reading does not correlate well with the data for the rest of the sounding. It appears that this point should have been invalidated during the data validation process.

# SCOS97-NARSTO Audit Report RASS - Rawinsonde Virtual Temperature Comparison

Date: 7/16/97 Start: 10:40 PDT Site Name: Los Alamitos Project: Upper-Air Audit

End: 10:50 PDT


Measurement Org.: NOAA

Key Person: Brian Templeton

Auditor: Bob Baxter

Instrument: NOAA

RASS	RASS	Rawin	
Alt	Τv	T∨	Diff.
(m)	(oC)	(oC)	(oC)
915	26.8	27.6	-0.8
855		27.9	NA
795	27.8	28.4	-0.6
735	27.2	28.7	-1.5
675	26.4	28.4	-2.0
615	25.1	27.3	-2.2
555	24.8	25.9	-1.1
495	24.7	25.6	-0.9
435	23.6	23.4	0.2
375	22.2	22.2	0.0
315	22.3	22.9	-0.6
255	22.3	23.5	-1.2
195	22.8	24.2	-1.4
135	23.2	25.1	-1.9



Results Summary		Audit Sonde Data	
Average Difference:	-1.1	Sonde Serial # :	1535574
Standard Deviation:	0.7		
Maximum Difference:	0.2	Td offset (oC):	0.9
Minimum Difference:	-2.2	RH offset (%)	3.0
Audit Criteria: +/- 1o	c	Sonde Pressure (mb):	1013.9
		Ref Pressure (mb):	1013.3
		Difference (mh):	0.6

- 1. The sonde data was vertically averaged to match the RASS levels.
- 2. The sonde Td and Tw offsets were included in the Tv calculations.
- 3. The rawinsonde PTH data stream stopped collecting data between 486 and 1485 meters.

# SCOS97-NARSTO Audit Report RASS - Rawinsonde Virtual Temperature Comparison

Date: 7/16/97 Start: 17:37 PDT

End: 17:50 PDT

N


Site Name: Los Alamitos Project: Upper-Air Audit

Measurement Org.: NOAA

Key Person: Brian Templeton Auditor: Bob Baxter

Instrument: NOAA

RASS	RASS	Rawin	
Alt	Tv	Tv	Diff.
(m)	(oC)	(oC)	(oC)
1575		26.0	NA
1515		25.5	NA
1455		24.6	NA
1395		24.5	NA
1335		24.8	NA
1275		25.2	NA
1215		25.6	NA
1155		25.9	NA:
1095	27.4	26.2	1.2
1035	27.5	26.4	1.1
975	28.5	26.5	2.0
915	28.4	26.8	1.6
855	28.6	26.9	1.7
795	28.9	26.3	2.6
735	28.7	26.5	2.2
675	28.4	26.8	1.6
615	27.7	26.4	1.3
555	27.3	25.7	1.6
495	27.2	24.9	2.3
435	26.4	25.0	1.4
375	26.6	25.0	1.7
315	26.7	25.1	1.6
255	26.5	25.6	0.9
195	26.4	25.9	0.5
135	25.9	25.3	0.6



**Audit Sonde Data** 

Sonde Serial #: 1535662

Td offset (oC): 1.4 RH offset (%) 4.0

Results Summary

Average Difference: 1.5 Standard Deviation: 0.6

Maximum Difference: 2.6 Minimum Difference: 0.5 Sonde Pressure (mb): 1012.2 Ref Pressure (mb): 1011.8

Difference (mb): 0.4

Audit Criteria: +/- 1oC

- 1. The sonde data was vertically averaged to match the RASS levels.
- 2. The sonde Td and Tw offsets were included in the Tv calculations.
- 3. The rawinsonde PTH data stream stopped collecting data between 486 and 1485 meters.

## LOS ANGELES INTERNATIONAL AIRPORT (LAX)

# SCOS97-NARSTO AUDIT SUMMARY RADAR PROFILER/RASS/SODAR/SURFACE METEOROLOGY

Site: Los Angeles International Airport (LAX)

**Audit Dates:** June 26, 1997 - July 11, 1997

Instrumentation Audited: Radar Profiler, RASS, Surface Meteorology

Key Person(s): Kevin Durkee

Auditor: Alexander N. Barnett

The purpose of this summary is to provide a preliminary report of any significant audit findings. The site is operated by NOAA/ETL. Key elements of the audit are identified below.

### **AUDIT INSTRUMENTATION**

No problems with the audit equipment occurred during the audit.

### SITE CHARACTERISTICS

The site is located on a hill that over looks, on the east, the west end of the Los Angeles International Airport runways, and on the west, the Pacific Ocean. The hill is approximately 50 meters high. The actual RWP/RASS site is on the highest point of the hill, so there are no physical obstructions to the RWP and RASS antenna exposures.

### SYSTEM AUDIT NOTES

- 1. The orientation of the RWP antenna was set to 307°, the audit measured the orientation at 309°. The operator decided to leave the set up as is.
- 2. The level of the northeast RASS acoustic sources exceeded the EPA PAMS recommended criteria of  $\pm$  1.0°. The level of this acoustic source antenna was adjusted following the audit. It is recommended that SCAQMD purchase a digital level to use in the antenna setups. It was previously found that  $\frac{1}{2}$  bubble, for the liquid filled levels, is equivalent to more than 2%.

SCOS97-NARSTO Audit Summary

Site: Los Angeles International Airport (LAX)

- 3. The height of the surface wind sensors is 23 feet above ground level due to restriction placed on siting by the airport. These measurements will not be representative of the 10 meter flow and it will be influenced by the equipment trailer since the height of the sensors is not 1.5 times the height of the trailer above the trailer roof.
- 4. The temperature and relative humidity sensors are in a non-aspirated radiation shield. The data should therefore not be used in dispersion modeling.
- 5. The wind direction sensor was rotated 9° from true north. The sensor orientation was corrected following the audit. No further action is required.

### POTENTIAL ACTIVE NOISE SOURCES

No RFI was detected from a scan of the frequencies between 914 and 916 mHz, and a listen only check.

### POTENTIAL PASSIVE NOISE SOURCES

No passive sources were noted. The north antenna data did not indicate clutter from the hill to the east-northeast of the site.

### ANTENNA LEVEL AND ALIGNMENT

- 1. The RWP pointing angle was set to 307°. The audit determined pointing direction was 309°, a difference of -2°.
- 2. The level of all of the northwest RASS acoustic source antenna was outside of the EPA PAMS criteria of ±1.0°.

### RADAR PROFILER PERFORMANCE AUDIT

RWP - RAWINSONDE COMPARISON

The results of the comparison between the audit rawinsonde wind data with the radar profiler winds were as follows:

	Low Mode		High Mode	
	Wind Direction (deg)	Wind Speed (m/s)	Wind Direction (deg)	Wind Speed (m/s)
Average Difference	21	-3.2	-9	-2.4
Standard Deviation	55	3.5	86	3.2
Root Mean Squared	58	4.7	86	4.0

Criteria: ± 10° - wind direction

± 1.0 m/s - wind speed.

SCOS97-NARSTO Audit Summary

Site: Los Angeles International Airport (LAX)

The reason(s) for the differences in the wind speed and direction average differences that exceeds the audit criteria is not clear, although the comparisons for the afternoon sounding as compared with the morning and evening sounding is better. This may be a result of there being higher wind speeds which tends to produce less variation between the two measurement systems. These differences will have to be resolved by the sodar and radar profiler wind comparisons.

### - RWP - AUDIT SODAR COMPARISON

The results of the comparison between the audit sodar wind data with the radar profiler winds were as follows:

	Low Mode		High Mode	
	Wind Direction (deg)	Wind Speed (m/s)	Wind Direction (deg)	Wind Speed (m/s)
Average Difference	7	-1.4	-8	-1.4
Root Mean Squared	42	1.8	48	1.8

Criteria: ± 10° - wind direction

 $\pm$  1.0 m/s - wind speed.

The reason(s) for the differences in the wind speed average differences that exceeds the audit criteria is not clear, most likely it was due to the quality of the audit sodar data. The LAX site was located at the end of the active runways. Departing aircraft made a lot of noise which apparently interfered with the sodar data collection.

### RASS PERFORMANCE AUDIT

The comparison of the RASS virtual temperature profiles with virtual temperature profiles calculated from rawinsonde data revealed the following:

- 1. RASS data was not generally available above 1,200 meters
- 2. The RASS tends to overestimate the heights of the inversions.
- 3. The RASS tends to underestimate the strength of inversions, and the RASS data appears smoothed as compared with the rawinsonde data.
- 4. Tv differences below 1,200 meters are greater than above this height with the rawinsonde Tv values higher than RASS values. These differences tend to decrease at higher altitudes. The reason for this may be due to the rawinsondes being released at the east end of the airport and the RASS being located on the hill over looking the ocean to the west of the airport runways. Temperatures at ground level at the RASS site would be lower due to the proximity to the ocean and the natural dirt ground cover versus the cement and asphalt environment at the rawinsonde launch site.

SCOS97-NARSTO Audit Summary

Site: Los Angeles International Airport (LAX)

### RADAR PROFILER DATA INTERNALCONSISTENCY

Overall, the data look reasonable. A review of the data collected during the period of
the audit, showed the low mode data to able to gather data through the top of the
sounding, while the high mode winds were restricted to below 2,000 to 2,500 meters.
The data is comparable between the two modes of operation. The site operator
reported that the lack of data in the upper layers of the high mode may be due to
problems with the phase shifter.

### **RASS DATA INTERNAL CONSISTENCY**

1. Data collected just during the period did not reach above 1,000 meters very often. The data look reasonable for the area and times of day.


### SURFACE METEOROLOGY PERFORMANCE AUDIT

- 1. The 10 meter wind direction sensor orientation was outside of criteria which produced a total error of 9°. The sensor was aligned following the audit and the alignment verified.
- 2. All sensors are scanned every 10 seconds with five minute averages recorded. Other than the wind direction alignment error, no problems were noted with the performance audit results. However, not all of the variables could be audited completely. A summary of these audits are provided below:
  - The temperature sensor could not be immersed in water and the probe design was not conducive
    to placement in a water proof sheath while retaining good thermal conductivity. Only one ambient
    comparison point was therefore audited.
  - Wind data recorded include scalar wind speed and resultant vector wind direction.
  - As indicated above, the 10 meter wind direction sensor orientation was outside of criteria which
    produced a total error of 9°. The sensor was aligned following the audit and the new alignment
    verified.


SCOS97-NARSTO Audit Summary

Site: Los Angeles International Airport (LAX)


## Los Angeles International Airport Site Photographs




View of Site



North View



East View




Northeast View



Southeast View




South View



West View



Southwest View



Northwest View

## SCOS97-NARSTO

## SITING AND SYSTEM AUDIT FORM

MEASUREMENTS GROUP:

**SCAQMD** 

SITE NAME AND LOCATION:

Los Angeles International Airport (LAX)

**AUDITOR:** 

Alex Barnett

DATE:

June 26, 1997 - July 11, 1997

**KEY PERSON:** 

Kevin Durkee

## 1.

# Observables A. Meteorological

Observable	Method	Manufacturer	Model	Serial #	Range
Wind Speed/ Wind Direction	Radar profiler	Radian	LAP-3000	Rx/Tx: 5209 Interface: 5211	Lo 159-1503 m at 56 m inc. Hi 194-4017 m at 98 m inc.
Virtual Temperature	RASS	Radian	LAP-3000	Rx/Tx: 5209 Interface: 5211	167 - 1607 m at 60 m inc.
	Audio Amplifier	Peavey	CS-400X		
Wind Speed		Met One	1564D	2924	0 - 120 mps
Wind Dir.		Met One	1565D	2925	0 - 360°
Amb. Temp.		Met One	083C-1-35	2348	-50 to 50°C
Rel. Hum.		Met One	083C-1-35	2348	0 - 100%
	Data Logger	Met One	457	N7122	

# Comments:

Are there any required variables which are not measured?	No
Are there any methods and/or equipment that are not in the SOP?	No
Do any operating ranges differ from those specified in the SOP?	No
Are there any significant differences between instrumentation on site and the SOP?	No

## B. Auxiliary Equipment

Туре	Manufacturer	Model	Serial #	Last Calibration Date
Audio amp.	Peavey	CS-400X		
Interface	Radian	LAP-3000	5211	
Receiver/Mod.	Radian	LAP-3000	5209	
Radar Comp.	IBM	486	270131094	
Gateway Comp	IBM	486-33		
Data logger	Met One	457-6853	N7122	

## Comments:

# B. Station Check Equipment

Туре	Manufacturer	Model	Serial #	Comments
Ear defenders	NA <sup>1</sup>	NA	NA	
Bubble level	NA	NA	NA	
Ladder	NA	NA	NA	

## Comments:

1. Station check equipment is carried with the NOAA engineers and not left on site.

# II. Sensor/Probe height and Exposure

# A. Radar Profiler and RASS

	Variable	Value	Meet SOP (Yes/No)
1	Orientation	307°	No
2.	Level	NW-SE: 0.7° NE-SW: 0.6°	Yes Yes
3.	Acoustic source level	SE: 0.9°, 0.5° NE: 0.4°, 2.6° NW: 0.4°, 0.9° SW: 0.5°, 0.4°	Yes No <sup>3</sup> Yes Yes
3.	Distance to closest obstruction	None	Yes
4.	Distance to closest active noise source	None⁴	Yes

- 1. The the orientation of the RWP antenna differed from the audit determined orientation by -2°.
- 2. The 23 foot wind vane orientation was outside orientation criteria by 6°.
- 2. The northeast RASS acoustic source was out of level by 2.6°. The acoustic source was leveled following the audit.
- 4. A listen only test of the radar revealed no significant RF sources nearby.

### B. Surface Meteorology

Variable	Value	Meet SOP (Yes/No)
Height of wind sensors above ground	23'	Yes <sup>1</sup>
2. Distance to nearest obstacle	None	Yes
3. Is separation at least 10x obst. Height?	Yes	Yes
4. Are instruments on a rooftop?	Yes	Yes
5. Is exposure 1.5X height above the roof?	No	No <sup>2</sup>
6. Arc of unrestricted flow?	360°	Yes
7. Height of temp sensor above ground.	20'	Yes
8. Distance of temp sensor from obst.	None	yes
9. Hgt of Dew pt/RH sensor above ground.	20'	Yes
10. Distance Dew pt/RH sensor from obst.	None	Yes
11. Are the distances 4X from obst. Hgt.?	Yes	Yes
12. Is sensor shielded/motor asp?	No	Yes <sup>3</sup>
13. Are temp/Dew pt/RH sensor above representative terrain?	Yes	Yes
14. Are there any significant differences between the on site equipment and the monitoring plan?	No	Yes

- 1. The airport imposed a height restriction on the wind sensors. The wind measurements therefore are not representative of 10 meter winds.
- 2. The tower is next to the instrument trailer, and is not 1.5x the height of the trailer above its roof. The wind measurements therefore will be influenced by the trailer's wake.
- 3. The temperature and relative humidity sensors are in a non-aspirated radiation shield. The data should therefore not be used in dispersion modeling.

# III. Operation A. Radar Profiler, RASS, and Surface Meteorology

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is all instrumentation operational?	Yes	Yes
2.	Are all cables secure?	Yes	Yes
3.	Are all cables connected according to SOPs or instrument manuals?	Yes	Yes
4.	Are connections clean and rust free?	Yes	Yes
5.	Are serial numbers available?	Yes	Yes
6.	Do data system times agree with audit times. If not, what is the deviation?	Yes	Yes
7.	Is the printer functional?	Yes	Yes
8.	Overall, is the site maintenance sufficient to meet the DQOs?	Yes	Yes

# Comments:

## B. Radar Profiler Settings

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Software version?	POP-4 .23.03	Yes
2.	High mode wind pulse length?	700 ns	Yes
3.	Low mode wind pulse length?	400 ns	Yes
4.	RASS pulse lenght?	400 ms	Yes
4.	Time zone	PST	No
5.	RASS acoustic temperature range ?	-1.9 to 31.98°C	Yes
6.	RASS acoustic source range?	5.11 to 30.2°C	No
7.	Wind data consensus	55 minutes	Yes
8.	RASS consensus	5 minutes	Yes

	1	
Wind Low Mode	Wind High Mode	RASS
	<del></del>	

			· · · · · · · · · · · · · · · · · · ·
First Gate	0.12 km	0.16 km	0.12 km
Last Gate	1.56 km	4.25 km	1.56 km
Spacing	60.0 m	100.0 m	60.0 m
Full Scale Velocity	10.2 m/s	29.03 m/s	409.8 m/s

## Comments:

# C. Auxiliary Equipment

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is the A/C unit sufficient to maintain temperatures in the range specified in the SOPs?	Yes	Yes
2.	Is the site temperature recorded?	No <sup>1</sup>	See below
3.	Is the site temperature maintained at 20-30°C?	yes	Yes
4.	Is the site kept clean enough to allow operation of all instruments as specified in the SOP?	Yes	Yes
5.	Does the modem work?	Yes	yes
6.	Does the telephone work?	Yes	yes
7.	Is the site secure?	Yes	Yes
8.	Overall, is the auxiliary equipment maintenance sufficient to meet the DQOs?	Yes	Yes

### Comments:

1. There is no measurement of the shelter temperature. It was indicated that the temperature is not critical for the system operation.

# C. Station Check Procedures and Documentation

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Are the station logs present?	Yes <sup>1</sup>	Yes
2.	Are the station logs up to date?	Yes <sup>1</sup>	Yes
3.	Do station logs contain details as required by the SOPs?	Yes <sup>1</sup>	Yes
4.	Are routine checklists used?	Yes <sup>1</sup>	Yes
5.	Do the routine checklists contain details as required by the SOPs?	Yes	Yes
6.	Are the calibration forms present?	Yes	Yes
7.	Do the calibration forms contain details as required by the SOPs?	Yes	Yes
8.	Are the SOPs present?	Yes	Yes
9.	Are the instrument manuals present?	Yes	Yes
10.	Do the SOPs include quality control tests?	Yes	Yes
11.	If quality control tests are included then how are the results of the tests documented?	On Maint. Sheet	Yes
12.	Has the site technician undergone training as specified in the SOPs?	Yes	Yes
13.	Is the site visited twice weekly?	Twice monthly <sup>2</sup>	Yes
14.	Does the site technician understand the SOPs?	Yes	Yes

## Comments:

1. The LAP-3000 Monthly Maintenance Sheet is used to record all checks performed and action taken.

# D. Chain of Custody

1.	Review paper work for chain of custody from field to data processing.	Comments: Okay.
2.	How are data stored?	Computer hard disk
3.	How often are the data backed up?	Hourly by Diamond Bar Office. Also backed up on tape drive every two weeks.

## V. Preventive Maintenance

-	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is preventive maintenance discussed in the SOPs?	NA <sup>1</sup>	
2.	Is preventive maintenance being performed?	Yes <sup>2</sup>	Yes
3.	Are field operators given special training in preventive maintenance?	Yes	Yes
4.	Are tools and spare parts adequate at the site to meet the requirements of the SOPs?	Yes	Yes
5.	Are maintenance logs maintained and reviewed?	Yes	Yes

## Comments:

- 1. SOP not available at time of audit.
- 2. Should check level and orientation during each site visit.

### VI. Overall Comments

	Question	Response (Yes/No)	Meet Work Plan (Yes/No)
1.	Overall, is the station maintenance sufficient to meet the DQOs?	Yes <sup>1</sup>	Yes
2.	Does the siting meet the program objectives?	Yes	Yes
3.	Overall, is the site technician trained as specified in the SOPs?	Yes	Yes
4.	Does the QC program appear to be working?	Yes	Yes
5.	Overall, does the meteorological data look reasonable?	Yes	Yes
6.	Overall, does the data appear to meet the program objectives?	Yes	Yes

- 1. Should check antenna level and orientation during each site visit.
- 2.

### SCOS97-NARSTO AUDIT RECORD **VISTA, ORIENTATION AND LEVEL**

Site Name: LAX

Instrument: LAP-3000

Date: 6/26/97 - 7/10/97

Receiver s/n: 5209

Time:

Interface s/n: 5211

Measurements group: Key contact:

SCAQMD

Frimware version: POP-4 System rotation angle:

307° True

Audited by:

Kevin Durkee Alex Barnett

Measured orientation:

309° True -2°

Site longitude:

118° 26.20'W

Orientation difference:

NW-SE: 0.7°

Site latitude: 33° 56.42'N

Array level:

NE-SW: 0.6°

Beam zenith angle:

21°

Site elevation: 47 meters Magnetic declination:

14°E

Beam directions: 217° and 307°

Mag. Az. Angle (deg)	True Az. Angle (deg)	Terrain El. Angle (deg)	Features and Distances
NA	0	<2	Empty lots and telephone poles below the level of the RWP and RASS.
NA	30	<2	Airport, below the level of the RWP and RASS.
NA	60	<2	Airport, below the level of the RWP and RASS.
NA	90	<2	Airport, below the level of the RWP and RASS.
. NA	120	<2	Airport, below the level of the RWP and RASS.
NA	150	5	Small hill to 50 meters.
NA	180	5	Small hill to 50 meters.
NA	210	5	Small hill to 50 meters.
NA	240	<2	Pacific Ocean, below the level of the RWP and RASS.
NA	270	<2	Pacific Ocean, below the level of the RWP and RASS.
NA	300	<2	Pacific Ocean, below the level of the RWP and RASS.
NA	330	<2	Pacific Ocean, below the level of the RWP and RASS.

### AeroVironment Environmental Services Inc. HORIZONTAL WIND SPEED

Date: 06/26/97 Site Name: LAX

Start: 14:52 PDT Finish: 15:00 PDT Operator: SCAQMD

Finish: Project: SCAQMD Upper Air

Audited By: Alex Barnett Witness: Kevin Durkee

Manufacturer: Met One Model: 1564D

Serial No.: 2924 Sensor Ht.: 23'

Starting torque: K factor: 0.2 gm cm 100 mph Starting threshold: Range: 0.85 mph

Cal. Factors

Chart DAS Slope: 1.000 1.000

Last calibration date: 06/19/97 Int.: 0.000 0.000

WS MPH MPH MPH MPH Audit Input Chart Diff. DAS Diff. Point Chart 0.60 #N/A #N/A 0.00 -0.60 1

5.10 #N/A #N/A 5.10 2 0.00

Audit Criteria: +/-.56 MPH; ws <= 11.2 MPH

MPH MPH % Diff. Audit MPH % Diff. Input Chart Chart Point DAS DAS 11.90 #N/A #N/A 11.90 0.0 4 23.20 #N/A #N/A 23.20 0.0

Audit Criteria: +/- 5%; ws > 11.2 MPH

### AeroVironment Environmental Services Inc. HORIZONTAL WIND DIRECTION

Date: 06/26/97 Site Name: LAX Start: 15:00 PDT

Operator: SCAQMD
Project: SCAQMD Upper Air 15:30 PDT Finish:

Audited By: Alex Barnett Witness: Kevin Durkee

Manufacturer: Met One Model: 1565D Serial No.: 2925 Sensor Ht.: 23'

K factor: 29.8 Starting torque: 5 gm cm

360 Deg Starting threshold: 0.41 m/s Range:

Crossarm: 2 Deg true Chart

Last calibration date: 06/19/97 Slope: 1.000 1.000 Int.: 0.0 0.0

Audit Point	Degrees Reference	Degrees Chart	Diff. Chart	Degrees DAS	Diff. DAS
1	92	#N/A	#N/A	97	5
2	182	#N/A	#N/A	187	5
3	272	#N/A	#N/A	282	10
4	362	#N/A	#N/A	369	7

Audit Criteria: +/- 5 degrees

### AeroVironment Environmental Services Inc. AMBIENT TEMPERATURE

Date: 06/26/97

Site Name: LAX

Start: 15:30 PDT

Operator: SCAQMD

Finish:

16:00 PDT

Project: SCAQMD Upper Air

Audited By: Alex Barnett

Commence of the second

Witness: Kevin Durkee

Model: 083C-1-35

Manufacturer: Met One Serial No.: 2348

Sensor Ht.: 20'

Lower Range:

-50 Deg C

Upper Range:

50 Deg C

Last calibration date: 06/19/97

Cal. Factors Chart

DAS

Slope: Int.: 1.000 0.000 1.000 0.000

Temperature Audit Point

Deg C Deg C Diff. Chart

Deg C DAS

Deg C Diff. DAS

1

24.5 #N/A

Chart #N/A

24.8

0.3

Audit Criteria:

Deg C

Input

+/- 1.0 degree Celsius

# AeroVironment Environmental Services Inc. RELATIVE HUMIDITY

Date: 06/26/97 Start: 16:00 PDT

Finish: 16:10 PDT

Audited By: Alex Barnett Witness: Kevin Durkee

Manufacturer: Met One Model: 083C-1-35

Site Name: LAX
Operator: SCAQMD

Project: SCAQMD Upper Air

Serial No.: 2348 Sensor Ht.: 20'

Psychro. Units:Deg C

Last calibration date: 06/19/97 Cal. Factors

Chart DAS Slope: 1.000 1.000 0.00 0.00 Int.: R.H. R.H. R.H. R.H. R.H. R.H. Audit Input Chart Diff. DAS Diff. Chart DAS Point 59.2 30.0 -29.2 59.5 0.3 1

Audit Criteria: N/A

Equivalent Dew Point	Deg C Input	Deg C Chart	Deg C Diff. Chart	Deg C DAS	Deg C Diff. DAS
1	16.0	5.8	-10.2	16.1	0.1

Audit Criteria: +/- 1.5 degrees Celsius

### Radar Profiler - Sodar Wind Speed Comparison

Site: Los Angeles International Airport Date: July 6 - 15, 1997

Measurements Group: NOAA-ETL Radar Profiler: NOAA-ETL

and the second second

Audit Sodar: AeroVironment Model 2000

### Low Mode of Operation

Overall Difference	Wind
Radar Profiler - Sodar	Direction
	(m/s)
Average:	7
Maximum:	160
Minimum:	-133
Standard Deviation:	42
Root Mean Square (RMS):	42

-6				Wind Direct			VP - Sodar)				······································		
6 -19 -20 -31 -23 -45 -6 8 74 -110 -118 -16 6 -12 2 -1 50 10 8 2 -64 -97 160 -9 9 17 23 -47 -80 160 -9 9 17 23 -47 -80 160 -9 9 17 23 -47 -80 160 -9 9 17 23 -47 -80 170 -9 170 -		159	215				439	495	551	607	663	719	775
6 -12							-45						-115
24		6	-12							-64			
S		1							23	-47	-80		
-10	İ	1 1						12		1			
-8	i												
Average:    1	İ	1 1									-		
3		1 1							-54	1			
-10		1 !											
6 14 7 -94 26 -55	İ			r						j	1		
-8										-	- 1		
19		1 1							l				
-52		ļ	19		29				- 1		Ì		
-19		1 [	55	27	-52	8	17		l	ľ	ļ		
18	ļ			-43	15						İ		
1	1								į				
Average: 0 6 8 17 12 1 -1 7 -12 -96 21	ļ	1 1						ŀ	[				
12	i	1 1							İ				
28								[		-			
Average: 0 6 8 8 17 12 1 -1 7 -12 -96 21 -		l f						ŀ					
Average: 0 6 8 17 12 1 -1 7 -12 -96 21 -		1							- 1	1			
Average: 0 6 8 17 12 1 -1 7 -12 -96 21 -													
22		1							i		į		
18 24 37 25 24 43 44 23 44 44 24 45 45 45 45 45 45 45 45 45 45 45 45 45		1							į	}			
23		1 1						1	1				
16 -13 -9 -37			23		-13				İ		ŀ		
Average: 0 6 8 17 12 1 -1 7 -12 -96 21	,			22	-2								
Average: 0 6 8 17 12 1 -1 7 -12 -96 21													
7 27 29 42 1 38 30 22 1 19 10 2 37 2 64 29 33 3 4 10 10 18 -125 36 7 114 -30 -3 49 -23 -8 44 22 -65 33 -4 -59 16 50 6 50 50 -79 17 -133 -6 -5 -45 -37							1		1				
1 38 30 22 37 2 64 29 33 3 7 4 10 18 -125 36 7 7 114 -30 -3 49 -114 -30 -23 -8 44 22 -65 33 -4 -59 16 50 6 50 -79 17 -133 -6 -5 -45 -37 -133 -133 -133 -133 -133 -133 -133									1	i			
19 10 2 37 2 64 29 33 -4 77 4 10 18 -125 36 7 -1 21 29 -114 -30 -3 49 -23 -8 44 22 -65 33 -4 -59 16 50 6 50 -79 17 -133 -6 -5 -45 -37 -12 -96 21		1											
Average: 0 6 8 17 12 1 -1 7 -12 -96 21		1			30		ļ		Į.		ļ		
Average: 0 6 8 17 12 1 -1 7 -12 -96 21	Ĭ.	1			20		İ				ì		
18 -125 36 7 -1 21 29 -114 -30 -3 49 -23 -8 44 22 -65 33 -4 -59 16 50 6 50 -79 17 -133 -6 -5 -45 -45 -37 Average: 0 6 8 17 12 1 -1 7 -12 -96 21		j									ı		
Average: 0 6 8 17 12 1 -1 7 -12 -96 21 -		1 ]							1				
Average: 0 6 8 17 12 1 -1 7 -12 -96 21 -		1 1					1		1				
Average: 0 6 8 17 12 1 -1 7 -12 -96 21			-30	-3		İ		1	i	į	1		
Average: 0 6 8 17 12 1 -1 7 -12 -96 21 -							į	1		- 1			
50													
50 -79 -133 -6 -5 -45 -37 -8 17 12 1 -1 7 -12 -96 21 -				-59		1							
Average: 0 6 8 17 12 1 -1 7 -12 -96 21				1				}	ŀ				i
Average: 0 6 8 17 12 1 -1 7 -12 -96 21 -								ĺ					
-5 -45 -37 Average: 0 6 8 17 12 1 -1 7 -12 -96 21 -		]		Į.	-133		1	İ	-		1		
Average: 0 6 8 17 12 1 -1 7 -12 -96 21 -								}		- 1			
Average: 0 6 8 17 12 1 -1 7 -12 -96 21 -	·				-			1	- 1	ł	ŀ		j
Average: 0 6 8 17 12 1 -1 7 -12 -96 21 -		[ [						1	-	l			
	Average:	0		8	17	12	1	-1	7	-12	-96	21	-115
									63	75			#DIV/0!
													115
											1		-115 -115

### Radar Profiler - Sodar Wind Speed Comparison

Site: Los Angeles International Airport

Date: July 6 - 15, 1997

Measurements Group: NOAA-ETL

Radar Profiler: NOAA-ETL

Audit Sodar: AeroVironment Model 2000

### Low Mode of Operation

Overall Difference	Wind
Radar Profiler - Sodar	Speed
	(m/s)
Average:	-1.4
Maximum:	3.5
Minimum:	-4.4
Standard Deviation:	1.2
Root Mean Square (RMS):	1.8

	· · · · · ·	٧	Vind Speed	Difference ange Gates		- Sodar)						
	159	215	271	327	383	439	495	551	607	663	719	775
	-1.4	-0.6	-0.8	-1.1	-0.4	-1.6	-1.6	0	0	-2.5	-1.4	-2.4
	-0.3	-1.9	-1.3	-1.9	-2.2	-3.2	-1.6	0.3	-1.3	-1.5	-1.9	
		-2	-1.2	-2.7	-1	-2.2	-1	0.1	-1.2	-1.8		
		-1.2	-1.9	-1.2	-1.3	-0.9	-2.3	-1.7	-	ŀ	-	
		-0.7	-0.6	-1.3	-3	-0.7	-0.7	-2.8	ŀ			
		-1.8	-1.5	-1.4	-1.9	-2	-3.1	-3				
		-1.7	-2.7	-0.8	-2.5	-1.6	-2.9	-2.8		į		
		-2.5 -2.4	-2.3 -1.2	-1.7 -0.6	-3.5 -4.4	-0.8 -0.2	-3.4 -3.4		[			
		-1.6	-1.7	-1.3	-2.3	-2.1	-3.6		i	i		
]		-1.9	-3.3	-3.7	-1.8	-1.9	-2.3					
		-1.4	-2.1	-2.6	-1,7	-2.1	-2.8		- [	i		
<u> </u>		-2	-2.6	-1.6	-1.2	-2.4	-1.4					
]		-2.1	-1.4	-3.1	-1.4	-2			•			
]		-2.4	-4.2	-2	-1	-0.9		- 1	!			
1 1		-4.2	0.3	-2.1	-0.4	-2		- 1				
1 1		-2.4	1.5	1.3	-0.8	-2.7		ĺ				•
] ]	İ	-1	0.7	0.4	-1.6	-2.3		ļ				
]		-1.5	0	0.7	-1.6	-1		İ	- 1	į		
1 1		-1	-1.4	1.5	-1.6	-1.9				ŀ		
	ŀ	-0.4	-0.4	-0.2	-1.7	-1.5				- 1		
j		1.3 0.5	0.6	-1.7 -0.8	-1.7 -1.8	-1.7 -2.4						
		-0.8	0.4	-1.3	-0.3	-1.4		1		ŀ		
		-1.7	-1	-2.7	1.1	-1				İ		i
		0.1	-0.5	-1.2	-0.7			1		i	1	
		0.5	-3.8	-1.6	-1.5	1		+				
'		-1.7	-0.4	-1.6	-0.4	i				1	1	
	-	-0.4	-2.2	-2	-2.6			1			.	
		-3	-2.1	1.6	-0.6					ŀ		
	1	-1.9	-2.1	1	-2.1							
	Ì	-0.4	2.4	0.9	-1.7				1		1	
	- 1	-1.3	1.6	2.2	-2			<b> </b>			1	
1	1	-1.9	-0.6	-2.2	-0.6						i	
	- 1	-1.6 -2.6	-0.9 -0.5	-1.2 -0.7	0.6 -2		1		1			
	}	-2.3	3.5	-0.8	-0.1			İ	1			
	!	-3.2	-1.5	-1.7	-1.7				- 1			
		-1.3	-2.6	-0.3				[	1			
	.	-1.3	-2.4	0.8	i				İ	1	1	
		-1.4	-2.7	1.1				-	-			
	1	-1.4	-2.8	-1.3							İ	
		-1.8		-0.7			l l	ł			İ	,
		-0.2	]	-1.1						- 1		
		-1.1	1	-2.1				-	[		}	
	ł	-1.9	1	ĺ			Ī					
]		-2.5 -1.7		ŀ				1		1	j	
		-3.3	l		1	- 1	Î					•
Average:	-0.9	-1.5	-1.1	-1.0	-1.5	-1.7	-2.3	-1.4	-0.8	-1.9	-1.7	-2.4
Std Dev:	0.8	1.0	1.6	1.3	1.1	0.7	1.0	1.5	0.7	0.5	0.4	#DIV/0!
RMS:	1.0	1.8	1.9	1.6	1.8	1.9	2.5	2.0	1.0	2.0	1.7	2.4
Maximum:	-0.3	1.3	3.5	2.2	1.1	-0.2	-0.7	0.3	0.0	-1.5	-1.4	-2.4
Minimum:	-1.4	-4.2	-4.2	-3.7	-4.4	-3.2	-3.6	-3.0	-1.3	-2.5	-1.9	-2.4

#### Radar Profiler - Sodar Wind Speed Comparison

Site: Los Angeles International Airport Date: July 5 - 15, 1997 rements Group: NOAA-ETL Radar Profiler: NOAA-ETL Audit Sodar: AeroVironment Model 2000

And the second of the second of the second

### High Mode of Operation

Overall Difference	Wind
Radar Profiler - Sodar	Direction
	(m/s)
Average:	-8
Maximum:	179
Minimum:	-143
Standard Deviation:	48
Root Mean Square (RMS):	48

	'	Wind Direc	tion Differe	nce (deg. F	WP - Sodi	ar)	
	194	292	Range Ga 390	tes (meters 488	586	684	782
:	57	-32	-22	-27	40	-115	-110
ľ	7	-1	66	5	4	-93	
1	3	-24	-39	2	21	179	
	3	32	-19	-9 19	-73 78	-90	
	26 -83	-28 -23	-12 -4	19	-60		
	-125	-29	25	17	-50	Ì	
	-71	11	-8	-122			
	-31	-28	8	-90			
	-64 -25	-39 -39	-105	15 32			
	-20	-12	103	29			
	-7	6	20	34			
	0	8	11	33			
	-29	-14	44	44			
	-41 -114	-56 -64	50 58	-24 6		l	i i
i	-80	~6	23	-48			[
	-69	18	19	-98			
1	-9	-31	23				
1	-4	40	3				
1	-104	54	-3 -69	-52			
1	-104 66	23 15	-09 -18	-52 -87		1	
1 .	-42	17	10	",		1	
1	. 20	-84	-2				
	32	15	27				1 1
	24	28	26	. !			1
	28 24	.7	29 20			1	! !
]	30	2	47				
1	-84	35	9				
i	28	41	-39				) j
	36 47	32 -10	-142 3	i			
1	36	13	25				
1	9	16	27				
	-25	72	16				
	-12	59	33				
	-24 2	32	30 14				
	-2	17 <sup>1</sup>	. 11	i i			
	-13	80	-117				
	-9	-103					
1	-23	-101					
	-13						1
	-17 -22						
	5						1
	-30						1
	-11.						
	-31 -26						]
	-13						
	16	!					İ
	.ej	1					
	11						
	6	Į l					
	9						
	-5						
	-48						
	-12	]					
	26						
	-21 -20						
1	-3						
	12						
	8	)					
	34						
	19						
	36 19	l l					
	8						
	50	}					
1	-143						
	-118						
Average:	-114	-1	2	-12	-6	-30	-110
Sid Dev:		41	43	48	57	140	#DIV/D!
RMS:		40	43	48	53	125	110
Maximum: Minimum:		80	66	46	78	179	-110
		-103	-142	-122	-73	-115	-110

#### Radar Profiler - Sodar Wind Speed Comparison

Site: Los Angeles International Airport Date: July 6 - 15, 1997 Measurements Group: NOAA-ETL Radar Groüjer: NOAA-ETL Audis Sodar: AeroVironment Model 2000

High Mode of Operation

Overall Difference	Wind
Radar Profiler - Sodar	Speed
	(m/s)
Average:	-1.4
Maximum:	2.3
Minimum:	-4.2
Standard Deviation:	1.1
Rool Mean Square (RMS):	1.8

	Wind Speed Difference (m/s, RWP - Sodar)						
	404	202	Range Gar	es (meters	F96	604	700
	194 -0.6	292 -0.8	390 -0.4	488 -1,4	586 0.8	684 -2.7	782 -1.4
	-0.2	-2.3	-1.3	-0.9	1.1	-1.8	-1.4
	-1.1	-0.3	-0.8	-1.7	-0.3	-1.6	
	-2.2	-2	-1.2	-2.1	-1.7	-1.4	
	-2.4 -0.8	-0.6 -0.8	-3 -2.1	-2.1 0.4	-3.2 -3		
	-1.4	-0.6	-2.2	-2.1	-2.5		
	-3.2	-1.3	-2.9	-1.9			
	-2.8	-1.9	-3.8	-1.2			
	-3.5 -2.1	-2.3 -0.1	-1.4 -1.1	-1.9 -2.1	İ		
	-0.9	-2.2	-2.2	-2.1			
	-1.7	-2.7	-1.2	-1.6			
	-0.8	-1	-1.2	-0.6			
	-1,1 -0.9	-1.8 -0.9	-0.5 -0.4	-1.3 -2.9			
	-0.9	-3.4	-0.6	-2			
	-2.5	-0.6	-0.9	-2.3			
	-4.2	-2.5: -1.1	-0.8	-2.5			
	-0.5 -2.2	-1.1	-0,2 -1.6	2.7 -2.1			
,	-1.6	0.4	-2	-1.5			
ļ	-0.8	-0.5	-1.5	-2			
	-2.2 -1.7	-1.5 -0.9	-1.9 -2.3	-2.1			
	-2.2	-1.3	-2.3 -1.7				
ļ	-3	-3.3	-0.2				
	-1.5	-0.8	0.5				
	-1 0.4	-1.7 -1.7	0.7 -0.7				
	0.4	-1.9	-1.7	ĺ			
	-2.6	!	-1.5				1
	-0.9 -1.7	1.1 1.4	-3.5 -2.1				
	-0.4	-1.6	-1.5				
	1.1	-1.2	-2.2				
	0	-1.5	-2				
	-1.9 -1.3	-2 -1	-1.6 -0.7				
]	-2.5	0.4	0.8	1			
	-2.3	-1.2	-1.9				
	-3.9 -3.7	-1.5 -1.3	-0.1 -0.8				
	-3	-1.8	-0.0				
	-1.2	-0.1				İ	
ŀ	-3.9						
	-1.2 -2						
	-2.7						
	-1.3						
	-3 -2.8						
	-2.2						
	-1.5						
	-1.3 -1.1						
	-0.2						
- 1	-1.2						
	-2.3						
1	-2.5 -1.2						
Į	-1.2 -0.3				İ		
ļ	-4						
ļ	-0.9						
Į	-1.2 -1.6	ļ					1
Į	-0.3	1					
İ	2.3	- 1					
	-1	1		1			
	-12	- 1					
	0]	1					
	-0.7			ľ			
	-1.4 -2.3						
	-0.6						
	-2.1						
Average:	ō	-1.1	·1.3	-1.8	-1.3	-1.9	-1,4
Std Dev:		1,1	1.0	0.7	1.8	0.6	#DIV/0!
RMS: Maximum:		1.6	1.7	1.9	2.1	1.9	1.4
Maximum; Minimum;		1.4 -3.4	0.8 -3.8	0.4 -2.9	1.1 -3.2	-1.4 -2.7	-1.4 -1.4

# SCOS97-NARSTO Audit Report Radar Profiler - Rawinsonde Wind Comparison

Site: LAX

Date: June 26 - 27, 1997

Measurements Group: SCAQMD

Radar Profiler: Radian LAP-3000 Audit Rawinsonde: VIZ Model W-9000

High Mode	Wind
Overall Difference	Speed
RWP - Rawinsonde	(m/s)
Average:	-2.4
Maximum:	4.0
Minimum:	-10.6
Standard Deviation:	3.2
Root Mean Square:	4.0

High Mode	Wind
Overall Difference	Direction
RWP - Rawinsonde	(deg)
Average:	-9
Maximum:	149
Minimum:	-177
Standard Deviation:	86
Root Mean Square:	86

	WS Difference (m/s)					
	6/26/97	6/26/97	6/27/97			
Altitude	2100	1500	700			
194	-6.2	-3.8	-0.9			
292	-5.7	-2.7	-2.4			
390	-5.6	-0.8	-0.3			
488	-7.1	-1.0				
586	-10.4	-3.0	-2.0			
684	-10.6		-1.0			
782	-8.8	-1.4	-4.1			
880	-4.4	-2.6	-5.3			
978	0.5	-1.8	-3.1			
1076	-0.8		0.2			
1174			3.2			
1272	-6.6	-1.1	0.1			
1370	-2.5	-0.9	4.0			
1468		-0.9	3.7			
1566		-2.0	0.9			
1664		-3.7	-1.4			
1762		-4.7	2.0			
1860			-0.3			
1959			2.3			
2057			-1.0			
2155						
2253 2351		-1.7				
2449	i	0.1				
2547		· · · · · ·				
2645						
2743						
2841			-2.6			
2939	-6.2		-1.2			
3037	5.2		-0.2			
3135	-8.4		1.7			
3233	-4.7	-1.8				
3331	-1.5					
3429	-1.1					
3527	-3.5					
3625	-6.9	-0.3				
3723			}			
3821			ľ			
3919						
Average:	-5.3	-1.9	-0.4			
Maximum:	0.5	0.1	4.0			
Minimum:	-10.6	-4.7	-5.3			
Std Dev:	3.2	1.3	2.4			
RMS:	6.1	2.3	2.4			

	WD Difference (deg)					
6/26/97 6/26/97 6/27/97						
Altitude	2100	1500	700			
194	44	-12	-156			
292	49	-13	109			
390	61	25	149			
488	58	73				
586	14	130	-142			
684	-36		-76			
782	-51	-1	-38			
880	-64	6	-45			
978	-40	-4	-116			
1076	28		-143			
1174			-161			
1272	147	8	-177			
1370	-72	7	147			
1468		41	130			
1566		43	106			
1664		43	74			
1762		80				
1860			85			
1959			80			
2057			78			
2155						
2253						
2351		-14				
2449		-6				
2547						
2645						
2743						
2841			-101			
2939	-173		-97			
3037			-98			
3135	-88		-103			
3233	-41	-75				
3331	-35					
3429	-47					
3527	-65					
3625	-77	37				
3723		1				
3821						
3919						
Average:	-20	20	-23			
Maximum:	147	130	149			
Minimum:	-173	-75	-177			
Std Dev:	72	45	116			
RMS:	73	49	116			

### SCOS97-NARSTO Audit Report Radar Profiler - Rawinsonde Wind Comparison

Site: LAX

Date: June 26 - 27, 1997

Measurements Group: SCAQMD

Radar Profiler: Radian LAP-3000 Audit Rawinsonde: VIZ Model W-9000

Low Mode	Wind
Overall Difference	Speed
RWP - Rawinsonde	(m/s)
Average:	-3.2
Maximum:	1.2
Minimum:	-12.5
Standard Deviation:	3.5
Root Mean Square:	4.7

11 11000		*****			COM INIOGC	1	111113	1
rall Differe	ence	Speed			Overall Differ	ence	Direction	İ
P - Rawin	sonde	(m/s)			RWP - Rawin	sonde	(deg)	ļ
rage:		-3.2			Average:		21	Į
imum:		1.2			Maximum:		155	İ
imum:		-12.5			Minimum:		-74	i
ndard Dev	iation:	3.5			Standard Dev	riation:	55	İ
t Mean So	quare:	4.7			Root Mean S	quare:	58	ļ
			'	'				•
	WS Differen	nce (m/s)				WD Differe	nce (deg)	
	6/26/97	6/27/97	6/27/97			6/26/97	6/27/97	ſ
Altitude	2100	700	1500		Altitude	2100	700	l
159					159			ſ
215	-5.7		-2.1		215	53		l
						i		1

Low Mode

L	AA2 DILICIE	ice (iiva)	
	6/26/97	6/27/97	6/27/97
Altitude	2100	700	1500
159			
215	-5.7		-2.1
271	-6.1	-3.4	-1.4
327	-5.7	-1.3	0.6
383	-6.8		-1.3
439	-7.8	-2.4	-2.3
495	-8.6		-1.0
551 <sup>1</sup>	-12.5	-1.6	-1.7
607	-12.0	-2.6	
663	-11.1	-3.8	-0.3
719	-8.9	-3.9	,
775	-8.0	-4.5	-2.4
831	-7.6	-2.1	-2.7
887	-4.7	0.2	-3.0
943		0.3	-1.4
999	ì	-0.8	-1.2
1055	1.2	-0.4	
1111	-0.4	0.0	1
1167		- 1	j
1223	-1.4		
1279	-9.0		-0.6
1335		-0.4	-0.9
1391		-0.4	-1.3
1447		-0.4	0.5 -1.3
Average: Maximum:	-6.8 1.2	-1.6 0.3	-1.3 0.6
Minimum:	-12.5	-4.5	-3.0
Std Dev:	3.8	1.6	1.0
RMS:	7.7	2.2	1.6
INIV.	1.7		1,0]

WD Difference (deg)					
	6/26/97	6/27/97	6/27/97		
Altitude	2100	700	1500		
159.					
215	53		-16		
271	67	-51	1		
327	61	-23	29		
383	62		81		
439	59	125	123		
495	54		149		
551	47	90	155		
607	19	43	]		
663	-21	20	-31		
719	-44	41			
775	-49	19	-13		
831	-60	1	-14		
887	-74	1	-27		
943		-3	-30		
999		-3 -2 -9	-25		
1055	10				
1111	33	-6			
1167			1		
1223	149				
1279	70		6		
1335		-12	11		
1391		-17	19		
1447		-24	44		
Average:	26	11	27		
Maximum:	149	125	155		
Minimum:	-74	-51	-31		
Std Dev:	59	43	63		
RMS:	62	44	66		


Date: 6/26/97 Start: 07:00 PDT End: 07:34 PDT

Key Person: Kevin Durkee Auditor: Alex Barnett

Instrument: Radian LAP-3000

RASS	RASS	Airsonde	
Alt	Tν	Tv	Diff.
(m)	(oC)	(oC)	(oC)
1547	-950	19.7	NA
1487	-950	19.9	NA
1427	-950	19.9	NA
1367	-950	20.3	NA
1307	-950	20.8	NA
1247	-950	21.3	NA
1187	21.4	21.7	-0.3
1127	21.1	21.9	-0.8
1067	20.9	21.7	-0.8
1007	20.4	20.2	0.2
947	19.5	19.1	0.4
887	18.7	19.1	-0.4
827	15.8	18.1	-2.3
767	14.4	14.2	0.2
707	14.3	14.3	0.0
647	14.5	14.9	-0.4
587	14.7	15.5	-0.8
527	15.7	16.0	-0.3
467	15.9	16.6	-0.7
407	16.5	17.1	-0.6
347	16.4	17.8	-1.4
287	16.3	18.4	-2.1
227	17.5	18.8	-1.3
167	18.3	19.3	-1.0

Site Name: LAX Airport Project: Upper-Air Audits Measurement Org.: SCAQMD



1535094

0.3

3.0

 Results Summary

 Min. Diff.:
 -2.3

 Max Diff.:
 0.4

 Ave. Diff.:
 -0.5

 Std. Dev.:
 0.9

Audit Criteria: +/- 1oC

Sonde Pressure (mb): 1010.4 Ref Pressure (mb): 1011.1 Difference (mb): -0.7

Audit Sonde Data

Sonde Serial #:

Td offset (oC):

RH offset (%)

Comments: The sonde data was vertically averaged to match the RASS levels.

The sonde Td and Tw offsets were included in the Tv calculations.

Date:

6/26/97

Start: 15:00 PDT

End: 15:32 PDT

Key Person: Kevin Durkee

Auditor: Alex Barnett


Instrument: Radian LAP-3000

RASS	RASS	Airsonde	
Alt	Τv	Τv	Diff.
(m)	(oC)	(oC)	(oC)
1607	-950	21.2	NA
1547	-950	21.5	NA
1487	-950	21.9	NA
1427	-950	22.2	NA
1367	23.7	22.3	1.4
1307	24	22.5	1.5
1247	23.8	22.5	1.4
1187	23.2	22.0	1.2
1127	23.1	21.3	1.8
1067	21.7	19.3	2.4
1007	21	19.1	1.9
947	21.2	19.5	1.7
887	21.1	19.8	1.3
827	20.4	19.6	0.8
767	19.3	19.6	-0.3
707	18.5	19.3	-0.8
647	18.5	17.8	0.7
587	18	16.8	1.2
527	17.5	16.8	0.8
467	17.3	16.6	0.7
407	17.6	16.6	1.0
347	18.1	16.6	1.5
287	18.5	16.9	1.6
227	18.8	17.6	1.2
167	19.4	18.2	1.2

Site Name: LAX Airport

Project: Upper-Air Audits

Measurement Org.: SCAQMD



Min. Diff.:

8.0

Max Diff.: Ave. Diff.: 2.4

Std. Dev.:

1.5 0.4

Audit Criteria: +/- 1oC

Audit Sonde Data

Sonde Serial #:

1536221

Td offset (oC):

-3.3

RH offset (%)

2.0

Sonde Pressure (mb):

1010.4

Ref Pressure (mb):

1008.6

Difference (mb):

1.8

Comments: The sonde data was vertically averaged to match the RASS levels.

The sonde Td and Tw offsets were included in the Tv calculations.

Date:

6/26/97

Start: 21:00 PDT End: 21:27 PDT

Key Person: Kevin Durkee

Auditor: Alex Barnett

Instrument: Radian LAP-3000


IDACC.	DACC	Aireanda	1
RASS	RASS	Airsonde	D:E
Alt	Tv (=C)	Tv	Diff.
(m)	(oC)	(oC)	(oC)
1607	21.8	21.2	0.6
1547	22.1	21.5	0.7
1487	22.3	21.5	0.8
1427	23.0	22.0	1.0
1367	23.3	22.0	1.3
1307	23.0	22.0	1.0
1247	22.3	22.2	0.1
1187	21.2	21.8	-0.6
1127	20.5	20.3	0.2
1067	20.2	19.8	0.4
1007	20.4	19.8	0.6
947	19.9	19.5	0.4
887	20.0	19.1	0.9
827	20.3	19.4	0.9
767	19.8	19.3	0.5
707	17.9	17.7	0.2
647	16.2	16.3	-0.1
587	15.8	15.7	0.1
527	16.3	15.7	0.6
467	16.8	16.2	0.6
407	17.4	16.5	0.9
347	17.9	17.3	0.6
287	18.4	17.8	0.6
227	19.1	18.5	0.6
167	20.0	19.0	1.0

Min. Diff.: -0.6 Max Diff. : 1.3 Ave. Diff.: 0.6

Std. Dev.: 0.5

Audit Criteria: +/- 1oC

Site Name: LAX Airport Project: Upper-Air Audits Measurement Org.: SCAQMD



Audit Solide Dai	¢
Sonde Serial	#

1535429

Td offset (oC): 2.4 RH offset (%) 0.0

Sonde Pressure (mb): 1010.7 Ref Pressure (mb):

Difference (mb):

1010.4 0.3

Comments: The sonde data was vertically averaged to match the RASS levels. The sonde Td and Tw offsets were included in the Tv calculations.

Date:

6/27/97

Start: 11:00 PDT

End: 11:30 PDT

Key Person: Kevin Durkee

Auditor: Alex Barnett

Instrument: Radian LAP-3000

RASS	RASS	Airsonde	
Alt <sup>.</sup>	Tv	Tv	Diff.
(m)	(oC)	(oC)	(oC)
1547	-950	19.3	NA
1487	-950	19.6	NA
1427	-950	19.5	NA
1367	-950	19.8	NA
1307	-950	20.0	NA
1247	19.9	20.5	-0.6
1187	20	21.0	-1.0
1127	20	21.3	-1.3
1067	19.8	21.8	-2.0
1007	19.4	22.3	-2.9
947	18.4	22.1	-3.7
887	16.9	18.8	-1.9
827	16.1	16.8	-0.7
767	16.3	17.3	-1.0
707	16.6	17.8	-1.2
647	17	18.2	-1.2
587	17.1	18.6	-1.5
527	17.3	19.0	-1.7
467	17.4	19.4	-2.0
407	17.6	19.7	-2.1

Results Summary

Min. Diff. :


Max Diff. : -0.6 Ave. Diff.: -1.7

-3.7

Std. Dev.: 1.1

Audit Criteria: +/- 1oC

Site Name: LAX Airport Project: Upper-Air Audits Measurement Org.: SCAQMD



Audit Sonde Data

Sonde Serial #: 1535438

Td offset (oC): -0.1

RH offset (%) 1.0

Sonde Pressure (mb): 1013.3

Ref Pressure (mb): 1013

Difference (mb): 0.3

Comments: The sonde data was vertically averaged to match the RASS levels. The sonde Td and Tw offsets were included in the Tv calculations.

# NORTON (NTN)

# SCOS97-NARSTO AUDIT SUMMARY RADAR PROFILER/RASS/SODAR/SURFACE METEOROLOGY

Site:

San Bernardino (Norton)

**Audit Dates:** 

6/20/97

Instrumentation Audited:

Radar Profiler, RASS, Surface Meteorology

Key Person(s):

Reggie Smith

Auditor:

Alexander N. Barnett

The purpose of this summary is to provide a preliminary report of any significant audit findings. The site operator is the CARB technician who has operated RWP and RASS for a number of field programs and is very familiar with the systems.

Key elements of the audit are identified below.

### **AUDIT INSTRUMENTATION**

No problems were encountered with the audit instrumentation.

### SITE CHARACTERISTICS

- 1. The site is located under the approach to the San Bernardino Airport (formerly Norton AFB). This does not present a problem due to very light air traffic into and out of this airport.
- 2. The site is located approximately 100 feet north of Central Avenue. Traffic is approximately 350 vehicles per hours.
- 3. Power lines 50' high are approximately 100' south of the site.
- 4. Trees approximately 50' tall are approximately 200' south of the site.
- 5. Power lines 50' high are 600' to the east.
- 6. Power lines 50' high are 600' to the north.

### SYSTEM AUDIT NOTES

 The RASS is set to collect data at 210 meter intervals starting at 285 meters up to 2185 meters. Collecting RASS in this mode may miss much of the surface stability structure. SCOS97-NARSTO Audit Summary

Site: San Bernardino (Norton)

Page 2

2. The high mode winds are set to collect data at 210 meter intervals with a pulse length of 400 meters. Other participants are collecting the high modes winds at 100 meter intervals.

### POTENTIAL ACTIVE NOISE SOURCES

None noted.

### POTENTIAL PASSIVE NOISE SOURCES

1. Power lines to the south may produce clutter when it is windy.

### ANTENNA LEVEL AND ALIGNMENT

- 1. Antenna orientation: Audit = 218°. Station = 216°. Okay.
- 2. Antenna level: NW-SE =  $0.9^{\circ}$ , NE-SW =  $0.3^{\circ}$ . NW-SE level exceeds the criteria of  $\pm 0.5^{\circ}$  and should be adjusted.
- 3. Acoustic source level: Okay.

### RADAR PROFILER PERFORMANCE AUDIT

No applicable. System audit only.

### RASS PERFORMANCE AUDIT

Not applicable. System audit only.

### RADAR PROFILER DATA INTERNAL CONSISTENCY

No problems noted.

### RASS DATA INTERNAL CONSISTENCY

No problems noted.

### SURFACE METEOROLOGY SYSTEM AUDIT

- The surface meteorology, with the exception of relative humidity and the wind sensor crossarm orientation was not audited. CARB uses a snorkel truck to reach the sensor which was not available on the day of the audit.
- 2. The trees to the south of the site present an obstruction to the wind measurements. Objects such as buildings and trees should be at least 10 times

SCOS97-NARSTO Audit Summary


Site: San Bernardino (Norton)

Page 3

the height of the object away from the wind sensors to not be an obstruction in accordance with the EPA recommended guidelines.

- 3. The wind vane is warped and should be changed.
- 4. Relative Humidity and the wind sensor crossarm were both within the audit criteria.


# San Bernardino (Norton) Site Vista Diagram




View of Site



North View




East View



Northeast View




Southeast View




South View





West View



Northwest View

· ·			
	•		

### SCOS97-NARSTO

## SITING AND SYSTEM AUDIT FORM

MEASUREMENTS GROUP: CARB

SITE NAME AND LOCATION: San Bernardino Airport (Norton)

AUDITOR: Alex Barnett

DATE: June 20, 1997

KEY PERSON: Reggie Smith

## I. Observables

# A. Meteorological

Observable	Method	Manufacturer	Model	Serial #	Range
Upper level winds and virtual temp.	Radar profiler and RASS	Radian	LAP-3000		
Wind speed		Met One	010C	P1068	0 - 50 m/s
Wind dir.		Met One	020C	P3074	0 - 540°
Amb. Temp.		Met One	060-A	P8708	
Rel. Hum.		Met One	083	P6285	0 - 100%

## Comments:

Are there any required variables which are not measured?	No
Are there any methods and/or equipment that are not in the SOP?	No
Do any operating ranges differ from those specified in the SOP?	No
Are there any significant differences between instrumentation on site and the SOP?	No

# B. Auxiliary Equipment

Туре	Manufacturer	Model	Serial #	Last Calibration Date
Radar panel	Ball	915 MHz	0111-0114	
Final amplifier	Radian		CARB 2	
Audio amp.	Peavey	CS-800X	07432369	
Interface	Radian	LAP-3000	7204	
Receiver/Mod.	Radian	LAP-3000	7188	
Radar Comp.	IBM	6492-L4F	23CHKVD	
Gateway Comp	IBM	6492-L4F	23CHKMV	
Data logger	ESC	8800	1447	

## Comments:

# B. Station Check Equipment

Туре	Manufacturer	Model	Serial #	Comments
Ear defenders				
Bubble level				
Ladder				

## Comments:

# II. Sensor/Probe height and Exposure

## A. Radar Profiler and RASS

	Variable	Value	Meet SOP (Yes/No)
1.	Orientation	218°	Yes
2.	Level	NW-SE: 0.9°	No <sup>2</sup>
		NE-SW: 0.3°	
3.	Distance to closest obstruction	None	Yes
4.	Distance to closest active noise source	200'	Yes <sup>1</sup>

- Power lines and trees to the south of the site may produce ground clutter during windy conditions. It was relatively calm during the audit. No evidence of ground clutter was present during that period.
- 2. NW-SE level should be adjusted.

## B. Surface Meteorology

Variable	Value	Meet SOP (Yes/No)
Height of wind sensors above ground	10 meters	Yes
Distance to nearest obstacle	200'¹	No
3. Is separation at least 10x obst. Height?	Yes	Yes
4. Are instruments on a rooftop?	No	NA
5. Is exposure 1.5X height above the roof?	NA	NA
6. Arc of unrestricted flow?	360°	Yes
7. Height of temp sensor above ground.	3 meters	Yes
8. Distance of temp sensor from obst.	None	yes
9. Hgt of Dew pt/RH sensor above ground.	3 meters	Yes
10. Distance Dew pt/RH sensor from obst.	None	Yes
11. Are the distances 4X from obst. Hgt.?	NA	NA
12. Is sensor shielded/motor asp?	Yes	Yes
13. Are temp/Dew pt/RH sensor above representative terrain?	Yes	Yes
14. Are there any significant differences between the on site equipment and the monitoring plan?	No	Yes

### Comments:

1. Trees to the south of the site are closer than the EPA recommended criteria of 10 times the height of the potential obstruction.

# III. Operation A. Radar Profiler, RASS, and Surface Meteorology

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is all instrumentation operational?	Yes	Yes
2.	Are all cables secure?	Yes	Yes
3.	Are all cables connected according to SOPs or instrument manuals?	Yes	Yes
4.	Are connections clean and rust free?	Yes	Yes
5.	Are serial numbers available?	Yes	Yes
6.	Do data system times agree with audit times. If not, what is the deviation?	Yes	Yes
7.	Is the printer functional?	NA	Yes
8.	Overall, is the site maintenance sufficient to meet the DQOs?	Yes	Yes

## Comments:

## B. Radar Profiler Settings

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Software version?	POP-3 v1.41B	Yes
2.	High mode wind pulse length?	400 meters	Yes
3.	Low mode wind pulse length?	60 meters	Yes
4.	Time zone	PST	No
5.	Wind data consensus		
6.	RASS consensus		

	Wind Low Mode	Wind High Mode	RASS
First Gate	0.12 km	0.34 km	0.28 km
Last Gate	1.86 km	4.34 km	2.17 km
Spacing	60.0 m	210.0 m	210.0 m
Full Scale Velocity	10.2 m/s	31.2 m/s	409.8 m/s

## C. Auxiliary Equipment

<u></u>	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is the A/C unit sufficient to maintain temperatures in the range specified in the SOPs?	Yes	Yes
2.	Is the site temperature recorded?	No	
3.	Is the site temperature maintained at 20-30°C?	yes	Yes
4.	Is the site kept clean enough to allow operation of all instruments as specified in the SOP?	Yes	Yes
5.	Does the modem work?	Yes	yes
6.	Does the telephone work?	Yes	yes
7.	Is the site secure?	Yes	Yes
8.	Overall, is the auxiliary equipment maintenance sufficient to meet the DQOs?	Yes	Yes

## C. Station Check Procedures and Documentation

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Are the station logs present?	Yes <sup>1</sup>	Yes
2.	Are the station logs up to date?	Yes <sup>1</sup>	Yes
3.	Do station logs contain details as required by the SOPs?	Yes <sup>1</sup>	Yes
4.	Are routine checklists used?	Yes <sup>1</sup>	Yes
5.	Do the routine checklists contain details as required by the SOPs?	Yes	Yes
6.	Are the calibration forms present?	Yes	Yes
7.	Do the calibration forms contain details as required by the SOPs?	Yes	Yes
8.	Are the SOPs present?	Yes	Yes
9.	Are the instrument manuals present?	Yes	Yes
10.	Do the SOPs include quality control tests?	Yes	Yes
11.	If quality control tests are included then how are the results of the tests documented?	On Maint. Sheet	Yes
12.	Has the site technician undergone training as specified in the SOPs?	Yes	Yes
13.	Is the site visited twice weekly?	Twice monthly	Yes
14.	Does the site technician understand the SOPs?	Yes	Yes

### Comments:

1. The LAP-3000 Monthly Maintenance Sheet is used to record all checks performed and action taken.

## D. Chain of Custody

1.	Review paper work for chain of custody from field to data processing.	Comments: No paper work.
2.	How are data stored?	Computer hard disk
3.	How often are the data backed up?	Polled daily by Sacramento Office.

### V. Preventive Maintenance

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is preventive maintenance discussed in the SOPs?	Yes	Yes
2.	Is preventive maintenance being performed?	Yes	Yes
3.	Are field operators given special training in preventive maintenance?	Yes	Yes
4.	Are tools and spare parts adequate at the site to meet the requirements of the SOPs?	Yes	Yes
5.	Are maintenance logs maintained and reviewed?	Yes	Yes

### Comments:

### VI. Overall Comments

	Question	Response (Yes/No)	Meet Work Plan (Yes/No)
1.	Overall, is the station maintenance sufficient to meet the DQOs?	Yes	Yes
2.	Does the siting meet the program objectives?	Yes¹	Yes <sup>1</sup>
3.	Overall, is the site technician trained as specified in the SOPs?	Yes	Yes
4.	Does the QC program appear to be working?	Yes	Yes
5.	Overall, does the meteorological data look reasonable?	Yes	Yes
6.	Overall, does the data appear to meet the program objectives?	Yes	Yes

#### Comments:

1. With the exception of the trees and power lines to the south, the siting appears to meet the objectives of the study. The data collected to this point indicates that the trees and power lines have had minimal effect on the data.

### SCOS97-NARSTO AUDIT RECORD **VISTA, ORIENTATION AND LEVEL**

Site Name: SBD (Norton)

Date: 6/20/97

Time: 09:00 PDT

Measurements group: CARB

Key contact: Reggie Smith Audited by: Alex Barnett

Site longitude: 117° 15.92' W

Site latitude: 34° 05.15'N

Site elevation: 915'

Magnetic declination: 14°E

Instrument: LAP-3000 Receiver s/n: 7188

Interface s/n: 7204 Frimware version: POP-3

System rotation angle: 218° True Measured orientation: 216° True

20 Orientation difference:

Array level:

NW-SE: 0.9° NE-SW: 0.3°

23° Beam zenith angle:

Beam directions:

SE & SW - Low

mode. NE & NW -

High mode.

Mag. Az. Angle (deg)	True Az. Angle (deg)	Terrain El. Angle (deg)	Features and Distances
NA	0	10	50' pole next to antennas. 50' power lines ~1000'
NA	30	10	50' power lines ~800'
NA	60	10	50' power lines ~600'
NA	90	10	50' power lines ~600'
NA	120	35	15' building ~ 50'. 50' power lines ~6000'
NA	150	40	50' power lines ~150'. 50' trees ~250'
NA	180	45	50' power lines ~100'. 50' trees ~200'
NA	210	40	50' power lines ~150'. 50' trees ~250'
NÁ	240	30	50' power poles ~200'. 50' tree ~200'
NA	270	10	30' trees ~ 800'.
NA	300	10	30' trees ~ 800'.
NA	330	5	20' trees ~ 1500'.

Comments:

Trees and power lines to the south side can cause ground clutter during windy conditions. Low mode beams are Southeast and Southwest. High mode beams are Northeast and Northwest.

## **ONTARIO INTERNATIONAL AIRPORT (ONT)**

## SCOS97-NARSTO AUDIT SUMMARY RADAR PROFILER/RASS/SODAR/SURFACE METEOROLOGY

Site: Ontario International Airport (ONT)

Audit Dates: November 21, 1997

Instrumentation Audited: Radar Profiler, RASS, Surface Meteorology

Key Person(s): Kevin Durkee

Auditor: Alexander N. Barnett

The purpose of this summary is to provide a preliminary report of any significant audit findings. The site is operated by NOAA/ETL. Key elements of the audit are identified below.

#### AUDIT INSTRUMENTATION

No problems with the audit equipment occurred during the audit.

#### SITE CHARACTERISTICS

The site is located at the east end of the Ontario International Airport approximately 100 meters east of the east end of the south taxi way. To the immediate south side is the UPS aircraft ramp. The eastern exposure is an open area with airport fence approximately 200 meters away. To the north approximately 30 meters away is the RWP/RASS instrument shelter and the surface meteorological sensor tower. Beyond that are the east ends of the airport main runways and the new terminal buildings approximately ½ mile away. The western exposure has an FAA equipment structure (single story) approximately 50 meters away and beyond are the main runways.

#### SYSTEM AUDIT NOTES

1. The orientation of the RWP antenna was set to 148°, the audit measured the orientation at 149°. The operator decided to leave the set up as is.

SCOS97-NARSTO Audit Summary

Site: Ontario International Airport (ONT)

Page 1

- 2. The level of the northeast RASS acoustic sources exceeded the EPA PAMS recommended criteria of  $\pm$  1.0°. The level of the acoustic source antennas should be adjusted to within the audit criteria. It is recommended that SCAQMD purchase a digital level to use in the antenna setups. It was previously found that ½ bubble, for the liquid filled levels, is equivalent to more than 2°.
- 3. The wind direction sensor was rotated -30° from true north. Additionally, the wind vane was not properly secured to the sensor shaft and the crossarm and sensors were not tighened sufficiently to prevent them from being moved by the wind. The sensor orientation was corrected, and the sensor and crossarm secured following the audit. No further actions are required.
- 4. The temperature sensing system and the audit determined temperature differed by more than the EPA recommended criteria of  $\pm$  0.5°C. The temperature sensing system should be adjusted and recalibrated.
- The temperature sensor should be mounted 2 meters above representative terrain. The temperature sensor was found to be mounted 9 meter above ground level.
- 6. The temperature sensor is in a non-aspirated radiation shield. The data should therefore not be used in dispersion modeling.
- 7. The barometric pressure sensing system output differed from the audit barometer reading by more than the EPA recommended criteria of  $\pm$  2 mb. The barometric pressure sensing system should be adjusted and recalibrated.

#### POTENTIAL ACTIVE NOISE SOURCES

No RFI was detected from a scan of the frequencies between 914 and 916 mHz during a listen only check. The site operator reported that the proximity of the RASS sources to the RWP antenna occasionally results in interference with the first two range gates. This interference was not noted at the time of the audit. The manufacturer recommended that the RASS sources be moved further away from the RWP antenna.

#### POTENTIAL PASSIVE NOISE SOURCES

No passive sources were noted.

#### ANTENNA LEVEL AND ALIGNMENT

- 1. The RWP pointing angle was set to 148°. The audit determined pointing direction was 149°, a difference of -1°.
- 2. The level of all of the RASS acoustic source antennas were outside of the EPA PAMS criteria of ±1.0°.

### RADAR PROFILER PERFORMANCE AUDIT

### RWP Wind – Audit Rawinsonde Comparison

The results of the comparison between the audit rawinsonde wind data with the radar profiler winds were as follows:

	Low Mode		High Mode	·	
	Wind Direction (deg)	Wind Speed (m/s)	Wind Direction (deg)	Wind Speed (m/s)	
Average Difference	14	-0.2	2	-1.6	
Standard Deviation	45	3.2	34	1.6	
Root Mean Squared	47	3.2	39	2.6	

Criteria: ± 10° - wind direction ± 1.0 m/s - wind speed.

For the low mode wind direction average difference of 14° that exceeded the audit criteria, large differences are noted in layers where direction wind shear occurs. The RWP consensus averaging technique tends to note directional wind shear at higher altitudes than noted by the rawinsonde data (10:00 PDT sounding at 550 meters, 14:00 PDT sounding at 495 meters). Additionally, the automatic data screening and post processing screening routines do not always catch questionable data and flag them appropriately (22:00 PDT sounding at 550 and 880 meters).

For the high mode wind speed average difference of -1.6 m/s that exceeded the audit criteria, the RWP underestimated the wind speed, as compared with the rawinsonde data between the altitudes of approximately 1300 and 2500 meters. The reason for this is not clear at this time, but should be investigated further.

#### RWP Wind – Audit Sodar Comparison

The results of the comparison between the audit sodar wind data with the radar profiler winds were as follows:

	Low Mode		High Mode	
	Wind Direction (deg)	Wind Speed (m/s)	Wind Direction (deg)	Wind Speed (m/s)
Average Difference	-2	-0.4	1	-0.6
Root Mean Squared	15	0.9	30	1.2

Criteria: ± 10° - wind direction ± 1.0 m/s - wind speed.

SCOS97-NARSTO Audit Summary

Site: Ontario International Airport (ONT)

Page 3

#### RASS PERFORMANCE AUDIT

Four rawinsonde soundings were made at the ONT site. For the 22:00 PDT sounding, the average difference is -3.7°C. A review of the data indicates that the discrepancy may be attributed to the rawinsonde temperature readings. This comparison was not included in the analysis. For the 14:00 PDT sounding, the rawinsonde temperature data was not available. The 06:00 PDT and 10:00 PDT comparisons revealed the following:

- 1. The RASS tends to overestimate the heights of the inversions.
- The RASS tends to underestimate the strength of inversions, and the RASS data appears smoothed as compared with the rawinsonde data.

#### RADAR PROFILER DATA INTERNAL CONSISTENCY

- 1. A review of the low mode wind data collected during the period of the audit, showed a lot of missing data codes. The missing data codes were not always at the same altitudes but a general pattern emerged as follows: There were missing data codes for the range gates between 500 and 700 meters and from about 1,200 meters to the top of the vertical range for the hours from midnight to 06:00 PST. From 07:00 PST to 12:00 PST missing data codes appear at most levels, particularly at the bottom and tops of the soundings. From 13:00 PST through 17:00 PST data was available for almost all levels. From around 18:00 PST through midnight, missing data codes are present for most range gates.
- 2. The high mode wind data is restricted to the below between 2,000 to 2,500 meters during the evening and morning hours and to between 3,000 to 3,500 meters between 11:00 PST and 17:00 PST.

#### RASS DATA INTERNAL CONSISTENCY

 The RASS data collected during the period of the audit show that the RASS was, for the most part, able to collect data throughout its vertical operating range. The data look reasonable for the area and times of day.

#### SURFACE METEOROLOGY PERFORMANCE AUDIT

- 1. All sensors are scanned every 10 seconds with five minute averages recorded. Other than the wind direction alignment error, no problems were noted with the performance audit results. However, not all of the variables could be audited completely. A summary of these audits are provided below:
  - The temperature sensor could not be immersed in water and the probe design was not conducive
    to placement in a water proof sheath while retaining good thermal conductivity. Only one ambient
    comparison point was therefore audited.
  - Wind data recorded include scalar wind speed and resultant vector wind direction.
  - As indicated above, the 10 meter wind direction sensor orientation was outside of criteria which
    produced a total error of 9°. The sensor was aligned following the audit and the new alignment
    verified.

SCOS97-NARSTO Audit Summary

Site: Ontario International Airport (ONT)

Page 4

- 2. The wind direction sensor was rotated -30° from true north. Additionally, the wind vane was not properly secured to the sensor shaft and the crossarm and sensors were not tighened sufficiently to prevent them from being moved by the wind. The sensor orientation was corrected, and the sensor and crossarm secured following the audit. No further actions are required.
- 3. The temperature sensing system and the audit determined temperature differed by more than the EPA recommended criteria of  $\pm$  1.0°C. Should be adjusted and recalibrated.
- 4. The temperature sensor should be mounted 2 meters above representative terrain. The temperature sensor was found to be mounted 9 meter above ground level.
- 5. The temperature sensor is in a non-aspirated radiation shield. The data should therefore not be used in dispersion modeling.
- 6. The barometric pressure sensing system output differed from the audit barometer reading by more than the EPA recommended criteria of  $\pm$  2 mb. The barometric pressure sensing system should be adjusted and recalibrated.

	4		•
•			

### SCOS97-NARSTO

## SITING AND SYSTEM AUDIT FORM

MEASUREMENTS GROUP: SCAQMD

SITE NAME AND LOCATION: Ontario Airport

AUDITOR: Alex Barnett

DATE: November 21, 1997

KEY PERSON: Kevin Durkee

## ١.

# Observables A. Meteorological

Observable	Method	Manufacturer	Model	Serial #	Range
Upper level winds and virtual temp.	Radar profiler and RASS	Radian	LAP-3000		
Wind speed		Met One	1564D	N1725	0 - 100 mph
Wind dir.		Met One	1565D	N1825	0 - 360°
Amb. Temp.		Met One	083C-1-35	U3378	-50° - 50°C
Bar. Press.		Met One	091-26/32-1	U1996	600 - 1100mb

## Comments:

Are there any required variables which are not measured?	No
Are there any methods and/or equipment that are not in the SOP?	No
Do any operating ranges differ from those specified in the SOP?	No
Are there any significant differences between instrumentation on site and the SOP?	No

## B. Auxiliary Equipment

Type	Manufacturer	Model	Serial #	Last Calibration Date
Radar panel	Ball	915 MHz		
Final amplifier	Radian			
Audio amp.	Peavey	CS-800X		
Interface	Radian	LAP-3000	5207	
Receiver/Mod.	Radian	LAP-3000	5213	
Radar Comp.	IBM			
Gateway Comp	IBM			
Data logger	Met One			

### Comments:

## B. Station Check Equipment

Туре	Manufacturer	Model	Serial #	Comments
Ear defenders				
Bubble level				
Ladder				
<del></del>				

## Comments:

## II. Sensor/Probe height and Exposure

## A. Radar Profiler and RASS

	Variable	Value	Meet SOP (Yes/No)
1.	Orientation (X+)	149°	Yes
2.	Level	NW-SE: 0.2° NE-SW: 0.3°	Yes
3.	Distance to closest obstruction	None	Yes
4.	Distance to closest active noise source	None	Yes <sup>1</sup>

## B. Surface Meteorology

Variable	Value	Meet SOP (Yes/No)
Height of wind sensors above ground	10 meters	Yes
2. Distance to nearest obstacle	None	Yes
3. Is separation at least 10x obst. Height?	NA	Yes
4. Are instruments on a rooftop?	No	NA
5. Is exposure 1.5X height above the roof?	NA	NA
6. Arc of unrestricted flow?	360°	Yes
7. Height of temp sensor above ground.	10 meters	No <sup>1</sup>
8. Distance of temp sensor from obst.	None	Yes
9. Hgt of Dew pt/RH sensor above ground.	NA	NA
10. Distance Dew pt/RH sensor from obst.	NA	NA
11. Are the distances 4X from obst. Hgt.?	NA	NA
12. Is sensor shielded/motor asp?	No	Yes <sup>2</sup>
13. Are temp/Dew pt/RH sensor above representative terrain?	Yes	Yes
14. Are there any significant differences between the site equipment and the monitoring plan?	aldo	Yes

- 1. The U.S. EPA recommends that temperature sensors be mounted 2 meters above representative terrain.
- 2. The temperature sensor aspirator was not motorized. The temperature data should not be used for modeling inputs.

# III. Operation A. Radar Profiler, RASS, and Surface Meteorology

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is all instrumentation operational?	Yes	Yes
2.	Are all cables secure?	Yes	Yes
3.	Are all cables connected according to SOPs or instrument manuals?	Yes	Yes
4.	Are connections clean and rust free?	Yes	Yes
5.	Are serial numbers available?	Yes	Yes
6.	Do data system times agree with audit times. If not, what is the deviation?	Yes	Yes
7.	Is the printer functional?	NA	Yes
8.	Overall, is the site maintenance sufficient to meet the DQOs?	Yes	Yes

## Comments:

## B. Radar Profiler Settings

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Software version?	POP- 4.23.01	Yes
2.	High mode wind pulse length?	100 meters	Yes
3.	Low mode wind pulse length?	60 meters	Yes
4.	Time zone	PST	Yes
5.	Wind data consensus	55 minutes	Yes
6.	RASS consensus	5 minutes	Yes

	Wind Low Mode	Wind High Mode	RASS
First Gate	0.15 km	0.17 km	0.12 km
Last Gate	1.59 km	4.27 km	1.56 km
Spacing	60.0 m	105.0 m	60.0 m
Full Scale Velocity	10.2 m/s	10.0 m/s	409.8 m/s

## C. Auxiliary Equipment

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is the A/C unit sufficient to maintain temperatures in the range specified in the SOPs?	Yes	Yes
2.	Is the site temperature recorded?	No	
3.	Is the site temperature maintained at 20-30°C?	Yes	Yes
4.	Is the site kept clean enough to allow operation of all instruments as specified in the SOP?	Yes	Yes
5.	Does the modem work?	Yes	Yes
6.	Does the telephone work?	Yes	Yes
7.	Is the site secure?	Yes	Yes
8.	Overall, is the auxiliary equipment maintenance sufficient to meet the DQOs?	Yes	Yes

## C. Station Check Procedures and Documentation

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Are the station logs present?	Yes <sup>1</sup>	Yes
2.	Are the station logs up to date?	Yes <sup>1</sup>	Yes
3.	Do station logs contain details as required by the SOPs?	Yes <sup>1</sup>	Yes
4.	Are routine checklists used?	Yes¹	Yes
5.	Do the routine checklists contain details as required by the SOPs?	Yes	Yes
6.	Are the calibration forms present?	Yes	Yes
7.	Do the calibration forms contain details as required by the SOPs?	Yes	Yes
8.	Are the SOPs present?	Yes	Yes
9.	Are the instrument manuals present?	Yes	Yes
10.	Do the SOPs include quality control tests?	Yes	Yes
11.	If quality control tests are included then how are the results of the tests documented?	On Maint. Sheet	Yes
12.	Has the site technician undergone training as specified in the SOPs?	Yes	Yes
13.	Is the site visited twice weekly?	Twice monthly	Yes
14.	Does the site technician understand the SOPs?	Yes	Yes

### Comments:

1. The LAP-3000 Monthly Maintenance Sheet is used to record all checks performed and action taken.

## D. Chain of Custody

1.	Review paper work for chain of custody from field to data processing.	Comments: No paper work.	
2.	How are data stored?	Computer hard disk	
3.	How often are the data backed up?	Polled hourly by Diamond Bar office.	

## V. Preventive Maintenance

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is preventive maintenance discussed in the SOPs?	Yes	Yes
2.	Is preventive maintenance being performed?	Yes	Yes
3.	Are field operators given special training in preventive maintenance?	Yes	Yes
4.	Are tools and spare parts adequate at the site to meet the requirements of the SOPs?	Yes	Yes
5.	Are maintenance logs maintained and reviewed?	Yes	Yes

## Comments:

## VI. Overall Comments

	Question	Response (Yes/No)	Meet Work Plan (Yes/No)
1.	Overall, is the station maintenance sufficient to meet the DQOs?	Yes	Yes
2.	Does the siting meet the program objectives?	Yes	Yes
3.	Overall, is the site technician trained as specified in the SOPs?	Yes	Yes
4.	Does the QC program appear to be working?	Yes	Yes
5.	Overall, does the meteorological data look reasonable?	Yes	Yes
6.	Overall, does the data appear to meet the program objectives?	Yes	Yes

### SCOS97-NARSTO AUDIT RECORD VISTA, ORIENTATION AND LEVEL

Site Name: ONT

Instrument: LAP-3000

Date: 11/21/97

Receiver s/n: 5207

Time:

Interface s/n: 5213

Measurements group: Key contact: SCAQMD

Firmware version: POP-4 System rotation angle: 148° True

Kevin Durkee Audited by: Alex Barnett

Measured orientation:

149° True

Site longitude:

117° 34.74'W

Orientation difference:

-1° NW-SE: 0.2°

Site latitude: 34° 03.22'N

Array level:

NE-SW: 0.3°

Site elevation: 280 meters

Beam zenith angle: 23.5°

Magnetic declination: 14°E

Beam directions: 148° and 238°

Mag. Az. Angle (deg)	True Az. Angle (deg)	Terrain El. Angle (deg)	Features and Distances
NA	0	10	RWP/RASS instrument shelter and meteorological tower.
NA	30	<2	Runway approach. Chain link fence 200 meter away.
NA	60	<2	Runway approach. Chain link fence 200 meter away.
NA	90	5	Single story warehouse, ~200 meters away.
NA	120	5	Single story warehouse, ~200 meters away.
NA	150	<2	UPS aircraft ramp, 100 meters away.
NA	180	<2	UPS aircraft ramp, 100 meters away.
NA.	210	5	UPS facilities building, 100 meters away.
NA	240	5	Control tower, 1 mile away.
NA	270	<2	Airport taxi way.
NA	300	5	FAA beacon structure. Airport main runway.
NA	330	5	FAA beacon structure. Airport main runway.

#### AeroVironment Environmental Services Inc. HORIZONTAL WIND SPEED

Site Name: Ontario Date: 11/21/97 Operator: SCAQMD 12:10 PST Start:

Project: SCAQMD Audits Finish: 12:25 PST

Audited By: Alex Barnett Witness: Kevin Durkee

And the second second

Model: 1564D Manufacturer: Met One Instruments

Serial No.: N1725 Sensor Ht.: 10 meters

Starting torque: gm cm K factor: 100 mph Starting threshold: 0.00 mph Range:

Cal. Factors

DAS Chart 1.000 Slope: 1.000 0.000 0.000 Int.: Last calibration date:

MPH MPH MPH MPH MPH WS DAS Diff. Chart Diff. Audit Input DAS Chart Point 0.63 #N/A 0.71 0.08 #N/A 0.02

4.58 #N/A 4.60 2 #N/A

Audit Criteria: +/-.56 MPH; ws <= 11.2 MPH

Audit	MPH	MPH	% Diff.	MPH	% Diff.
Point	Input	Chart	Chart	DAS	DAS
3	17.55	#N/A	#N/A	17.50	-0.3
	34.47	#N/A	#N/A	34.50	0.1

Audit Criteria: +/- 5%; ws > 11.2 MPH

Comments: Not possible to perform starting threshold test.

## AeroVironment Environmental Services Inc. HORIZONTAL WIND DIRECTION

Date: 11/21/97 Site Name: Ontario Start: 11:55 PST Operator: SCAQMD

Finish: 12:10 PST Project: SCAQMD Audits

Audited By: Alex Barnett Witness: Kevin Durkee

Manufacturer: Met One Instruments Model: 1565D

Serial No.: N1825 Sensor Ht.: 10 meters

K factor: 29.8 Starting torque: 0.1 gm cm Range: 360 Deg Starting threshold: 0.06 m/s

Crossarm: 5 Deg true

Chart DAS
Last calibration date: Slope: 1.000 1.000
Int.: 0.0 0.0

WD Audit Point	Degrees Reference	Degrees Chart	Diff. Chart	Degrees DAS	Diff. DAS	_
1	5	#N/A	#N/A	335	-30	
2	95	#N/A	#N/A	64	-31	
3	185	#N/A	#N/A	154	-31	
4	275	#N/A	#N/A	245	-30	

Audit Criteria: +/- 5 degrees

Comments: Vane was bent.

Vane was not securely attached to sensor shaft. Crossarm was loose and could rotate on the tower.

Crossarm was not aligned with true north.

#### AeroVironment Environmental Services Inc. AMBIENT TEMPERATURE

Site Name: Ontario Date: 11/21/97 Operator: SCAQMD Start: 14:07 PST

Project: SCAQMD RWP/RASS Finish: 14:15 PST

Audits

and the second

Audited By: Alex Barnett Witness: Kevin Durkee

Model: 083C-1-35 Manufacturer: Met One Instruments Sensor Ht.: 10 meters

Serial No.: U3378

Lower Range: -50 Deg C 50 Deg C Upper Range:

Cal. Factors Last calibration date: Chart DAS 1.000 1.000 Slope: 0.000 0.000 Int.: Deg C Deg C Deg C Deg C Deg C Temperature DAS Diff. Diff. Input Chart Audit Chart Point 22.5 -1.9 24.4 #N/A #N/A

Audit Criteria: +/- 1.0 degree Celsius

Comments: Sensor was not imersable. Single point comparison only.

## AeroVironment Environmental Services Inc. BAROMETRIC PRESSURE

Date: 11/21/97 Site Name: Ontario Start: 14:30 PST Operator: SCAQMD

Finish: 14:35 PST Project: SCAQMD RWP/RASS

974.28 -4.43

Audits

Audited By: Alex Barnett Witness: Kevin Durkee

Manufacturer: Met One Instruments Model: 091-26/32-1

Serial No.: U1996

Lower Range: 990 mb Upper Range: 1100 mb

Last calibration date: Cal. Factors

Audit Criteria: +/- 2 mb

978.71 #N/A #N/A

Comments: None

Site: Ontario International Airport

Date: November 5 - 19, 1997

Measurements Group: SCACMD

Radar Profiler: Radian LAP-3000

Audit Sodar: AeroVironment Model 2000

#### High Mode of Operation

Overall Difference	Wind
Radar Profiler - Sodar	Direction
	(m/s)
Average:	1
Maximum:	174
Minimum:	-96
Standard Deviation:	30
Root Mean Square (RMS):	30

	Wi	nd Direction			VP - Sodar	r)	
	158	158	nge Gate ( 158	254	350	446	542
	4	-16	-12	2	-31		
	-3	-10	1	-38	!		
!!	<b>4</b> 9	-9 -6	33 -14	-8 4	1		
1	-22	-24	-19	ō			
1	-1	-60	-96	-21	ŀ		1
	-6	168	17	1	ļ	•	
	-23	31	28	-20			
	18	22	18	-36	!		
	15 -5	101 60	-13	47 -15	i		
1 1	-10	174	-18	-12			
i i	-1	-1	-23	15			
1	-7	-2		-10			
[ [	15	5		10			
	-9	14	l	-3			i
	-2 -33	-12 -10		-15 12			
	-33 -1	-10 -15		-3	1		
	-27	-16		37	- 1		1
i l	-13	2		15	1		1
	21	4		15	1		
	-17	9		-9 -16	1		
	-10 -4	8 -4		-18			-
	-4	-2		-23	ļ		
]	-12	-21		3	- }		
1	10	-7		0			
	122	-13		-4	- 1		
1 1	-13	-25					
.	0 -17	-1 8	1				
j	2	-11			İ		
	8	-21					
.	-10	4					
	7	-23		i			
1 ' [	-1	31 10	l	1			
	0 -6	-23	- 1				
	-11	-1		1			
	-15	-1	- 1				
	-14	-7					
	8 3	4 13				ļ	ļ
	-10	14		-			
	-9	26	i				
	-3	28			1		
	17	15	İ	ł		j	
	20	22		ļ	- 1		
	19 -17	-6 11	1		- 1	ł	
	32	-13	1				
	-7	-26					
Average:			2	-3	-31		
Std Dev:			32	19	#DIV/0!		
RMS: Maximum:			32 174	19 47	31 -31		
Maximum: Minimum:			-96	-38	-31		
reministration 1	·		20[				

Site: Ontario International Airport Date: November 5 - 19, 1997 Measurements Group: SCAQMD Radar Profiler: Radian LAP-3000 Audit Sodar: AeroVironment Model 2000

#### High Mode of Operation

Overall Difference	Wind
Radar Profiler - Sodar	Speed
	(m/s)
Average:	-0.6
Maximum:	5.4
Minimum:	-3.0
Standard Deviation:	1.1
Root Mean Square (RMS):	1.2

	Wi	nd Speed D		(m/s, RWP lange Gate			
-	158	158	158	254	350	446	542
	-1	-0.8	1.8	ol -	0.3		
	-0.4	-0.7	0.7	0.4			
	-1.4	1.1	1.9	-1.7	- 1		
	-0.4	2.3	0.2	-0.6	İ		
1	-0.2	1.9	0.8	-1.4	1		
	-0.3	1	-2	1.2			
	-0.5	-3	-0.3	-0.9		ł	
ŀ	-0.5	-2.4 -2.6	-1.1 -1	-0.4 -1.7		- 1	
	-1.1 -0.2	-2.0 -2.2	-0.4	-1.8	į		
1	-0.2	-0.7	-0.3	0.3	1		
	-2.4	5.4	-1.2	0.2	1		
	-0.9	-0.7	+0.2	-0.3	1	1	
į	-0.6	-1.2	1	-0.8	[		
i	-1.2	-0.7		-1.3	i i		
	-0.5	-0.8		-1	i		
1	-1.2	1		0.4			
	-1.5	0.3		-0.4	l		
	-2.8	1		-1.1 -0.3			
	-1.3 -0.6	-0.3 -0.8	- !	-0.5	1	İ	
	-0.8 -0.3	-0.6	- 1	0.9	. ]		
	-0.8	-0.5	- 1	0.1			
	-0.6	-0.7		0.1	-	]	
	-1	-1	ŀ	0.5	ŀ		
	0.6	-0.1		-1.2		- 1	
	-0.9	-0.1		-0.6	1	1	
	8.0	-0.5	[	-0.5		1	
	-1.8	-1.2	ĺ	-0.3			
	-1	0					
	-1	-2.6					
	0.2	-1.9 -1.5					
ĺ	-0.5 -2.4	-0.9		ļ			
	-0.8	-0.5 -1.5			j		
	-1.8	0	1	]	- 1		
	0.2	-0.8	ı	1	- 1		
	-0.7	-0.8	1	į	1		
	0.7	0					
	8.0	-0.7					
į	8.0	0.3		i			
- 1	0.1	-0.8				- !	
-	-1.4 -0.8	-1.1 -2.2				!	
1	-0.1	-2.4				1	
	-1.2	-2.3		-		1	
	-1.1	0.1	- 1				
	-0.9	-2.3	- 1		1		
	-0.7	-1.2	- 1	]	1		
	-0.8	-0.5		1	l	ļ	
	-0.2	-1.3	]		1	ĺ	
	-1.7 -1.5	0.5 0.4				j	
Average:	-1.5	U. <del>4</del>	-0.6	-0.4	-0.3		
Std Dev:			1.2	0.8	#DIV/0!		
			1.3	0.9	0.3		
RMS:			5.4	1.2	-0.3		

And the second second

Site: Ontario International Airport Date: November 5 - 19, 1997 Measurements Group: SCAQMD Radar Profiler: Radian LAP-3000 Audit Sodar: AeroVironment Model 2000

#### Low Mode of Operation

Overall Difference	Wind
Radar Profiler - Sodar	Direction
	(m/s)
Average:	-2
Maximum:	50
Minimum:	-62
Standard Deviation:	15
Root Mean Square (RMS):	15

					WP - Sodar	)	
	4001		Range Gate		220	257	412
j }	137 8	137	192 9	247 -19	320	357	- 412
	6	4	ő	6			
]	-4	-3	29	-6			
<b> </b>	12	-12	-13	-25			
]	28	-6	-7	21			
1	-2	-11	-2	25	İ	i	- 1
	0	6	10	1			- 1
1	-5	1	8	-19		ŀ	- 1
i	-19	-17	-8	-4	-	ŀ	1
	12	-3	-4 10	-11		İ	ŀ
1	10	2 -2	12 4				
	-5	-8	-10				ŀ
	-6	-13	-8				
	-6	3	-8 -7				ŀ
	<b>ာ</b> မော် မော် မော်	-4	-8				j
	-5	-11	2				
]	-62	11	-29		l		l
	-5	-1	-18				l
	-10	6	-13				-
<u> </u>	-5	3	7				1
1	21	1	-8 -11				
1	1 -2	9 -2	-4			1	1
[ ]	-4	8	-21		l		1
1 1	-10	-12	-14			1	
	-14	-9	2		- 1		
	-12	-2	-5				
	-2	-6	-11				
	-16	-1	42				
Ì	-4	8	-13			ĺ	İ
	-5	6	6				
	-10	21 14	23 -5				[
l i	1 20	14	-5 -12				[
	-9	-8	-8				İ
	-30	2	-13		i		
	50	10	-19		l		
1 1	8	-19	-59				
	-5	15	40		l		
	-2	-17	5		l		
	-11	-16	-9		l		
	0	1 28			l		
	-12 -10	28 -1			l		i
	3	1		İ	ļ	1	
	34	10				1	1
]	14	24		1	1		1
]	-37	0				]	
	28	-18					. [
]	15	0			]		. [
	-19	-8			]		
A	1	-21 -1	-3	-3			
Average:		-1 14	-3 17	-3 17			.
Std Dev: RMS:		14	17	16			. [
Maximum:		50	42	25	1		ĺ

Site: Ontario International Airport Date: November 5 - 19, 1997 Measurements Group: SCAQMD Radar Profiler: Radian LAP-3000 Audit Sodar: AeroVironment Model 2000

#### Low Mode of Operation

Overall Difference	Wind
Radar Profiler - Sodar	Speed
	(m/s)
Average:	-0.4
Maximum:	2.8
Minimum:	-2.4
Standard Deviation:	0.8
Root Mean Square (RMS):	0.9

	Wi			(m/s, RW	P - sodar)		
	427	137	ange Gate	s (meters) 247	320	357	412
1	137 -0.9	0.5	-0.7	0.3	320	. 351	412
1	-0.2	-1.5	-0.9	-0.3			
:	-0.7	1.2	-1	-1.2			
	0.1	0.2	-0.3	0.9			
	-1.1	0.6	0.3	-0.8			
	-0.9	-0.3 -0.7	-0.6 -0.6	-1.2 0.4			
	-0.1 0.4	0.5	-1.1	0.9			
	0.1	-0.2	1.4	-0.9			
	-0.4	-0.2	-2.4	-0.7			
	0.6	-0.8	-0.6				
	0.1	-0.5	-0.8	1			
	-0.5	-0.7	0.6				
]	0.1	-0.4	0.6 -0.6				
	-0.6 0.4	-0.5 -0.6	-0.6				
	-0.2	-0.6	-1.5				
i	-1.7	-1.7	0.9				
	-2.1	-0.8	1.2				
	-0.6	-1.2	-0.7				
	-0.2	-0.7	-1.8				
	-0.6	-0.5	8.0				
	0.1	0.1	0.5				
	-0.3 -0.1	-0.3 -0.7	0.4 -0.1				1
	1.5	-0.4	-0.3				
	-0.2	-0.7	-0.7				
	-0.7	0.2	-0.2				
	-0.6	-0.8	-0.3				
ŀ	-1.1	-0.8	-0.5				
	-0.8	-1.5	0.2 -0.5				
	-1 -1.4	-1.6 -1.9	-1.5				
	-0.7	-0.8	-0.8				
	-0.5	-1.6	0.4				
	-1,2	-1.1	-0.3				1
	1.4	-0.2	0.2				
	-1.9	-0.8	0.1				
	-0.7 -0.4	1.2 0.5	0.8 -0.9				
	-0.7	0.5	-0.9				
	0.9	0.9	-1.7				
	0.8	1.1					
]	0.7	2.8					
	-1.6	0.4					
	-1.3	0.3					
	-1.2 -1.8	-2 -1.3	1				
	-1.6 0.1	-1.4	ŀ				
	-0.3	-0.8	1				
]	-0.1	0.1	1				
<b>†</b>	-2.1	-0.9	1				
	-0.4	0.2					
Average:		-0.4 0.9	-0.3 0.8	-0.3 0.8			
Std Dev: RMS:		1.0	0.9	0.8			
Maximum:		2.8	1.4	0.9			
Minimum:		-2.1	-2.4	-1.2			

## SCOS97-NARSTO Audit Report Radar Profiler - Rawinsonde Wind Comparison

Site: Ontario

Date: July 29 - 30, 1997

Measurements Group: SCAQMD

Radar Profiler: Radian LAP-3000 Audit Rawinsonde: VIZ Model W-9000

High Mode	Wind
Overall Difference	Speed
RWP - Rawinsonde	(m/s)
Average:	-1.7
Maximum:	4.2
Minimum:	-4.3
Standard Deviation:	1.6
Root Mean Square:	2.3

WS Difference (m/s)				
	7/29/97	7/30/97	7/30/97	
Altitude	2200	600	1000	
144	-4.1		-0.6	
241	<b>-</b> 3.9		-0.3	
338	-4.3			
435	-3.6			
532	-1.9		-0.5	
629			-1.8	
726	-2.1	i	-1.8	
823	-2.9	-	-2.0	
920	-3.4		-1.4	
1017	-1.2		-0.4	
1114		-0.5	-0.3	
1211		-0.6	-0.7	
1308		-0.7	-1.8	
1405	4.2	0.4	-2.3	
1502	-1.8	1.5	-2.0	
1599	-1.4	0.7	-1.8	
1696	0.2	-0.9	-4.2	
1793	-0.7	-2.0	-4.1	
1890	-2.5	-2.2	-2.1	
1987	-3.9	-2.3	-0.9	
2084	-3.8	-1.9	1	
2181	-2.7	1	:	
2278	-3.4	-1.2		
2375	-3.3	-2.3		
2472		-2.5		
2569		-2.3	1	
2666		-0.4		
Average:	-2		-2	
Maximum:	4		0	
Minimum:	-4	-3	-4	
Std Dev:	2	1	1	

RMS:

	10000
High Mode	Wind
Overall Difference	Direction
RWP - Rawinsonde	(deg)
Average:	-1
Maximum:	112
Minimum:	-162
Standard Deviation:	39
Root Mean Square:	39

WD Difference (deg)				
	7/29/97	7/30/97	7/30/97	
Altitude	2200	600	1000	
144	20		14	
241	-11		-11	
338	6	ŀ		
435	6			
532	18		-162	
629			-33	
726	-120		-16	
823	-2	;	5	
920	-10		12	
1017	54		1	
1114		-9	-4	
1211		0	0	
1308		2	-5	
1405	105	8	-5	
1502	62	7	-5	
1599	60	-3	4	
1696	112	-7	-6	
1793	14	-7 -6 -2 -2 -3 2 2	-8	
1890	20	-2	-24	
1987	-9	-2	-2	
2084	-25	-3		
2181	-19	2		
2278	-29	2		
2375	-31	-2	:	
2472		-4 -7		
2569		-7		
2666		-10		
Average:	11	-2		
Maximum:	112	1	14	
Minimum:	-120		n e	
Std Dev:	52			
RMS:	51	5	40	

## SCOS97-NARSTO Audit Report Radar Profiler - Rawinsonde Wind Comparison

Site: Ontario

Date: July 29 - 30, 1997

Measurements Group: SCAQMD

Radar Profiler: Radian LAP-3000 Audit Rawinsonde: VIZ Model W-9000

Low Mode	Wind
Overall Difference	Speed
RWP - Rawinsonde	(m/s)
Average:	-0.2
Maximum:	15.1
Minimum:	-3.6
Standard Deviation:	4.1
Root Mean Square:	4.0

Low Mode	Wind
Overall Difference	Direction
RWP - Rawinsonde	(deg)
Average:	2
Maximum:	160
Minimum:	-144
Standard Deviation:	45
Root Mean Square:	45

WS Difference (m/s)				
	7/29/97	7/30/97	7/30/97	
Altitude	2200	600	1000	
110				
165	-2.3		i	
220	-2.8			
275	-3.6			
330	•		-0.1	
385		•		
440				
495	-1.6	·		
550	15.1		-0.3	
605			-2.2	
660			-1.6	
715			-1.5	
770			-1.7	
825			-1.9	
880	11.9		-1.6	
935			-1.0	
990	-2.0		-0.6	
1045	-0.1	-0.3	0.0 0.3	
1100	1	-0.3 -0.4	0.3	
1155 1210		-0.4	-0.6	
1210			-1.3	
1320	1	1	-2.2	
1375			-2.2	
Average:	1.8	-0.4		
Maximum:	15.1	-0.3	0.3	
Minimum:	-3.6	-0.4		
Std Dev:	7.3	0.1	0.9	
RMS:	7.1	0.4	1.4	

	WD Difference (deg)				
	7/29/97	7/30/97	7/30/97		
Altitude	2200	600	1000		
110					
165	3				
220	3 -2 4				
275	4				
330	:		-37		
385					
440					
495	16				
550	-144		160		
605			-30		
660			-30		
715			-12		
770			-1		
825			10		
880	9		15		
935		:	15 7		
990 1045	22 45		8		
1100	40	-12	4		
1155		13	0		
1210		,,	3		
1265			2		
1320			-8		
1375	<u> </u>		-2		
Average:	-6		6		
Maximum:	45		160		
Minimum:	-144		-37		
Std Dev:	58		43		
RMS:	54	13	42		

#### AeroVironment Environmental Services Inc. **Audit Report RASS Summary**

Date:

7/29/97

Start: 21:24 PDT

End: 21:36 PDT Key Person: Kevin Durkee

Auditor: Alex Barnett

Instrument: Radian LAP-3000


Site Name: ONT Airport Project: Upper-Air Audits

Measurement Org.: SCAQMD

RASS	RASS	Airsonde	
Alt	Tν	Tν	Diff.
(m)	(oC)	(oC)	(oC)
1500	15.9	18.7	-2.8
1440	16.3	19.0	-2.7
1380	16.8	19.6	-2.8
1320	16.7	20.0	-3.3
1260	16.5	20.1	-3.6
1200	16.2	20.1	-3.9
1140	16.1	20.6	-4.5
1080	16.3	20.8	-4.5
1020	16.5	21.0	-4.5
960	15.8	20.1	-4.3
900	15.5	19.2	-3.7
840	15.6	19.2	-3.6
780	15.6	19.1	-3.5
720	15.9	19.4	-3.6
660	15.5	19.7	-4.2
600	14.8	19.5	-4.7
540	13.1	17.7	-4.6
480	12.9	16.9	-4.0
420	13.6	17.2	-3.6
360	14.0	17.7	-3.7
300	14.8	18.2	-3.4
240	15.5	18.6	-3.1
180	16.5	19.1	-2.6
120	17.1	19.9	-2.8

-3.7 Ave. Diff.: 0.7 Std. Dev.: Min. Diff.: -4.7 Max Diff.: -2.6

Audit Criteria: +/- 1oC



Audit Sonde Data

Sonde Serial #: 2000750

Td offset (oC): 1.1 RH offset (%) 1

Sonde Pressure (mb): 982.9 Ref Pressure (mb): 983.5

Difference (mb): -0.6

Comments: The sonde data was vertically averaged to match the RASS levels. The sonde Td and Tw offsets were included in the Tv calculations.

#### AeroVironment Environmental Services Inc. **Audit Report RASS Summary**

Date: Start: 7/30/97

06:00 PDT

End: 06:15 PDT

Key Person: Kevin Durkee


Auditor: Alex Barnett

Instrument: Radian LAP-3000

Site Name:	ONT Airport
Project:	<b>Upper-Air Audits</b>

Measurement Org.: SCAQMD

Alt (m)         Tv (oC)         Tv (oC)         Diff. (oC)           1500         18.8         18.3         0.5           1440         19.1         18.4         0.7           1380         19.4         18.7         0.7           1320         19.9         19.1         0.8           1260         20.4         19.7         0.7           1200         21         20.2         0.8           1140         21.4         20.7         0.7           1080         21.4         21.2         0.2           1020         21.3         20.8         0.5           900         21.6         20.7         0.9           840         21.6         20.7         0.9           840         21.6         20.6         1.0           780         21.2         19.7         1.5           720         20.2         18.8         1.4           660         19.3         18.1         1.2           600         17.9         16.9         1.0           540         17.3         16.0         1.3           480         16.8         15.7         1.1           420<	RASS	RASS	Airsonde	
1500         18.8         18.3         0.5           1440         19.1         18.4         0.7           1380         19.4         18.7         0.7           1320         19.9         19.1         0.8           1260         20.4         19.7         0.7           1200         21         20.2         0.8           1140         21.4         20.7         0.7           1080         21.4         21.2         0.2           1020         21.3         21.1         0.2           960         21.3         20.8         0.5           900         21.6         20.7         0.9           840         21.6         20.6         1.0           780         21.2         19.7         1.5           720         20.2         18.8         1.4           660         19.3         18.1         1.2           600         17.9         16.9         1.0           540         17.3         16.0         1.3           480         16.8         15.7         1.1           420         16.6         15.5         1.2           360	Alt		Tv	Diff.
1440       19.1       18.4       0.7         1380       19.4       18.7       0.7         1320       19.9       19.1       0.8         1260       20.4       19.7       0.7         1200       21       20.2       0.8         1140       21.4       20.7       0.7         1080       21.4       21.2       0.2         1020       21.3       21.1       0.2         960       21.3       20.8       0.5         900       21.6       20.7       0.9         840       21.6       20.6       1.0         780       21.2       19.7       1.5         720       20.2       18.8       1.4         660       19.3       18.1       1.2         600       17.9       16.9       1.0         540       17.3       16.0       1.3         480       16.8       15.7       1.1         420       16.6       15.5       1.2         360       16.5       15.1       1.8         240       17.2       15.3       1.9		(oC)		
1380         19.4         18.7         0.7           1320         19.9         19.1         0.8           1260         20.4         19.7         0.7           1200         21         20.2         0.8           1140         21.4         20.7         0.7           1080         21.4         21.2         0.2           1020         21.3         21.1         0.2           960         21.3         20.8         0.5           900         21.6         20.7         0.9           840         21.6         20.6         1.0           780         21.2         19.7         1.5           720         20.2         18.8         1.4           660         19.3         18.1         1.2           600         17.9         16.9         1.0           540         17.3         16.0         1.3           480         16.8         15.7         1.1           420         16.6         15.5         1.2           360         16.5         15.1         1.8           240         17.2         15.3         1.9	1500		18.3	
1320         19.9         19.1         0.8           1260         20.4         19.7         0.7           1200         21         20.2         0.8           1140         21.4         20.7         0.7           1080         21.4         21.2         0.2           1020         21.3         21.1         0.2           960         21.3         20.8         0.5           900         21.6         20.7         0.9           840         21.6         20.6         1.0           780         21.2         19.7         1.5           720         20.2         18.8         1.4           660         19.3         18.1         1.2           600         17.9         16.9         1.0           540         17.3         16.0         1.3           480         16.8         15.7         1.1           420         16.6         15.5         1.2           360         16.5         15.1         1.8           240         17.2         15.3         1.9	1440	1		
1260         20.4         19.7         0.7           1200         21         20.2         0.8           1140         21.4         20.7         0.7           1080         21.4         21.2         0.2           1020         21.3         21.1         0.2           960         21.3         20.8         0.5           900         21.6         20.7         0.9           840         21.6         20.6         1.0           780         21.2         19.7         1.5           720         20.2         18.8         1.4           660         19.3         18.1         1.2           600         17.9         16.9         1.0           540         17.3         16.0         1.3           480         16.8         15.7         1.1           420         16.6         15.5         1.2           360         16.5         15.1         1.4           300         16.9         15.1         1.8           240         17.2         15.3         1.9		1		
1200         21         20.2         0.8           1140         21.4         20.7         0.7           1080         21.4         21.2         0.2           1020         21.3         21.1         0.2           960         21.3         20.8         0.5           900         21.6         20.7         0.9           840         21.6         20.6         1.0           780         21.2         19.7         1.5           720         20.2         18.8         1.4           660         19.3         18.1         1.2           600         17.9         16.9         1.0           540         17.3         16.0         1.3           480         16.8         15.7         1.1           420         16.6         15.5         1.2           360         16.5         15.1         1.4           300         16.9         15.1         1.8           240         17.2         15.3         1.9		l	t .	
1140         21.4         20.7         0.7           1080         21.4         21.2         0.2           1020         21.3         21.1         0.2           960         21.3         20.8         0.5           900         21.6         20.7         0.9           840         21.6         20.6         1.0           780         21.2         19.7         1.5           720         20.2         18.8         1.4           660         19.3         18.1         1.2           600         17.9         16.9         1.0           540         17.3         16.0         1.3           480         16.8         15.7         1.1           420         16.6         15.5         1.2           360         16.5         15.1         1.4           300         16.9         15.1         1.8           240         17.2         15.3         1.9	4	l		1
1080         21.4         21.2         0.2           1020         21.3         21.1         0.2           960         21.3         20.8         0.5           900         21.6         20.7         0.9           840         21.6         20.6         1.0           780         21.2         19.7         1.5           720         20.2         18.8         1.4           660         19.3         18.1         1.2           600         17.9         16.9         1.0           540         17.3         16.0         1.3           480         16.8         15.7         1.1           420         16.6         15.5         1.2           360         16.5         15.1         1.4           300         16.9         15.1         1.8           240         17.2         15.3         1.9			ľ	
1020     21.3     21.1     0.2       960     21.3     20.8     0.5       900     21.6     20.7     0.9       840     21.6     20.6     1.0       780     21.2     19.7     1.5       720     20.2     18.8     1.4       660     19.3     18.1     1.2       600     17.9     16.9     1.0       540     17.3     16.0     1.3       480     16.8     15.7     1.1       420     16.6     15.5     1.2       360     16.5     15.1     1.4       300     16.9     15.1     1.8       240     17.2     15.3     1.9	1			
960       21.3       20.8       0.5         900       21.6       20.7       0.9         840       21.6       20.6       1.0         780       21.2       19.7       1.5         720       20.2       18.8       1.4         660       19.3       18.1       1.2         600       17.9       16.9       1.0         540       17.3       16.0       1.3         480       16.8       15.7       1.1         420       16.6       15.5       1.2         360       16.5       15.1       1.4         300       16.9       15.1       1.8         240       17.2       15.3       1.9	6	1	i	
900     21.6     20.7     0.9       840     21.6     20.6     1.0       780     21.2     19.7     1.5       720     20.2     18.8     1.4       660     19.3     18.1     1.2       600     17.9     16.9     1.0       540     17.3     16.0     1.3       480     16.8     15.7     1.1       420     16.6     15.5     1.2       360     16.5     15.1     1.4       300     16.9     15.1     1.8       240     17.2     15.3     1.9	ľ			
840     21.6     20.6     1.0       780     21.2     19.7     1.5       720     20.2     18.8     1.4       660     19.3     18.1     1.2       600     17.9     16.9     1.0       540     17.3     16.0     1.3       480     16.8     15.7     1.1       420     16.6     15.5     1.2       360     16.5     15.1     1.4       300     16.9     15.1     1.8       240     17.2     15.3     1.9	ľ	1		
780         21.2         19.7         1.5           720         20.2         18.8         1.4           660         19.3         18.1         1.2           600         17.9         16.9         1.0           540         17.3         16.0         1.3           480         16.8         15.7         1.1           420         16.6         15.5         1.2           360         16.5         15.1         1.4           300         16.9         15.1         1.8           240         17.2         15.3         1.9		1		
720         20.2         18.8         1.4           660         19.3         18.1         1.2           600         17.9         16.9         1.0           540         17.3         16.0         1.3           480         16.8         15.7         1.1           420         16.6         15.5         1.2           360         16.5         15.1         1.4           300         16.9         15.1         1.8           240         17.2         15.3         1.9				
660     19.3     18.1     1.2       600     17.9     16.9     1.0       540     17.3     16.0     1.3       480     16.8     15.7     1.1       420     16.6     15.5     1.2       360     16.5     15.1     1.4       300     16.9     15.1     1.8       240     17.2     15.3     1.9				
600     17.9     16.9     1.0       540     17.3     16.0     1.3       480     16.8     15.7     1.1       420     16.6     15.5     1.2       360     16.5     15.1     1.4       300     16.9     15.1     1.8       240     17.2     15.3     1.9		1		
540     17.3     16.0     1.3       480     16.8     15.7     1.1       420     16.6     15.5     1.2       360     16.5     15.1     1.4       300     16.9     15.1     1.8       240     17.2     15.3     1.9	1			
480     16.8     15.7     1.1       420     16.6     15.5     1.2       360     16.5     15.1     1.4       300     16.9     15.1     1.8       240     17.2     15.3     1.9		1		
420     16.6     15.5     1.2       360     16.5     15.1     1.4       300     16.9     15.1     1.8       240     17.2     15.3     1.9	1	1		
360     16.5     15.1     1.4       300     16.9     15.1     1.8       240     17.2     15.3     1.9		1	15.7	
300 16.9 15.1 1.8 240 17.2 15.3 1.9				
240 17.2 15.3 1.9				
1 ' 1 ' 1 ' 1	1			1
180  17.2  15.6  1.6				1
				1
120 17.8 1 <u>5.8</u> 2.0	120	17.8	15.8	2.0



Results Summary

Ave. Diff.: 8.0

Std. Dev.: 0.4 Min. Diff.: 0.2

Max Diff.: 1.5

Audit Criteria: +/- 1oC

Audit Sonde Data

Sonde Serial #: 2000700

Td offset (oC): 1.0 9

RH offset (%)

Sonde Pressure (mb): Ref Pressure (mb): 984.3 984.1

Difference (mb):

0.2

Comments: The sonde data was vertically averaged to match the RASS levels. The sonde Td and Tw offsets were included in the Tv calculations.

#### AeroVironment Environmental Services Inc. **Audit Report RASS Summary**

Date: Start: 7/30/97

9:59 PDT

End: 10:12 PDT

Key Person: Kevin Durkee

Auditor: Alex Barnett

	Instrument:	Radian LAP-3000	
SS	RASS	Airsonde	


RASS	RASS	Airsonde	İ
Alt	Tv	Τv	Diff.
(m)	(oC)	(oC)	(oC)
1500	19.0	18.5	0.5
1440	19.5	19.0	0.5
1380	20.2	19.5	0.7
1320	20.9	20.1	0.8
1260	21.0	20.2	0.8
1200	20.6	20.0	0.6
1140	21.0	20.0	1.0
1080	21.2	20.5	0.7
1020	21.6	20.7	0.9
960	22.1	21.0	1.1
900	22.8	21.6	1.2
840	23.3	22.2	1.1
780	23.5	22.9	0.6
720	23.5	23.4	0.1
660	23.3	22.9	0.4
600	21.9	21.0	
540	19.9	19.7	
480	18.6		
420	18.6	17.3	
360	18.6	17.1	1.5
300	18.6	17.6	
240	18.8	18.1	0.8
180	19.3	18.6	0.7
120	20.2	19.4	0.8



Ave. Diff.: 8.0 Std. Dev.: 0.3 Min. Diff.: 0.1

1.5 Max Diff.:

Audit Criteria: +/- 1oC



Site Name: ONT Airport

Measurement Org.: SCAQMD

Project: Upper-Air Audits

**Audit Sonde Data** 

Sonde Serial #: 2000834

Td offset (oC):

-0.6

RH offset (%)

-9

Sonde Pressure (mb):

984.1

Ref Pressure (mb):

984.8

Difference (mb):

-0.7

Comments: The sonde data was vertically averaged to match the RASS levels. The sonde Td and Tw offsets were included in the Tv calculations.

## PALMDALE (PDE)

# SCOS97-NARSTO AUDIT SUMMARY RADAR PROFILER/RASS/SODAR/SURFACE METEOROLOGY

Site:

Palmdale (PDE)

Audit Dates:

July 1, 1997

Instrumentation Audited:

Radar Profiler, RASS, Surface Meteorology

Key Person(s):

Clark King

Auditor:

Robert A. Baxter

The purpose of this summary is to provide a preliminary report of any significant audit findings. The site is operated by NOAA/ETL. Key elements of the audit are identified below.

### **AUDIT INSTRUMENTATION**

No problems were encountered with the audit instrumentation.

### SITE CHARACTERISTICS

The site is in a flat and open area with good exposure. No changes in the site characteristics were noted since the candidate site review performed on April 18, 1997. The site review provided the vista information, therefore, this audit did not repeat those measurements. The results in the audit form reflect the previously noted characteristics with the exception of the vista in two of the directions. These vistas changed because of the placement of the antennas about 10 meters north of the original vista location.

### SYSTEM AUDIT NOTES

The temperature and relative humidity sensors are in a non-aspirated radiation shield. The data should therefore not be used in dispersion modeling.

- 1. The 10 meter wind direction sensor orientation was outside of criteria which produced a total error of 6°. The sensor was aligned following the audit and the alignment verified.
- 2. There are no signs warning of potential audio or radio frequecy radiation. Appropriate signage is recommended.
- 3. The radar transmitter module was resting on the ground under one of the antennas. It is recommended it be mounted off the ground to prevent moisture entry or other problems with it on the ground.
- 4. The RASS source on the north side of the antennas had foam peeling from the side and partially covering the antenna dish. With the observed northeast winds during the audit this may be part of the reason limited coverage was seen on the RASS.

SCOS97-NARSTO Audit Summary

Site: Palmdale (PDE)

Page 2

All of the RASS dishes, with the exception of one, were within ±1.0°. The dish on the east side was out of level by 1.2°. The dish was leveled following the audit.

5. The base of the meteorological tower is loose and can pivot. This will cause inaccuracies in the reported wind directions. The base should be secured.

The site is visited approximately once every four weeks. There is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

# POTENTIAL ACTIVE NOISE SOURCES

Listen only tests showed no active sources.

### POTENTIAL PASSIVE NOISE SOURCES

Some clutter was observed in the north antenna during aircraft activities along the runway to the north.

### ANTENNA LEVEL AND ALIGNMENT

The north beam radar orientation differed from the audit measurement by 5°. The difference was verified and a change in the system setup made following the audit.

### RADAR PROFILER PERFORMANCE AUDIT

Not applicable (no performance audit performed).

### RASS PERFORMANCE AUDIT

Not applicable (no performance audit performed).

### RADAR PROFILER DATA INTERNAL CONSISTENCY

Data prior to the audit were reviewed from the ETL web site. Overall, the data look reasonable. Comparisons to surface winds collected during the same reviewed periods showed reasonable results in both speed and direction.

### RASS DATA INTERNAL CONSISTENCY

During the period of the audit the vertical extent of the RASS data looked limited. Whether this was due to the current meteorological conditions or the partially covered RASS source dish on the north side is unknown. A review of RASS data collected over the last 4 to 5 days showed a capability to about 800 meters, on the average.

The overall data look reasonable. However, it is recommended the RASS be operated at a finer resolution (about 60 m), such as other systems in the project.

SCOS97-NARSTO Audit Summary

Site: Palmdale (PDE)

Page 3

The current mode of operation is 106 m. This will remove some of the spatial averaging and provide a much clearer picture of the atmosphere. When changing the resolution, the height range should be maintained by increasing the number of range gates collected.

# SURFACE METEOROLOGY PERFORMANCE AUDIT

All sensors are scanned every 10 seconds with five minute averages recorded. Other than the wind direction alignment error noted above, no problems were noted with the performance audit results. However, not all of the variables could be audited completely. A summary of these audits are provided below:

The temperature sensor could not be immersed in water and the probe design was not conducive to placement in a water proof sheath while retaining good thermal conductivity. Only one ambient comparison point was therefore audited.

Due to the wiring and the method of sensor installation, the wind direction sensor was not removed from the tower to perform the torque tests. The wind speed torque tests were performed by removing the nose cone and measuring the torque in the shelter. Future installations should consider an alternate installation that will allow for appropriate sensor evaluation.

Wind data recorded include scalar wind speed and resultant vector wind direction.

As indicated above, the 10 meter wind direction sensor orientation was outside of criteria which produced a total error of 6°. The sensor was aligned following the audit and the new alignment verified.

		·
-		

# SCOS97-NARSTO

# SITING AND SYSTEM AUDIT FORM

MEASUREMENTS GROUP: NOAA/ETL

SITE NAME AND LOCATION: Palmdale (PDE)

AUDITOR: Robert A. Baxter

DATE: July 1, 1997

KEY PERSON: Clark King

### Observables

### A. Meteorological

Observable	Method	Manufacturer	Model	Serial #	Range
Wind Speed/ Wind Direction	Radar Profiler	NOAA/ETL	915 MHz	915-32-11	Lo 152 - 2296 m at 58 m inc.
					Hi 152 - 3905 m at 101 m inc.
Virtual Temperature	RASS	NOAA/ETL	915 MHz	915-32-11	157 - 1628 m at 106 m inc. (see below)
	Audio amplifier	Crest Audio	NA	NA	NA
10 m Wind Speed	Propeller	RM Young	Wind Monitor		0 - 50 m/s
10 m Wind Direction	Vane	RM Young	Wind Monitor		0 - 355 degrees
2 m ambient temperature	RTD	CSI	CS500	NA	-35 - 50 °C
2 m relative humidity	Solid State	CSI	CS500	NA	0 - 100%
Data Logging	Digital	CSI	21X	12112	NA

Comments: It is recommended the RASS be operated at a finer resolution (about 60 m), such as other systems in the project while retaining the altitude coverage.

Are there any required variables which are not measured?

Are there any methods and/or equipment that are not in the SOP?

Do any operating ranges differ from those specified in the SOP?

See
Below

Are there any significant differences between instrumentation on site and the No SOP?

Comments: Station has solar and net radiation in addition to pressure being monitored. As indicated above the RASS resolution should be increased to about 60 m.

### B. Auxiliary Equipment

Туре	Manufacturer	Model	Serial #	Last Calibration Date
Communications computer	NOAA	NA	NA	NA
Optical WORM drive	NA	NA	NA	NA

Comments:

Yes

### Station Check Equipment B.

Туре	Manufacturer	Model	Serial #	Comments
Extension Cord	NA NA	NA	NA	NA
NA	NA NA	NA	NA	NA
NA	NA	NA	NA	NA

Comments: Station check equipment is carried with the NOAA engineers and not left on site.

### II. Sensor/Probe height and Exposure

### Radar Profiler/RASS/Sodar Α.

	Variable	Value	Meet SOP (Yes/No)
1.	Orientation (three axis radar antenna)	Radar 5°, 1° 10 m Vane – 2.5°	No
2.	Level (level and inclination of the horiz ant)	Radar <0.4° RASS - 1.2°	Yes No
3.	Distance to closest obstruction	Not significant	Yes
4.	Distance to closest active noise source	No significant active RF sources	Yes

- Comments: 1. The orientation of one of the radar profiler antennas was off by 5°. There was a discrepancy between the readings of the auditor and site operator on the actual directions. This was resolved through a series of comparisons and identifying a potential nonlinearity and/or magnetic interference in the electronic compass used by the site operator. The audit values referenced the readings to solar observations. The 10 meter wind vane was also outside orientation criteria for the same reason.
  - 2. One of the RASS dishes was out of level by 1.2°.
  - 4. A listen only test of the radar revealed no significant RF sources nearby.

### **Surface Meteorology** В.

	Variable	Value	Meet SOP (Yes/No)
1.	Height of wind sensors above ground	10 m	Yes
2.	Distance to nearest obstacle	50 m	see below
3.	Is separation at least 10x obst. height?	No	Yes
4.	Are instruments on a rooftop?	No	NA
5.	Is exposure 1.5x height above roof	NA	NA
6.	Arc of unrestricted flow	355°	Yes
7.	Height of temp sensor above ground	2 m	Yes
8.	Distance of temp sensor from obst.	NA	Yes
9.	Height of DP/RH sensor above ground	2 m	Yes
10.	Distance of DP/RH sensor from obst.	NA	Yes
11.	Are the distances 4x the obst. height?	Yes	Yes
12.	Is the sensor shielded or aspirated?	Shielded	Yes
13.	Are the T/DP/RH abv representative terrain?	Yes	Yes
14.	Are there significant differences between on- site equipment and the monitoring plan?	No	Yes

Comments: 2, 3. A tree to the southwest provides a minimal blockage to the flow. The height of the tree is about 10 meters.

> Wind data recorded include scalar wind speed and resultant vector wind direction. All surface sensors are scanned every 10 seconds with five minute averages recorded. The base of the meteorological tower is loose and can pivot. This will cause inaccuracies in the reported wind directions.

12. The temperature and relative humidity sensors are in a non-aspirated radiation shield. The data should therefore not be used in dispersion modeling.

### III. Operation

A. Radar Profiler, RASS and Surface Meteorology

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is all instrumentation operational?	Yes (see below)	Yes
2.	Are all cables secure?	Yes	Yes
3.	Are all cables connected according to SOPs or instrument manuals?	Yes	Yes
4.	Are connections clean and rust free?	Yes (see below)	Yes
5.	Are serial numbers available?	See below	NA
6.	Do data system times agree with audit times. If not, what is the deviation?	Yes	Yes
7.	Is the printer functional?	No	Not used
8.	Overall, is the site maintenance sufficient to meet the DQOs?	See below	Yes

### Comments:

1. During the audit the optical drive used for the archiving of data failed. This should result in no loss of data since it is used as a backup device. The drive is expected to be repaired within two weeks.

The RASS source on the north side of the antennas had foam peeling from the side and partially covering the antenna dish. With the observed northeast winds during the audit this may be part of the reason limited coverage was seen on the RASS. The foam was repaired following the audit.

- 4. The radar transmitter module was resting on the ground under one of the antennas. It is recommended it be mounted off the ground to prevent moisture entry or other problems with it on the ground.
- 5. Did not want to move equipment to get serial numbers.
- 8. The site is visited approximately every four weeks for routine maintenance. There is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

### B. Radar Profiler/RASS/Sodar Settings

Question	Response (Yes/No)	Meet SOP (Yes/No)
Software version	POP 4	Yes
2. High mode pulse length	700 ns	Yes
3. Low mode pulse length	400 ns	Yes
4. RASS pulse length	700 ns	Yes
5. Time zone	GMT	Yes
6. Wind data consensus	55 min (see below)	Yes
7. RASS consensus	5 min (see below)	Yes

Comments: 2, 3, 4. The data format from the web did not provide the pulse length data.

6, 7. The configuration indicated gave a 55 minute wind data consensus but because of the polling of the surface data during the first five minutes of the hour only gave about a 3.5 minute RASS consensus. Following the audit the RASS, the consensus was increased to 7 minutes to effectively provide a 5.5 minute consensus period (allowing the 1.5 minutes for the surface data polling). This also reduced the wind data consensus from 55 to 53 minutes.

	Wind Low Mode	Wind High Mode	RASS
First Gate	152 m	152 m	157 m
Last Gate	2296 m	3905 m	1628 m
Spacing	58 m	101 m	106 m
Full Scale Velocity	10.2	10.2	NA

Comments: It is recommended the RASS be operated at a finer resolution (about 60 m), such as other systems in the project while retaining the altitude coverage.

### **Auxiliary Equipment** В.

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is the A/C unit sufficient to maintain temperatures in the range specified in the SOPs?	Yes	Yes
2.	Is the site temperature recorded?	No	See below
3.	Is the site temperature maintained at 20-30°C?	Yes	See below
4.	Is the site kept clean enough to allow operation of all instruments as specified in the SOP?	Yes	Yes
5.	Does the modem work?	Yes	Yes
6.	Does the telephone work?	Yes	Yes
7.	Is the site secure?	Yes (see below)	Yes
8.	Overall, is the auxiliary equipment maintenance sufficient to meet the DQOs?	Yes	Yes

- Comments: 2. There is no measurement of the shelter temperature. It was indicated that the temperature is not critical for the system operation.
  - 7. Security is good. There are no signs warning of potential audio or radio frequency radiation. Appropriate signage is recommended.

### C. Station Check Procedures and Documentation

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Are the station logs present?	Yes	Yes
2.	Are the station logs up to date?	Yes	Yes
3.	Do station logs contain details as required by the SOPs?	Yes	Yes
4.	Are routine checklists used?	Yes	Yes
5.	Do the routine checklists contain details as required by the SOPs?	Yes	Yes
6.	Are the calibration forms present?	No	See below
7.	Do the calibration forms contain details as required by the SOPs?	NA	NA
8.	Are the SOPs present?	Yes	Yes
9.	Are the instrument manuals present?	No	See below
10.	Do the SOPs include quality control tests?	Yes	Yes
11.	If quality control tests are included then how are the results of the tests documented?	In site checklist	Yes
12.	Has the site technician undergone training as specified in the SOPs?	See Below	Yes
13.	Is the site visited twice weekly?	No	See below
14.	Does the site technician understand the SOPs?	Yes	Yes (see below)

- Comments: 6. Calibration records are maintained at NOAA/ETL
  - 9. Manuals are maintained at NOAA/ETL. If repairs are needed then the engineer brings the manuals to the site.
  - 12. There are no site technicians. During most times there is an engineer in the field that travels from site to site for the checks and needed maintenance.
  - 13, 14. The site is visited approximately every four weeks for routine maintenance. In between the visits the data are polled and reviewed on a regular basis. Data are retrieved hourly and reviewed daily. There is a potential for problems to occur such as propeller failure or RASS source failure that would go unnoticed for up to four weeks. If a key Intensive Operational Period (IOP) is forecast, it is recommended the site be visited prior to the start of the IOP.

### **Chain of Custody** D.

1.	Review paper work for chain of custody from field to data processing.	Comments: The site is inspected every four weeks with all data archived at that time. Paperwork older than about two months is forwarded to NOAA/ETL.
2.	How are data stored?	Data are stored locally on the computer hard drive with consensus files and surface data transferred on an hourly basis to the communications computer. The files on the communications computer are downloaded to NOAA/ETL on an hourly basis and then erased.
3.	How often are the data backed up?	Files are copied to an optical drive on an hourly basis. These data are recovered on a monthly basis when the engineer visits the site.

Comments: 1. It is recommended a carbonless or similar form be used for the site checklist. In that manner a copy could be left at the site while the original can be sent back to NOAA/ETL.

### ٧. Preventive Maintenance

	Question	Response (Yes/No)	Meet SOP (Yes/No)
1.	Is preventive maintenance discussed in the SOPs?	Yes	Yes
2.	Is preventive maintenance being performed?	Yes	Yes
3.	Are field operators given special training in preventive maintenance?	Yes	Yes
4.	Are tools and spare parts adequate at the site to meet the requirements of the SOPs?	See below	Yes
5.	Are maintenance logs maintained and reviewed?	Yes	Yes

Comments: 4. Tools and spares are carried with the field engineers. Some spares such as RASS transducers are stored at various sites throughout the NOAA/ETL network.

### VI. **Overall Comments**

	Question	Response (Yes/No)	Meet Work Plan (Yes/No)
1.	Overall, is the station maintenance sufficient to meet the DQOs?	Yes	Yes
2.	Does the siting meet the program objectives?	Yes	Yes
3.	Overall, is the site technician trained as specified in the SOPs?	Yes	Yes
4.	Does the QC program appear to be working?	Yes	Yes
5.	Overall, does the meteorological data look reasonable?	Yes	See below
6.	Overall, does the data appear to meet the program objectives?	Yes	Yes

Comments: 5. During the period of the audit the vertical extent of the RASS data looked limited. Whether this was due to the current meteorological conditions or the partially covered RASS source dish on the north side is unknown. A review of RASS data collected over the last 4 to 5 days showed a capability to about 800 meters, on the average. It is recommended the RASS be operated at a finer resolution (about 60 m), such as other systems in the project. The current mode of operation is 106 m. The finer resolution will remove some of the spatial averaging and provide a much clearer picture of the atmosphere. When changing the resolution, the height range should be maintained by increasing the number of range gates collected.

### SCOS97-NARSTO AUDIT RECORD **VISTA, ORIENTATION AND LEVEL**

Site Name:

Palmdale

Instrument: NOAA ETL RWP

Date: Time:

July 1, 1997 1200 PDT

Receiver s/n: 915-32-11

Interface s/n: 915-32-11

Measurements group:

NOAA/ETL

Firmware version: POP 4

Key contact:

Clark King

System antenna angles: Measured orientation:

004°, 090° 359°, 089°

Audited by: Site longitude:

**Bob Baxter** 118° 05.41' W

Orientation difference:

005°, -001°

Site latitude:

34° 36.76' N

Antenna inclination diff.:

< 0.2° from 15° on

both horizontal, < 0.4° on vertical

Site elevation: NA Magnetic declination: 15° (appx)

Horizontal beam angle:

15° Beam directions:

004°, 090° ind.

Mag. Az. Angle (deg)	True Az. <b>Angle</b> (deg)	Terrain El. Angle (deg)	Features and Distances
NA NA	0	<2	Open to runway and hangars at ~ 1 - 1.5 km.
NA	30	<2	Open to runway and hangars at ~ 1 - 1.5 km.
NA	60	<2	Open to runway and hangars at ~ 1 - 1.5 km.
NA	90	2	Open to large hangar at ~ 1 km.
NA	120	<2	Open to trees at ~ 2 km.
NA	150	<2	Microwave relay towers at ~1 - 1.5 km.
NA	180	11	Terminal building at ~30 meters.
NA	210	14	Flag pole with flag waving at ~ 60 m.
NA	240	7	Fence with brush at ~10 m.
NA	270	8	Fence with brush at ~10 m.
NA	300	4	Trees at ~ 65 - 80 m. Hangars at ~800 - 1000 m.
NA	330	<2	Hangars at ~1 - 1.5 km.

Comments:

The north beam orientation is off by 5°. The orientation setting in the radar was corrected following the audit. The antenna system is three-axis. The RASS system is operating with approximately a 3.5 minute consensus period. A 5 minute period is recommended. The RASS has 12 range gates with approximately 100 meter gate spacing. A range up to 1500 meters with a gate spacing of 60 meters is recommended. The RASS source dish on the east side was out of level by 1.2°. The level was corrected following the audit.

### SCOS97-NARSTO AUDIT RECORD HORIZONTAL WIND SPEED

Date: July 1, 1997 Site name: Palmdale (PDE)
Start: 0920 PDT Project: SCOS97-NARSTO

Finish: 0935 PDT Operator: NOAA/ETL
Auditor: Bob Baxter Site Operator: Clark King

Sensor Mfg: R.M. Young Model: Wind Monitor

Sensor s/n: unknown Sensor Ht.: 10 m

K factor: 2.4 Starting torque: 0.2 gm-cm Range: 0 - 50 m/s Starting Threshold: 0.29 m/s

Logger: Campbell 21X

Logger s/n: 12112 Cal. Factors
Prop s/n: 42676 Chart DAS
Slope: 1.000 1.000

Last calibration date: unknown Int.: 0.000 0.000

WS			M/S		M/S	8	
Calibration	M/S	M/S	Diff.	M/S	Diff.	Diff.	
Point	Input	Chart	Chart	DAS	DAS	DAS	
1	0.0	#N/A	#N/A	0.0	0.0	#N/A	
2	2.5	#N/A	#N/A	2.5	0.0	#N/A	
3	7.4	#N/A	#N/A	7.4	0.0	0.0	
4	12.3	#N/A	#N/A	12.3	0.0	0.0	
5	22.1	#N/A	#N/A	22.1	0.0	0.0	
6	34.3	#N/A	#N/A	34.3	0.0	0.0	

Pass/Fail Criteria: +/-.25 m/s; ws <= 5 m/s +/- 5%; ws > 5 m/s

Comments: Sensor passed.

# SCOS97-NARSTO AUDIT RECORD HORIZONTAL WIND DIRECTION

Date: July 1, 1997 Site name: Palmdale (PDE)

Start: 0830 PDT Project: SCOS97-NARSTO
Finish: 1029 PDT Operator: NOAA/ETL
Auditor: Bob Baxter Site Operator: Clark King

Sensor Mfg: R.M. Young Model: Wind Monitor

Serial No.: NA Sensor Ht.: 10 m

K Factor: NA Starting torque: NA gm-cm

Range: 0 - 355 deg Starting threshold: #DIV/0! M/S Logger: Campbell 21X

Logger s/n: 12112

and a contract of the second

Last calibration date: unknown Cal. Factors

Crossarm: 180.5 deg true Slope: 1.000 1.000
Int.: 0.000 0.000

						0.000	
WD		Corrected					Total
Audit	Degrees	Degrees	Degrees	Diff.	Degrees		Diff
Point	Reference	Reference	Chart	Chart De	g. DAS	Linearity	DAS Deg.
Orientation	180.5				183.0		2.5
1	30	27.5	#N/A	. #N,	/A 29.3	0.8	1.8
2	60	57.5	#N/A	. #N,	/A 60.1	1.6	2.6
3	90	87.5	#N/A	. #И,	/A 88.5	0.0	1.0
4	120	117.5	#N/A	. #N,	/A 117.0	-1.5	-0.5
5	150	147.5	#N/A	. #N,	/A 149.0	0.5	1.5
6	180	177.5	#N/A	. #N,	/A 176.6	-1.9	-0.9
7	210	207.5	#N/A	. #N,	/A 208.7	0.2	1.2
8	240	237.5	#N/A	#N,	/A 239.4	0.9	1.9
9	270	267.5	#N/A	. #N,	/A 269.5	1.0	2.0
10	300	297.5	#N/A	. #N,	/A 297.2	-1.3	-0.3
11	330	327.5	#N/A	. #N,	/A 328.0	-0.5	0.5
	•						
				Avg	difference:		1.0
				Maximum	difference:	-1.9	2.6

Criteria: Orientation: +/- 2 degrees

Linearity: +/- 3 degrees
Maximum Difference: +/- 5 degrees

Comments:

Sensor passed linearity test but failed orientation criteria. The tower base is loose and can pivot in the wind causing inaccuracies in the wind direction data. The base should be

The wind direction threshold could not be checked without removing the sensor from the tower. Due to the method of installation

it was decided not to remove the sensor.

Note the "Corrected Degrees Reference" includes the offset

for the arbitrary markings on the sensor shaft.

The sensor orientation was corrected following the audit.

### SCOS97-NARSTO AUDIT RECORD AMBIENT TEMPERATURE

Site name: Palmdale (PDE) Date: July 1, 1997 Start: 1007 PDT Project: SCOS97-NARSTO

Operator: NOAA/ETL Finish: 1007 PDT Auditor: Bob Baxter Site Operator: Clark King

Model: CS500 Sensor Mfg: Cambell Scientific Sensor Ht.: 2 m

Serial No.: NA

Range: -35 - 50 Deg C

Logger: Campbell 21X Cal. Factors

Chart DAS Logger s/n: 12112 1.000 1.000 Slope:

Last calibration date: unknown Int.: 0.000 0.000

Deg C Deg C Temperature Diff. Diff. Audit Deg C Deg C Deg C Point Input Chart Chart DAS DAS \_\_\_\_\_ #N/A #N/A 23.5 23.3 1 0.0 #N/A #N/A 0.0 2 0.0 3 0.0 #N/A #N/A 0.0 0.0

Criteria: +/- 0.5 degree Celsius

The sensor could not be immersed in water or Comments:

used in a waterproof sheath.

A single point comparison was performed which

showed acceptable results.

# SCOS97-NARSTO AUDIT RECORD RELATIVE HUMIDITY (DEW POINT TEMPERATURE)

Date: July 1, 1997

Site name: Palmdale (PDE)

Start: 1007 PDT

Project: SCOS97-NARSTO

Finish: 1007 PDT

Operator: NOAA/ETL

Auditor: Bob Baxter

Site Operator: Clark King

Sensor Mfg: Campbell Scientific

0.6

Model: CS500

Serial No.: unknown

Special Control of the

Sensor Ht.: 2 m

Range: 0 - 100 Percent

Logger: Campbell 21X

Cal. Factors Chart DAS

Logger s/n: 12112

Slope: 1.000 1.000

Last calibration date: unknown

Int.: 0.000 0.000

22.2

1.7

1.1

#N/A

RH/DP					Deg C			Deg C
Audit	%RH	Deg C	% RH	Deg C	Diff.	%RH	Deg C	Diff.
Point	Input	Input	Chart	Chart	Chart	DAS	DAS	DAS

#N/A #N/A

Criteria: +/- 1.5 degree Celsius

20.4

Comments: Sensor passed.